

Oxy Operations Summary

Well:	BARCLAY 44-14			Spud Date:	7/25/1992 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13			Site:	BARCLAY 44-14
Event:	ABANDONMENT			Rig Name:	ENSIGN 317
Start Date:	4/5/24			End Date:	7/3/24
Datum:	RKB @ 4925			Well UWI:	0512315947
Report Date	Time From	Time To	Duration (hr)	Operation	
3/19/24	12:00	13:00	1	FORM 17 TEST NO FLUIDS, SC START WHISPER AND SC END 0 PSI.	
4/2/24	7:00	10:00	3	LONE TREE SERVICES TO INSTALL A STRING FENCE, MOVE PIPE NEAR WELL HEAD, AND SET STRAW WATTLES ON EAST SIDE OF LOCATION.	
4/5/24	5:00	5:15	0.25	SUBMITTED & APPROVED 4-2-24	
4/5/24	5:15	5:30	0.25	FORM 17 TEST NO FLUIDS, SC START WHISPER AND SC END 0 PSI. 3/19/24	
4/5/24	5:30	5:45	0.25	INITIAL WELL PRESSURE BULLHEADED INTO FORMATION IMPLEMENTED ALL MEASSURES TO CONTROL VENTING 4/5/24	
4/5/24	6:00	6:45	0.75	CREW TRAVEL TO BARCLAY 9-14 WELL	
4/5/24	6:45	7:15	0.50	JSA MEETING START EQUIPMENT	
4/5/24	7:15	8:30	1.25	ROAD EQUIPMENT TO LOCATION	
4/5/24	8:30	9:00	0.50	JSA MEETING	
4/5/24	9:00	10:00	1	SPOT IN/RU SERVICE EQUIPMENT	
4/5/24	10:00	10:15	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: 650 (PSI). TUBING: 650 (PSI). INTERMEDIATE CASING ## (NA).	
4/5/24	10:15	12:00	1.75	KW PUPMED 60BBLS PCSG EST. R-CIRC CIRCULATED 120BBLS	
4/5/24	12:30	13:00	0.50	FLOW CHECK WELL 30MIN	
4/5/24	13:00	13:30	0.50	NU T&T BOP EQUIPMENT 5000PSI HIGH TEST/300PSI LOW TEST BOP FUNCTION TESTED PRIOR TO NU ON STUMP PIPE & BLIND RAMS TESTED PRIOR TO NU ON STUMP TESTED WH SEAL AGAINST HANGER MANDREL/P-RAMS 2TIW TESTED RU WORK FLOOR AND TBG HANDLING EQUIPMENT	
4/5/24	13:30	15:00	1.50	UNLAND PTBG 45# PULL TOOH SB 230JTS LD 20JTS 2.375" TBG TOP FILLED 40BBLS WHILE TOOH	
4/5/24	15:00	15:15	0.25	SHUT IN WELL	
4/5/24	15:15	16:00	0.75	CREW TRAVEL TO YARD	
4/8/24	6:00	6:45	0.75	CREW TRAVEL TO LOCATION	
4/8/24	6:45	7:00	0.25	JSA MEETING START EQUIPMENT	

Well:	BARCLAY 44-14			Spud Date:	7/25/1992 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13			Site:	BARCLAY 44-14
Event:	ABANDONMENT			Rig Name:	ENSIGN 317
Start Date:	4/5/24			End Date:	7/3/24
Datum:	RKB @ 4925			Well UWI:	0512315947
Report Date	Time From	Time To	Duration (hr)	Operation	
4/8/24	7:00	7:15	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: 180 (PSI). TUBING: ## (NA). INTERMEDIATE CASING ## (NA).	
4/8/24	7:15	7:45	0.50	BH PCSG PSI 30BBLS PUMPED WELL LOADED	
4/8/24	7:45	8:00	0.25	MIRU RANGER WL	
4/8/24	8:00	8:45	0.75	RIH 4.5" CIBP SET @ 7850'	
4/8/24	8:45	9:30	0.75	DB 2SKS CMT ON CIBP @ 7850'	
4/8/24	9:30	10:15	0.75	RIH 2-4'x3.125" DEEP PEN GUNS SHOT 16 HOLES @ 7258' 4405'	
4/8/24	10:15	11:30	1.25	TIH 228JTS 4.5" CICR SET @ 7228'	
4/8/24	11:30	11:45	0.25	PRESSURE TEST DOWN: (TUBING) TEST INTERVAL BOTTOM: (CICR) AT 7228 FT TEST INTERVAL TOP: (SURFACE) AT 10 FT PRESSURE TEST TO: 3500 PSI FOR 5 MINUTES. TEST RESULTS: (PASS)	
4/8/24	11:45	12:00	0.25	PERFORM INJECTION TEST (WITH CICR).	
4/8/24	12:00	12:15	0.25	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (RANGER).	
4/8/24	12:15	12:45	0.50	PUMP 100 SX, 15.8 PPG, 1.52 CF/SX CLASS G CEMENT, (NIO BLEND) BALANCE PLUG: (NO), TOC ##### FT, BOC ##### FT SQUEEZE: (YES), EQUIPMENT: (CICR) DEPTH: 7228 FT, BOTTOM (PERF): 7258 FT, TOP (NA): ##### FT, TOC IN CSG: 7164 FT	
4/8/24	12:45	13:00	0.25	TOOH LD 10JTS	
4/8/24	13:00	13:30	0.50	EST. R-CIRC RH CLEAN @ 6932' 60BBLS CIRCULATED	
4/8/24	13:30	15:00	1.50	TOOH SB 136JTS LD 82JTS	
4/8/24	15:00	15:45	0.75	TIH 137JTS 2.375" TBG 4.5" CICR SET @ 4375'	
4/8/24	15:45	16:00	0.25	PERFORM INJECTION TEST (WITH CICR).	

Well:	BARCLAY 44-14			Spud Date:	7/25/1992 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13			Site:	BARCLAY 44-14
Event:	ABANDONMENT			Rig Name:	ENSIGN 317
Start Date:	4/5/24			End Date:	7/3/24
Datum:	RKB @ 4925			Well UWI:	0512315947
Report Date	Time From	Time To	Duration (hr)	Operation	
4/8/24	16:00	16:15	0.25	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (RANGER).	
4/8/24	16:15	16:45	0.50	PUMP 100 SX, 15.8 PPG, 1.17 CF/SX CLASS G CEMENT, (SUSX BLEND) BALANCE PLUG: (NO), TOC ##### FT, BOC ##### FT SQUEEZE: (YES), EQUIPMENT: (CICR) DEPTH: 4375 FT, BOTTOM (PERF): 4405 FT, TOP (NA): ##### FT, TOC IN CSG: 4311 FT	
4/8/24	16:45	17:00	0.25	TOOH LD 10JTS 2.375" TBG	
4/8/24	17:00	17:30	0.50	EST. R-CIRC RH CLEAN @ 4038' 35BBLS CIRCULATED	
4/8/24	17:30	18:30	1	TOOH SB 56JTS LD 71JTS	
4/8/24	18:30	18:45	0.25	SHUT IN & SECURED WELL	
4/8/24	18:45	19:30	0.75	CREW TO YARD	
4/9/24	6:00	6:45	0.75	CREW TRAVEL TO LOCATION	
4/9/24	6:45	7:00	0.25	JSA MEETING START EQUIPMENT	
4/9/24	7:00	7:30	0.50	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: 0 (PSI). TUBING: ## (NA). INTERMEDIATE CASING ## (NA).	
4/9/24	7:30	8:00	0.50	RU RANGER WL	
4/9/24	8:00	8:30	0.50	RIH 4'x3.125" PERF GUN (BIG HOLE) SHOT 16 HOLES @ 2300' (LOADED WELL 5BBLS PRE PERF)	
4/9/24	8:30	10:30	2	EST. F-CIRC DOWN PERFS 2300' UP SCSG 200BBLS CIRCULATED 7BBLS TO LOAD SPOT 90BBLS HSF	
4/9/24	10:30	11:30	1	HSF SOAK 1HR	
4/9/24	11:30	11:45	0.25	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (RANGER).	
4/9/24	11:45	12:30	0.75	PUMP 160 SX, 15.8 PPG, 1.20 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 1800 FT, BOC 2300 FT SQUEEZE: (NO), EQUIPMENT: (CICR/PACKER/NONE) DEPTH: ##### FT, BOTTOM (PERF/CSG CUT/OH): ##### FT, TOP (PERF/NA): ##### FT, TOC IN CSG: 1800 FT	
4/9/24	12:30	14:30	2	WOC TO TAG NONE COA	
4/9/24	14:30	14:45	0.25	TIH 2.375" TBG TAG TOC 65JTS 2067'	

Well:	BARCLAY 44-14			Spud Date:	7/25/1992 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13			Site:	BARCLAY 44-14
Event:	ABANDONMENT			Rig Name:	ENSIGN 317
Start Date:	4/5/24			End Date:	7/3/24
Datum:	RKB @ 4925			Well UWI:	0512315947
Report Date	Time From	Time To	Duration (hr)	Operation	
4/9/24	14:45	15:15	0.50	TOOH SB 46JTS LD 19JTS	
4/9/24	15:15	15:45	0.50	TIH 47JTS 2.375" TBG W/ INTERNAL CUTTER	
4/9/24	15:45	16:15	0.50	RU PWR SWVL CUT PCSG @ 1500' 47JTS	
4/9/24	16:15	16:45	0.50	LD PWR SWVL TOOH SB 47JTS	
4/9/24	16:45	17:30	0.75	EST. F-CIRC 70BBLS FW CIRC 90BBLS 10# MUD	
4/9/24	17:30	18:00	0.50	RD WORK FLOOR ND BOP BROKE DOWN 5k WH REMOVED SCSG CAP & ELEMENTS	
4/9/24	18:00	18:30	0.50	UNLAND PCSG W/ SPEAR 65# PULL NU COMPANION FLANGE /SPOOL/BOP RU W-FLOOR & TBG EQUIP	
4/9/24	18:30	19:00	0.50	TOOH LD 35JTS 4.5" PCSG	
4/9/24	19:00	19:15	0.25	SHUT IN WELL	
4/9/24	19:15	20:00	0.75	CREW TRAVEL TO YARD	
4/10/24	6:00	6:45	0.75	CREW TRAVEL TO LOCATION	
4/10/24	6:45	7:15	0.50	JSA MEETING	
4/10/24	7:15	7:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: ## (NA). TUBING: ## (NA). INTERMEDIATE CASING ## (NA).	
4/10/24	7:30	7:45	0.25	TIH 47JTS 2.375" TBG + D-TOOL 1500' EOT	
4/10/24	7:45	8:00	0.25	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (RANGER).	
4/10/24	8:00	8:30	0.50	PUMP 370 SX, 15.8 PPG, 1.21 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 450 FT, BOC 1500 FT SQUEEZE: (NO), EQUIPMENT: (CICR/PACKER/NONE) DEPTH: ##### FT, BOTTOM (PERF/CSG CUT/OH): ##### FT, TOP (PERF/NA): ##### FT, TOC IN CSG: 450 FT	
4/10/24	8:30	9:00	0.50	TOOH SB18JTS LD 19JTS	
4/10/24	9:00	9:30	0.50	EST. F-CIRC RH CLEAN @ 315' 40BBLS CIRCULATED	
4/10/24	9:30	9:45	0.25	TOOH LD 10JTS	
4/10/24	9:45	12:30	2.75	WOC 4HR SET TIME	

Well:	BARCLAY 44-14			Spud Date:	7/25/1992 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13			Site:	BARCLAY 44-14
Event:	ABANDONMENT			Rig Name:	ENSIGN 317
Start Date:	4/5/24			End Date:	7/3/24
Datum:	RKB @ 4925			Well UWI:	0512315947
Report Date	Time From	Time To	Duration (hr)	Operation	
4/10/24	12:30	13:00	0.50	TIH TAG TOC 779' 24JTS TAG LOW(585'-)	
4/10/24	13:00	13:30	0.50	TOOH SB 24JTS	
4/10/24	13:30	14:30	1	WOC CREW/CHANGE OF SCOPE	
4/10/24	14:30	14:45	0.25	TIH 24JTS 2.375" TBG + D-TOOL 779'	
4/10/24	14:45	15:00	0.25	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (RANGER).	
4/10/24	15:00	15:30	0.50	PUMP 104 SX, 15.8 PPG, 1.21 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 450 FT, BOC 772 FT SQUEEZE: (NO), EQUIPMENT: (CICR/PACKER/NONE) DEPTH: ##### FT, BOTTOM (PERF/CSG CUT/OH): ##### FT, TOP (PERF/NA): ##### FT, TOC IN CSG: 450 FT	
4/10/24	15:30	15:45	0.25	TOOH LD 14JTS 2.375" TBG	
4/10/24	15:45	16:15	0.50	EST. F-CIRC 40BBLS CIRC RH @ 315'	
4/10/24	16:15	16:30	0.25	TOOH LD 10JTS	
4/10/24	16:30	17:00	0.50	VENT 30MIN	
4/10/24	17:00	17:15	0.25	SHUT IN WELL	
4/10/24	17:15	18:00	0.75	CREW TRAVEL TO YARD	
4/11/24	6:00	6:45	0.75	CREW TRAVEL TO LOCATION	
4/11/24	6:45	7:15	0.50	JSA MEETING	
4/11/24	7:15	7:30	0.25	CHECK SHUT IN WELL PRESSURES. SURFACE CASING: 0 PSI. PRODUCTION CASING: ## (NA). TUBING: ## (NA). INTERMEDIATE CASING ## (NA).	
4/11/24	7:30	7:45	0.25	TIH TAG TOC 572' 18JTS 2.375" TBG	
4/11/24	7:45	8:00	0.25	TOOH LD 18JTS	

Well:	BARCLAY 44-14			Spud Date:	7/25/1992 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13			Site:	BARCLAY 44-14
Event:	ABANDONMENT			Rig Name:	ENSIGN 317
Start Date:	4/5/24			End Date:	7/3/24
Datum:	RKB @ 4925			Well UWI:	0512315947
Report Date	Time From	Time To	Duration (hr)	Operation	
4/11/24	8:00	8:30	0.50	PRESSURE TEST DOWN: (SURFACE CASING) TEST INTERVAL BOTTOM: (CEMENT TOP) AT 572 FT TEST INTERVAL TOP: (SURFACE) AT 10 FT PRESSURE TEST TO: 500 PSI FOR 15 MINUTES. TEST RESULTS: (PASS)	
4/11/24	8:30	9:00	0.50	RIH 8.625" CIBP SET @ 300'	
4/11/24	8:30	8:30	0	JSA MEETING MIRU RANGER WL	
4/11/24	9:00	9:15	0.25	TIH 9JTS 2.375" TBG + D-TOOL 300'	
4/11/24	9:15	9:30	0.25	MIRU CEMENTERS. HOLD JSA MEETING. CMT COMPANY: (RANGER).	
4/11/24	9:30	10:00	0.50	PUMP 95 SX, 15.8 PPG, 1.21 CF/SX CLASS G CEMENT, (AGM BLEND) BALANCE PLUG: (YES), TOC 10 FT, BOC 300 FT SQUEEZE: (NO), EQUIPMENT: (CICR/PACKER/NONE) DEPTH: ##### FT, BOTTOM (PERF/CSG CUT/OH): ##### FT, TOP (PERF/NA): ##### FT, TOC IN CSG: 10 FT	
4/11/24	10:00	10:15	0.25	TOOH LD 9JTS	
4/11/24	10:15	11:00	0.75	CLEAN EQUIPMENT RD WORK FLOOR & TBG EQUIP ND BOP /SPOOL/FLANGE	
4/11/24	11:00	12:00	1	RD SERVICE EQUIPMENT INSTALL WELL GUARDS	
7/3/24	8:00	9:00	1	DUG UP SURFACE CASING	
7/3/24	8:00	9:00	1	(VISUAL) CHECK FOR 15 MINUTES. ISOLATION CONFIRMED (YES)OTHER METHOD:	
7/3/24	9:00	10:00	1	CUT CASING 6' BELOW GL, CEMENT AT SURFACE	
7/3/24	10:00	11:00	1	CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO	
7/3/24	11:00	12:00	1	BACKFILLED	
7/3/24	12:00	12:00	0	PLACED MARKER BALL	