

KERR-MCGEE OIL AND GAS ONSHORE LP

LABRISA 35-10HZ

-- 35 2N 65W 1,386' FSL 2,079' FWL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 12/05/2023

Date TD Reached: 03/15/2024

STEP ID: 308395

AFE/WO#: C23-01997.02.10 API#: 0512352245

GL: 4970

KB: 4996

MTD: 18458

TVD: 7025


LOG MD:

PBMD: 18400

PBTVD: 7025

Directions:

I-76 FRONTAGE RD & CR 47, N 50FT, W 50 FT, SW 2/10, W 3/10, N1/10, W 300FT, NW 1/10 INTO



<u>HOLE SECTIONS</u>	<u>Size</u>	<u>Top</u>	<u>Btm</u>	<u>TD Date</u>				
26" Hole	26.00	26	106	11/15/2023				
13.5" Hole	13.50	106	2209	12/06/2023				
7.875" Hole	7.88	2209	18458	03/15/2024				
<u>TUBULARS</u>	<u>Tool Type</u>	<u>Joints</u>	<u>Size</u>	<u>Weight</u>	<u>Grade</u>	<u>Thread</u>	<u>Top D</u>	<u>Bottom D</u>
SURFACE CASING								
	CASING JOINT(S)	55	9.63	36.00	L-80	8RD	26	2157
	FLOAT COLLAR	1	9.63	36.00	L-80	8RD	2157	2158
	CASING JOINT(S)	1	9.63	36.00	L-80	8RD	2158	2198
	CASING SHOE	1	9.63	36.00	L-80	8RD	2198	2199
PRODUCTION CASING								
	LANDING MANDRE	1	8.00	17.00	P110 ICY	LTC	26	26
	PUP JOINT	1	5.50	17.00	P110 ICY	LTC	26	30
	CASING JOINT(S)	162	5.50	17.00	P110 ICY	LTC	30	7008
	CROSSOVER	1	5.50	17.00	P110 ICY	TXP-BTC	7008	7030
	CASING JOINT(S)	25	5.50	17.00	P110 ICY	TXP-BTC	7030	8115
	CROSSOVER	1	5.50	17.00	P110 ICY	LTC	8115	8135
	CASING JOINT(S)	1	5.50	17.00	P110 ICY	LTC	8135	8178
	AIR LOCK SUB	1	6.60	17.00	P110 ICY	LTC	8178	8180
	CASING JOINT(S)	118	5.50	17.00	P110 ICY	LTC	8180	13255
	MARKER JOINT	1	5.50	17.00	P110 ICY	LTC	13255	13276
	CASING JOINT(S)	117	5.50	17.00	P110 ICY	LTC	13276	18299
	PUP JOINT	1	5.50	17.00	P110 ICY	TXP-BTC	18299	18309
	TOE CIRCULATING	1	6.60	17.00	P110 ICY	TXP-BTC	18309	18313
	PUP JOINT	1	5.50	17.00	P110 ICY	TXP-BTC	18313	18318
	CASING JOINT(S)	1	5.50	17.00	P110 ICY	TXP-BTC	18318	18361
	PUP JOINT	1	5.50	17.00	P110 ICY	TXP-BTC	18361	18366
	TOE CIRCULATING	1	6.60	17.00	P110 ICY	TXP-BTC	18366	18370
	PUP JOINT	1	5.50	17.00	P110 ICY	TXP-BTC	18370	18400
	FLOAT COLLAR	1	6.07	17.00	HCP-110	TXP-BTC	18400	18402
	CASING JOINT(S)	1	5.50	17.00	P110 ICY	TXP-BTC	18402	18443
	CASING SHOE	1	6.11	17.00	HCP-110	TXP-BTC	18443	18445
TUBING STRING								
	TUBING HANGER	1	7.06	4.70	ANGER BOI		26	27
	TUBING JOINT(S)	230	2.38	4.70	L-80		27	7486
	X NIPPLE	1	3.06	4.70			7486	7487
	TUBING JOINT(S)	9	2.38	4.70	L-80		7487	7759
	TUBING PUP JOINT	1	2.38	4.70	N-80		7759	7763
	XN PROFILE NIPPL	1	2.38	4.70	P 110		7763	7764
	TUBING PUP JOINT	1	4.70	4.70	N-80		7764	7768
	CERAMIC DUAL DI	1	3.06	4.70	P 110		7768	7769
	TUBING JOINT(S)	1	2.38	4.70	N-80		7769	7773
	CERAMIC DUAL DI	1	3.06	4.70	P 110		7773	7774
	WL ENTRY GUIDE	1	3.06	4.70			7774	7774

KERR-MCGEE OIL AND GAS ONSHORE LP

LABRISA 35-10HZ

-- -- 35 2N 65W 1,386' FSL 2,079' FWL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 12/05/2023

Date TD Reached: 03/15/2024

STEP ID: 308395

AFE/WO#: C23-01997.02.10 API#: 0512352245

GL: 4970

KB: 4996

MTD: 18458

TVD: 7025

LOG MD:

PBMD: 18400

PBTVD: 7025

Directions:

I-76 FRONTAGE RD & CR 47, N 50FT, W 50 FT, SW 2/10, W 3/10, N1/10, W 300FT, NW 1/10 INTO

<u>CEMENT JOBS</u>		<u>Stage</u>	<u>Sacks</u>	<u>Cement Jobs</u>		<u>Top D</u>	<u>Btm D</u>	<u>cbl</u>
--None--						0	0	No
SURFACE CASING								
	Primary		0	FRESH WATER	Fresh Water	26	26	No
	Primary		1018	FRESH WATER	Fresh Water	26	2158	No
	Primary		943	LEAD CEMENT	G Neat	26	2209	No
PRODUCTION CASING								
	Primary			FRESH WATER	Fresh Water	26	18445	Yes
	Primary			MUDPUSH	Tuned Spacer 3	26	2000	Yes
	Primary		711	LEAD CEMENT	PressureNET	2000	9000	Yes
	Primary		1043	TAIL CEMENT	Tail Slurry	9000	18445	Yes
PERFORATIONS								
<u>Formation</u>	<u>Zone</u>	<u>Top</u>	<u>Btm</u>	<u>Date</u>	<u>Reason</u>	<u>Comments</u>		
NIOBRARA B		8098	8099	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8134	8135	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8164	8165	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8197	8198	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8230	8231	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8260	8261	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8296	8297	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8329	8330	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8362	8363	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8396	8397	06/12/2024	PRODUCTION	Stage 31		
NIOBRARA B		8428	8429	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8461	8462	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8494	8495	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8527	8528	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8560	8561	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8593	8594	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8626	8627	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8659	8660	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8692	8693	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8725	8726	06/12/2024	PRODUCTION	Stage 30		
NIOBRARA B		8758	8759	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		8791	8792	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		8825	8826	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		8857	8858	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		8890	8891	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		8923	8924	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		8956	8957	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		8989	8990	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		9022	9023	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		9055	9056	06/11/2024	PRODUCTION	Stage 29		
NIOBRARA B		9088	9089	06/11/2024	PRODUCTION	Stage 28		
NIOBRARA B		9121	9122	06/11/2024	PRODUCTION	Stage 28		
NIOBRARA B		9154	9155	06/11/2024	PRODUCTION	Stage 28		
NIOBRARA B		9187	9188	06/11/2024	PRODUCTION	Stage 28		
NIOBRARA B		9220	9221	06/11/2024	PRODUCTION	Stage 28		
NIOBRARA B		9250	9251	06/11/2024	PRODUCTION	Stage 28		
NIOBRARA B		9286	9287	06/11/2024	PRODUCTION	Stage 28		
NIOBRARA B		9319	9320	06/11/2024	PRODUCTION	Stage 28		
NIOBRARA B		9352	9353	06/11/2024	PRODUCTION	Stage 28		

KERR-MCGEE OIL AND GAS ONSHORE LP

LABRISA 35-10HZ

-- -- 35 2N 65W 1,386' FSL 2,079' FWL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 12/05/2023

Date TD Reached: 03/15/2024

STEP ID: 308395

AFE/WO#: C23-01997.02.10 API#: 0512352245

GL: 4970

KB: 4996

MTD: 18458

TVD: 7025

LOG MD:

PBMD: 18400

PBTVD: 7025

Directions:

I-76 FRONTAGE RD & CR 47, N 50FT, W 50 FT, SW 2/10, W 3/10, N1/10, W 300FT, NW 1/10 INTO

NIOBRARA B	9385	9386	06/11/2024	PRODUCTION	Stage 28
NIOBRARA B	9418	9419	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9451	9452	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9484	9485	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9517	9518	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9550	9551	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9583	9584	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9616	9617	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9649	9650	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9682	9683	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9715	9716	06/11/2024	PRODUCTION	Stage 27
NIOBRARA B	9748	9749	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	9781	9782	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	9811	9812	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	9847	9848	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	9880	9881	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	9913	9914	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	9946	9947	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	9979	9980	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	10012	10013	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	10045	10046	06/10/2024	PRODUCTION	Stage 26
NIOBRARA B	10078	10079	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10108	10109	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10143	10144	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10176	10177	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10209	10210	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10244	10245	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10275	10276	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10308	10309	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10341	10342	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10374	10375	06/10/2024	PRODUCTION	Stage 25
NIOBRARA B	10407	10408	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10440	10441	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10473	10474	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10506	10507	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10539	10540	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10572	10573	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10605	10606	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10638	10639	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10669	10670	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10704	10705	06/09/2024	PRODUCTION	Stage 24
NIOBRARA B	10737	10738	06/09/2024	PRODUCTION	Stage 23
NIOBRARA B	10770	10771	06/09/2024	PRODUCTION	Stage 23
NIOBRARA B	10806	10807	06/09/2024	PRODUCTION	Stage 23
NIOBRARA B	10836	10837	06/09/2024	PRODUCTION	Stage 23
NIOBRARA B	10869	10870	06/09/2024	PRODUCTION	Stage 23
NIOBRARA B	10902	10903	06/09/2024	PRODUCTION	Stage 23
NIOBRARA B	10935	10936	06/09/2024	PRODUCTION	Stage 23
NIOBRARA B	10966	10967	06/09/2024	PRODUCTION	Stage 23
NIOBRARA B	11001	11002	06/09/2024	PRODUCTION	Stage 23
NIOBRARA B	11034	11035	06/09/2024	PRODUCTION	Stage 23
NIOBRARA A	11067	11068	06/08/2024	PRODUCTION	Stage 22
NIOBRARA A	11097	11098	06/08/2024	PRODUCTION	Stage 22
NIOBRARA A	11133	11134	06/08/2024	PRODUCTION	Stage 22

KERR-MCGEE OIL AND GAS ONSHORE LP

LABRISA 35-10HZ

-- -- 35 2N 65W 1,386' FSL 2,079' FWL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 12/05/2023

Date TD Reached: 03/15/2024

STEP ID: 308395

AFE/WO#: C23-01997.02.10 API#: 0512352245

GL: 4970

KB: 4996

MTD: 18458

TVD: 7025

LOG MD:

PBMD: 18400

PBTVD: 7025

Directions:

I-76 FRONTAGE RD & CR 47, N 50FT, W 50 FT, SW 2/10, W 3/10, N1/10, W 300FT, NW 1/10 INTO

NIOBRARA A	11166	11167	06/08/2024	PRODUCTION	Stage 22
NIOBRARA A	11199	11200	06/08/2024	PRODUCTION	Stage 22
NIOBRARA A	11232	11233	06/08/2024	PRODUCTION	Stage 22
NIOBRARA A	11265	11266	06/08/2024	PRODUCTION	Stage 22
NIOBRARA A	11298	11299	06/08/2024	PRODUCTION	Stage 22
NIOBRARA A	11331	11332	06/08/2024	PRODUCTION	Stage 22
NIOBRARA A	11364	11365	06/08/2024	PRODUCTION	Stage 22
NIOBRARA A	11397	11398	06/07/2024	PRODUCTION	Stage 21
NIOBRARA A	11430	11431	06/07/2024	PRODUCTION	Stage 21
NIOBRARA A	11463	11464	06/07/2024	PRODUCTION	Stage 21
NIOBRARA A	11496	11497	06/07/2024	PRODUCTION	Stage 21
NIOBRARA A	11529	11530	06/07/2024	PRODUCTION	Stage 21
NIOBRARA A	11562	11563	06/07/2024	PRODUCTION	Stage 21
NIOBRARA A	11595	11596	06/07/2024	PRODUCTION	Stage 21
NIOBRARA A	11628	11629	06/07/2024	PRODUCTION	Stage 21
NIOBRARA A	11663	11664	06/07/2024	PRODUCTION	Stage 21
NIOBRARA A	11694	11695	06/07/2024	PRODUCTION	Stage 21
NIOBRARA B	11727	11728	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	11760	11761	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	11794	11795	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	11826	11827	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	11859	11860	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	11892	11893	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	11925	11926	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	11958	11959	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	11991	11992	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	12024	12025	06/07/2024	PRODUCTION	Stage 20
NIOBRARA B	12057	12058	06/06/2024	PRODUCTION	Stage 19
NIOBRARA B	12088	12089	06/06/2024	PRODUCTION	Stage 19
NIOBRARA B	12123	12124	06/06/2024	PRODUCTION	Stage 19
NIOBRARA B	12156	12157	06/06/2024	PRODUCTION	Stage 19
NIOBRARA B	12189	12190	06/06/2024	PRODUCTION	Stage 19
NIOBRARA B	12218	12219	06/06/2024	PRODUCTION	Stage 19
NIOBRARA B	12255	12256	06/06/2024	PRODUCTION	Stage 19
NIOBRARA B	12288	12289	06/06/2024	PRODUCTION	Stage 19
NIOBRARA B	12321	12322	06/06/2024	PRODUCTION	Stage 19
NIOBRARA B	12354	12355	06/06/2024	PRODUCTION	Stage 19
NIOBRARA A	12387	12388	06/05/2024	PRODUCTION	Stage 18
NIOBRARA A	12420	12421	06/05/2024	PRODUCTION	Stage 18
NIOBRARA A	12453	12454	06/05/2024	PRODUCTION	Stage 18
NIOBRARA A	12486	12487	06/05/2024	PRODUCTION	Stage 18
NIOBRARA A	12516	12517	06/05/2024	PRODUCTION	Stage 18
NIOBRARA A	12552	12553	06/05/2024	PRODUCTION	Stage 18
NIOBRARA A	12585	12586	06/05/2024	PRODUCTION	Stage 18
NIOBRARA A	12618	12619	06/05/2024	PRODUCTION	Stage 18
NIOBRARA A	12654	12655	06/05/2024	PRODUCTION	Stage 18
NIOBRARA A	12684	12685	06/05/2024	PRODUCTION	Stage 18
NIOBRARA B	12717	12718	06/04/2024	PRODUCTION	Stage 17
NIOBRARA B	12750	12751	06/04/2024	PRODUCTION	Stage 17
NIOBRARA B	12784	12785	06/04/2024	PRODUCTION	Stage 17
NIOBRARA B	12816	12817	06/04/2024	PRODUCTION	Stage 17
NIOBRARA B	12849	12850	06/04/2024	PRODUCTION	Stage 17
NIOBRARA B	12882	12883	06/04/2024	PRODUCTION	Stage 17
NIOBRARA B	12915	12916	06/04/2024	PRODUCTION	Stage 17

KERR-MCGEE OIL AND GAS ONSHORE LP

LABRISA 35-10HZ

-- -- 35 2N 65W 1,386' FSL 2,079' FWL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 12/05/2023

Date TD Reached: 03/15/2024

STEP ID: 308395

AFE/WO#: C23-01997.02.10 API#: 0512352245

GL: 4970

KB: 4996

MTD: 18458

TVD: 7025

LOG MD:

PBMD: 18400

PBTVD: 7025

Directions:

I-76 FRONTAGE RD & CR 47, N 50FT, W 50 FT, SW 2/10, W 3/10, N1/10, W 300FT, NW 1/10 INTO

NIOBRARA B	12948	12949	06/04/2024	PRODUCTION	Stage 17
NIOBRARA B	12981	12982	06/04/2024	PRODUCTION	Stage 17
NIOBRARA B	13014	13015	06/04/2024	PRODUCTION	Stage 17
NIOBRARA B	13047	13048	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13078	13079	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13113	13114	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13146	13147	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13179	13180	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13214	13215	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13245	13246	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13278	13279	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13311	13312	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13344	13345	06/03/2024	PRODUCTION	Stage 16
NIOBRARA B	13377	13378	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13410	13411	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13442	13443	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13476	13477	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13509	13510	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13542	13543	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13579	13580	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13608	13609	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13641	13642	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13674	13675	06/03/2024	PRODUCTION	Stage 15
NIOBRARA B	13708	13709	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	13740	13741	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	13773	13774	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	13806	13807	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	13839	13840	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	13872	13873	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	13905	13906	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	13938	13939	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	13971	13972	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	14002	14003	06/02/2024	PRODUCTION	Stage 14
NIOBRARA B	14037	14038	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14070	14071	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14103	14104	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14132	14133	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14169	14170	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14202	14203	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14234	14235	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14270	14271	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14300	14301	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14330	14331	06/02/2024	PRODUCTION	Stage 13
NIOBRARA B	14366	14367	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14399	14400	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14432	14433	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14465	14466	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14498	14499	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14531	14532	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14561	14562	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14597	14598	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14630	14631	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14663	14664	06/01/2024	PRODUCTION	Stage 12
NIOBRARA B	14698	14699	05/31/2024	PRODUCTION	Stage 11

KERR-MCGEE OIL AND GAS ONSHORE LP

LABRISA 35-10HZ

-- -- 35 2N 65W 1,386' FSL 2,079' FWL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 12/05/2023

Date TD Reached: 03/15/2024

STEP ID: 308395

AFE/WO#: C23-01997.02.10 API#: 0512352245

GL: 4970KB: 4996MTD: 18458TVD: 7025LOG MD:PBMD: 18400PBTVD: 7025Directions:

I-76 FRONTAGE RD & CR 47, N 50FT, W 50 FT, SW 2/10, W 3/10, N1/10, W 300FT, NW 1/10 INTO

NIOBRARA B	14729	14730	05/31/2024	PRODUCTION	Stage 11
NIOBRARA B	14762	14763	05/31/2024	PRODUCTION	Stage 11
NIOBRARA B	14795	14796	05/31/2024	PRODUCTION	Stage 11
NIOBRARA B	14828	14829	05/31/2024	PRODUCTION	Stage 11
NIOBRARA B	14861	14862	05/31/2024	PRODUCTION	Stage 11
NIOBRARA B	14894	14895	05/31/2024	PRODUCTION	Stage 11
NIOBRARA B	14927	14928	05/31/2024	PRODUCTION	Stage 11
NIOBRARA B	14960	14961	05/31/2024	PRODUCTION	Stage 11
NIOBRARA B	14990	14991	05/31/2024	PRODUCTION	Stage 11
NIOBRARA B	15026	15027	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15059	15060	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15092	15093	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15127	15128	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15158	15159	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15191	15192	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15224	15225	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15257	15258	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15290	15291	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15323	15324	05/31/2024	PRODUCTION	Stage 10
NIOBRARA B	15356	15357	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15389	15390	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15421	15422	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15455	15456	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15488	15489	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15521	15522	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15551	15552	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15587	15588	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15620	15621	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15653	15654	05/30/2024	PRODUCTION	Stage 9
NIOBRARA B	15686	15687	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	15719	15720	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	15752	15753	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	15785	15786	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	15818	15819	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	15851	15852	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	15884	15885	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	15917	15918	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	15950	15951	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	15986	15987	05/29/2024	PRODUCTION	Stage 8
NIOBRARA B	16016	16017	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16049	16050	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16082	16083	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16115	16116	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16148	16149	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16181	16182	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16214	16215	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16247	16248	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16282	16283	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16313	16314	05/29/2024	PRODUCTION	Stage 7
NIOBRARA B	16346	16347	05/28/2024	PRODUCTION	Stage 6
NIOBRARA B	16379	16380	05/28/2024	PRODUCTION	Stage 6
NIOBRARA B	16412	16413	05/28/2024	PRODUCTION	Stage 6
NIOBRARA B	16445	16446	05/28/2024	PRODUCTION	Stage 6
NIOBRARA B	16478	16479	05/28/2024	PRODUCTION	Stage 6

KERR-MCGEE OIL AND GAS ONSHORE LP

LABRISA 35-10HZ

-- -- 35 2N 65W 1,386' FSL 2,079' FWL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 12/05/2023

Date TD Reached: 03/15/2024

STEP ID: 308395

AFE/WO#: C23-01997.02.10 API#: 0512352245

GL: 4970

KB: 4996

MTD: 18458

TVD: 7025

LOG MD:

PBMD: 18400

PBTVD: 7025

Directions:

I-76 FRONTAGE RD & CR 47, N 50FT, W 50 FT, SW 2/10, W 3/10, N1/10, W 300FT, NW 1/10 INTO

NIOBRARA B	16511	16512	05/28/2024	PRODUCTION	Stage 6
NIOBRARA B	16544	16545	05/28/2024	PRODUCTION	Stage 6
NIOBRARA B	16577	16578	05/28/2024	PRODUCTION	Stage 6
NIOBRARA B	16610	16611	05/28/2024	PRODUCTION	Stage 6
NIOBRARA B	16643	16644	05/28/2024	PRODUCTION	Stage 6
NIOBRARA B	16676	16677	05/27/2024	PRODUCTION	Stage 5
NIOBRARA B	16713	16714	05/27/2024	PRODUCTION	Stage 5
NIOBRARA B	16742	16743	05/27/2024	PRODUCTION	Stage 5
NIOBRARA B	16775	16776	05/27/2024	PRODUCTION	Stage 5
NIOBRARA B	16808	16809	05/27/2024	PRODUCTION	Stage 5
NIOBRARA B	16842	16843	05/27/2024	PRODUCTION	Stage 5
NIOBRARA B	16874	16875	05/27/2024	PRODUCTION	Stage 5
NIOBRARA B	16907	16908	05/27/2024	PRODUCTION	Stage 5
NIOBRARA B	16940	16941	05/27/2024	PRODUCTION	Stage 5
NIOBRARA B	16973	16974	05/27/2024	PRODUCTION	Stage 5
NIOBRARA A	17006	17007	05/26/2024	PRODUCTION	Stage 4
NIOBRARA A	17039	17040	05/26/2024	PRODUCTION	Stage 4
NIOBRARA A	17072	17073	05/26/2024	PRODUCTION	Stage 4
NIOBRARA A	17105	17106	05/26/2024	PRODUCTION	Stage 4
NIOBRARA A	17140	17141	05/26/2024	PRODUCTION	Stage 4
NIOBRARA A	17171	17172	05/26/2024	PRODUCTION	Stage 4
NIOBRARA A	17204	17205	05/26/2024	PRODUCTION	Stage 4
NIOBRARA A	17237	17238	05/26/2024	PRODUCTION	Stage 4
NIOBRARA A	17272	17273	05/26/2024	PRODUCTION	Stage 4
NIOBRARA A	17303	17304	05/26/2024	PRODUCTION	Stage 4
NIOBRARA B	17336	17337	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17369	17370	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17402	17403	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17435	17436	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17468	17469	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17501	17502	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17534	17535	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17567	17568	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17600	17601	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17633	17634	05/26/2024	PRODUCTION	Stage 3
NIOBRARA B	17666	17667	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17701	17702	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17732	17733	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17765	17766	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17798	17799	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17831	17832	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17864	17865	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17897	17898	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17930	17931	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17963	17964	05/25/2024	PRODUCTION	Stage 2
NIOBRARA B	17996	17997	05/24/2024	PRODUCTION	Stage 1
NIOBRARA B	18029	18030	05/24/2024	PRODUCTION	Stage 1
NIOBRARA B	18062	18063	05/24/2024	PRODUCTION	Stage 1
NIOBRARA B	18095	18096	05/24/2024	PRODUCTION	Stage 1
NIOBRARA B	18128	18129	05/24/2024	PRODUCTION	Stage 1
NIOBRARA B	18161	18162	05/24/2024	PRODUCTION	Stage 1
NIOBRARA B	18194	18195	05/24/2024	PRODUCTION	Stage 1
NIOBRARA B	18227	18228	05/24/2024	PRODUCTION	Stage 1
NIOBRARA B	18260	18261	05/24/2024	PRODUCTION	Stage 1

KERR-MCGEE OIL AND GAS ONSHORE LP

LABRISA 35-10HZ

-- -- 35 2N 65W 1,386' FSL 2,079' FWL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 12/05/2023 Date TD Reached: 03/15/2024 STEP ID: 308395 AFE/WO#: C23-01997.02.10 API#: 0512352245

GL: 4970 KB: 4996 MTD: 18458 TVD: 7025 LOG MD: PBMD: 18400 PBTVD: 7025

Directions: I-76 FRONTAGE RD & CR 47, N 50FT, W 50 FT, SW 2/10, W 3/10, N1/10, W 300FT, NW 1/10 INTO

NIOBRARA B	18293	18294	05/24/2024	PRODUCTION	Stage 1
------------	-------	-------	------------	------------	---------

Comments: