

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
DECHANT 3-19HZ	0512332797	Abandon Well - Permanent	1/7/2026	LOAD EQUIPMENT RRTL SPOT IN HSM SWC'S IWP900/1040 0 SURF (WSEA 2-A ZFUU) LAY HARDLINES TEST W/BOP (WSEA 9-A ZFUU) 250 LOW 2000 HIGH R/U FLOWBACK OPEN WELL TO BURNER KILL CSG W/220 BBLS FW CIRC WELL W/260 BBLS FW TOTAL R/D FLOWBACK TBG FLOWING W/GAS P/20 BBLS FW DOWN TBG SWI DRAIN UP SDFN
DECHANT 3-19HZ	0512332797	Abandon Well - Permanent	1/8/2026	HSM SWC'S IWP 150/500 0 SURF (WSEA 2-A ZFUU) KILL WELL W/70 BBLS FW FLOW CHECK 15 MIN (WSEA 10-A ZFUU) NDWH NUBOP & SPOOL TEST GASKET (WSEA 8-A ZFUU) 250 LOW 2000 HIGH TOH S/B 90 JNTS LD 154 JNTS 2 3/8 R/U WL RIH SET CIBP @ 6233' D/B 2 SX LOAD HOLE TEST TO 1500# (WSEA 10-B ZFUU) SWI DRAIN UP SDFN
DECHANT 3-19HZ	0512332797	Abandon Well - Permanent	1/9/2026	HSM SWC'S IWP 0 CSG 0 SURF (WSEA 2-A ZFUU) ENROLL CREW & COMPLETE 2026 ORIENTATION INFLOW TEST 30 MIN (WSEA 10-C ZFUU) R/U WL RIH SET CIBP @ 2817' RIH PERF CSG @ 1040' R/D WL CONDITION HOLE W/100 BBLS FW TIH W/90 JNTS TO 2817' P/20 SX G DISP 9.8 BBLS FW LD 90 JNTS BK CIRC P/374 SX G TO SURF SWI CLEAN TANKS SDWE
DECHANT 3-19HZ	0512332797	Abandon Well - Permanent	1/12/2026	HSM SWC'S TAG TOC @19' NDBOP NUWH SWI RDMO
DECHANT 3-19HZ	0512332797	Abandon Well - Permanent	2/5/2026	PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS AND PRODUCTION CASING. NO PRESSURE AND NO BUBBLES. CEMENT TAGGED AT 19 FT INSIDE PRODUCTION CASING AND 6 BAGS OF ADDITIONAL CEMENT WAS REQUIRED. CEMENT TAGGED AT 0 FT INSIDE SURFACE CASING ANNULUS AND NO ADDITIONAL CEMENT WAS REQUIRED. CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.