

View Tools Help

Report Complete
 GA
 ABC

 Jul 22, 2017 - 2
 Datum RKB @4,670.0usft (above Mean Sea Level)
 Unit GWOG-API - US Survey Feet
 Single Section
 (0 attachments)
 WYSIWYG

Today's Wells

- Nav Aid
- Wellbore Schematic
- Today's Reports
- Daily Operations - 2
- General**
- Time Summary
- Daily Cost
- Safety
- Notifications
- Remarks
- Hole Sections
- Survey

General			Section
Day Supervisor MARK TIBBS	DOL 2.00 days	Flowback Pressure <input type="text"/> psi	
Night Supervisor	Float Collar Top MD <input type="text"/> usft	Check for Choke Size <input type="checkbox"/>	
Supervisor Phone No	Final Cleanout Depth <input type="text"/> usft	Choke Size <input type="text"/> in	
Engineer TY WOODWORTH	CBL TOC <input type="text"/> usft	Formation <input type="text"/>	
Daily cost 8,300.00 \$	Bradenhead Pressure <input type="text"/> psi	Weather <input type="text"/>	
Cumulative total 18,350.00 \$		Final report <input type="checkbox"/>	
Authorized cost <input type="text"/> \$			

Operations at Report Time: MITIGATION COMPLETE FOR PDC STELLA PAD

24 Hour Summary: SET 4.5" RBP @ 6630', REMOVE AND REPLACE WELLHEAD WITH 5K SYSTEM, TEST TO 2500 PSI

24 Hour Forecast: WSI FOR PDC STELLA PAD

Time Summary Section

Activity Details

(0 NPT/Failures) All

	From	To	Duration (hr)	Phase	Code	Code description	Sub	Sub description	P / U	Operation
1	00:00	07:00	7.00	PGATE	MTG	MITIGATION			ANNED	WSI, CREW TRAVEL, SAFETY MEETING
2	07:00	08:30	1.50	PGATE	MTG	MITIGATION			ANNED	FILL AND CIRCULATE HOLE WITH ~ 100 BBLS, TEST PLUG TO 500 PSI.
3	08:30	09:30	1.00	PGATE	MTG	MITIGATION			ANNED	REMOVE AND REPLACE WELLHEAD TO 5K SYSTEM
4	09:30	10:00	0.50	PGATE	MTG	MITIGATION			ANNED	RETRIEVING HEAD, XN NIPPLE, 207 JTS IN HOLE, PRESSURE TEST TO 2500 PSI FOR 15 MIN. GOOD TEST. BLEED OFF.
5	10:00	11:00	1.00	PGATE	MTG	MITIGATION			ANNED	MITIGATION COMPLETE FOR THE PDC STELLA PAD.
6	11:00	00:00	13.00	PGATE	MTG	MITIGATION			ANNED	RDMO HWS #9 WSI

Total activity time **24.00** hr