

Daily Rig Report

Date: 11/01/2017

Well: HSC 1-16

5:30am-7:00am Crew Travel

6:45am Morning safety meeting including JSA.

7:00am Loaded equipment and mobilized rig to location. Arrived on location

(Horse Shoe Canyon #1-16). Spotted in equipment and rigged up Ensign Rig 318.

Pumped 25 bbl kill on well bore and N/D well head. N/U BOP stack and R/U work

floor. Laid down 55 jts and TOO H with 44 jts 2.375 4.7# eue tbg finding last jt to be

corroded and missing 15 ft. Tallied tbg and made up 5 1/2 CIBP. TIH setting 5 1/2

CIBP at a depth of 2,849 and laid down 1 jt of tbg. Pumped 30 bbls rolling gas out of

the well bore shutting pipe rams and conducted MIT pressuring up to 400 psi

testing good. Shut in well winterized equipment and secured location for the

evening.

4:00pm-5:00pm Crew Travel

Daily Cost for the Rig:

Thank you