



Partner Summary Report

Date: 3/20/2019

Report #: 2

DOL:

Well Name: CONNELL C04-20

Spud Date: 4/6/2007

Well Header

Well Name CONNELL C04-20	API 05-123-24852	County/Parish WELD	State/Province COLORADO		Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 6,975.0			
Spud Date 4/6/2007		TD Date 4/9/2007		Rig Release Date 4/10/2007		First Gas Sales			
Actual Latitude (°) 40.34188609		Actual Longitude (°) -104.56064517		Quarter 3 SW	Quarter 4 NW	Section 4	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 3/19/2019 12:00

Objective P&A	AFE Number
------------------	------------

Report Start Date 3/20/2019 06:00	Report End Date 3/20/2019 17:00	Operations Summary CREW TO LOCATION. IWP: 600/650 PSI. 0 PSI - SURF. FINISH RU HARDLINE. OPEN UP WELL TO WORK TANK AND CONTROL WITH 40 BBLS OF FRESH DOWN CASING, 20 BBLS DOWN TUBING. ND TOP HALF OF 3K MANDREL STYLE WH, NU 5K FLANGE ADAPTOR+5K DUAL OUTLET SPOOL+5K BOP. LD FLOOR AND NU TONGS. SB 208 JTS OF 2 3/8" J-55 TBG, LD 14 JTS, SN AND NC. RU KLX WIRELINE. RIH WITH 4 1/2" 11.6# CIBP AND SET AT 6560'. 50' ABOVE NIO PERFS. CORELLATE WITH CBL RAN ON 4/16/2007. POOH AND RUN IN WITH CEMENT BAILER AND SET 2 SKS OF CEMENT ON TOP OF CIBP. ROOH AND RD WIRELINE. TIH WITH 2 3/8" NC+2 3/8" SN+208 JTS 2 3/8" J-55 TBG. INSTALL 5K TBG HANGER AND LAND WITH 208 JTS AT 6440.80' KB. CIRCULATE HOLE FULL AND TEST PLUG TO 1000 PSI. HOLD FOR 15 MINS, TEST GOOD. ND FLOOR AND BOP STACK, NU TOP HALF OF FLANGE WH WITH MASTER VLAVE. SECURE LOCATION, BOTTOM OUT WORK TANK. RDMO.
--------------------------------------	------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------