



HYDROSTATIC DATA SHEET (C-8)

Project DSU 4245 SGTI AFE/Work Order No. LA160001

Pipeline Greeley Crescent (Name) (Location)

Testing Contractor N2 Services

Pipe O.D. 6.625 Wall thickness .280 Grade X52 MFG'R: Vallourec

Test Fluid Nitrogen Additive _____

Test Location: On Road Section No. DSU 42 + 4.5

Instrumentation: ROW (Location) Brass Dead weights (Type)

Refinery Supply Co (Mfg'n) 5366 (S/N) 4/21/17 (Date Calibrated) 3/13/17 AS TA

Time	Pressure PSIG	Ambient Temp.
9:45	966	73
10:00	969	74
10:15	971	76
10:30	971	75
10:45	958	77
11:00	961	78
11:15	962	80
11:30	963	82
11:45	961	81
12:00	963	81
12:15	965	84

Time	Pressure PSIG	Ambient Temp.
12:30	965	85
12:45	965	85
1:00	966	86
1:15	966	85
1:30	966	86
1:45	966	87
2:00	965	87
2:15	963	86
2:30	961	86
2:45	960	86
3:00	960	87

Time	Pressure PSIG	Ambient Temp.
3:15	959	87
3:30	958	87
3:45	958	88
4:00	958	88
4:15	957	88
4:30	956	88
4:45	954	88
5:00	954	88
5:15	953	87
5:30	951	86
5:45	950	86

Test Started 9:45 AM/PM 7-16-17 (Time) (Date) Test Ended 5:45 AM/PM 7-16-17 (Time) (Date)

Remarks: Bled down @ 10:37 - 958psi from 971

Weather: Sunny clear skies

Testing Contractor's Representative Aaron Spratlan Supervisor (Name) (Title) [Signature] (Signature) 7-16-17 (Date)


Constr. Contractor's Representative Justin C Peckee Foreman (Name) (Title) [Signature] (Signature) 7-16-17 (Date)

Company Representative Vences Lucio Inspector (Name) (Title) [Signature] (Signature) 7-16-17 (Date)

Construction Superintendent Salvador Carons Super (Name) (Title) [Signature] (Signature) 7-16-17 (Date)

THOMAS GRANCE QA/QC [Signature] (Signature) 7-16-17 (Date)






James Lutz
7-16-17 1001

ERB GAVOC
THOMAS GAVOC
7-16-17

On Test

Off Test

Graphic Controls LLC
CHART NO. MC MT-150F
METER 0758
CHART PUT ON 6:15 A M
TAKEN OFF 7:00 P M
LOCATION DSU4245
REMARKS Ambient Temp
Lampath
7-16-17 N2 Services
281-635-293



Graphic Controls LLC

CHART NO. MC MT-150F

METER 6043

CHART PUT ON 7:28 AM

TAKEN OFF 7:13 PM

LOCATION DSU 4245

REMARKS Pipe Temp

7-16-17

Donna


N2 Services

281-635-2193

OFF TEST

On Test

FB QA/QC
THOMAS GARCIA
7-16-17



EPB QA/QC
THOMAS GRACE
7-16-17

James Lewis
7-16-17

CHART NO. MC MP-3000-150F 75DIV
Graphic Controls Inc.
METER 60760
CHART PUT ON 7:34 A.M.
LOCATION DSU4245
REMARKS 281-635 N2 services 21-93 7-16-17
TAKEN OFF 6:59 P.M.

D-Test

C-Test

CHARTS Ltd.

GAS MEASUREMENT

CALIBRATION CERTIFICATE

Date: 4/21/2017
DueDate: 4/21/2018

Customer: NITROGEN SERVICES LLC

Model: BULLFROG12"

SERIAL: 6757

This is to certify that this instrument has been inspected and t
against Additel Digital Guage ADT GP30K, Serial#218141D00.
Calibrated (11-12-16). Reference Standard Serial#11-218 Ce
with Dead Weight Model#KY250 Traceability#1500132804
Traceable to NIST. Calibrated in accordance with
ISO9000 Quality Standards

This instrument is cerified to be accurate within +/- 1% of nominal value

Input Type/ Range: 0-150F		Color: RED	
Pen Number: 2			
Ascending		Descending	
Applied:	Reading	Applied:	Reading:
0	0	150	150
32	32	32	32
150	150	0	0

Input Type/Range:		Color:	
Pen Number:			
<u>Ascending</u>		<u>Descending</u>	
Applied:	Reading:	Applied:	Reading:

Input Type/ Range:		Color:	
Pen Number:			
<u>Ascending</u>		<u>Descending</u>	
Applied:	Reading:	Applied:	Reading:

P.O. BOX 2983 2031 TRADE DR.
MIDLAND, TX 79706
(432) 697-7801 (432) 520-3564Fax

Technician:

Suzanna Lopez

CHARTS Ltd.

GAS MEASUREMENT



CALIBRATION CERTIFICATE

Cert Date: 4/21/2017
Due Date: 4/21/2018

Customer: NITROGEN SERVICES, LLC

Model: BULLFROG 12"

Serial# 6760

This is to certify that this instrument has been inspected and tested against ADDITEL Digital Gauge ADT680-GP3K, S#218140F0012 Calibrated (11-2-16). Reference Standard#1244 Certified-- with Piston Gauge PG7202 Traceability#1500155509 to NIST. Calibrated in accordance with ISO Quality Standards

This instrument is certified to be accurate within +/- 1% of nominal value

Input Type/ Range: 3000#		Color:RED	
Pen Number: 1			
		<u>Descending</u>	
Applied	Reading:	Applied:	Reading :
0	0	2998	3000
600	600	2398	2400
1500	1500	1500	1500
2398	2400	600	600
2998	3000	0	0

Input Type/Range: 0-150F		Color:GREEN	
Pen Number: 2			
<u>Ascending</u>		<u>Descending</u>	
Applied:	Reading:	Applied:	Reading:
0	0	150	150
32	32	32	32
150	150	0	0

Input Type/ Range:		Color:	
Pen Number:			
<u>Ascending</u>		<u>Descending</u>	
Applied;	Reading:	Applied:	Reading:

P.O. BOX 2983 2031 TRADE DR.
MIDLAND, TX 79706
(432) 697-7801 (432) 520-3564

Technician: Lusanna Lopez

CHARTS Ltd.

GAS MEASUREMENT

CALIBRATION CERTIFICATE

Date: 4/21/2017
DueDate: 4/21/2018

Customer: NITROGEN SERVICES LLC
Model: DEADWEIGHT
SERIAL: 5366

This is to certify that this instrument has been inspected and tested against Additel Digital Gauge ADT GP30K, Serial#218141D00. Calibrated (11-12-16). Reference Standard Serial#11-218 Ce with Dead Weight Model#KY250 Traceability#1500132804 Traceable to NIST. Calibrated in accordance with ISO9000 Quality Standards

This instrument is certified to be accurate within +/- 1% of nominal value

Input Type/ Range: 3000#		Color: N/A	
Pen Number: N/A			
Ascending		Descending	
Applied:	Reading	Applied:	Reading:
0	0	2995	3000
499	500	2495	2400
1498	1500	1498	1500
2495	2400	499	500
2995	3000	0	0

Input Type/ Range:		Color:	
Pen Number:			
Ascending		Descending	
Applied:	Reading:	Applied:	Reading:

Input Type/Range:		Color:	
Pen Number:			
Ascending		Descending	
Applied:	Reading:	Applied:	Reading:

P.O. BOX 2983 2031 TRADE DR.
MIDLAND, TX 79706
(432) 697-7801 (432) 520-3564 Fax

Technician: Blake Erstep

CHARTS Ltd.

GAS MEASUREMENT



CALIBRATION CERTIFICATE

Cert Date: 4/21/2017
Due Date: 4/21/2018

Customer: NITROGEN SERVICES, LLC
Model: BULLFROG 12"
Serial#: 6758

This is to certify that this instrument has been inspected and tested against ADDITEL Digital Gauge ADT680-GP3K, S#218140F0012 Calibrated (11-2-16). Reference Standard#1244 Certified-- with Piston Gauge PG7202 Traceability#1500155509 to NIST. Calibrated in accordance with ISO Quality Standards

This instrument is certified to be accurate within +/- 1% of nominal value

Input Type/ Range: 0-150F		RED	
Pen Number: 2			
		<u>Descending</u>	
Applied	Reading:	Applied:	Reading :
0	0	150	150
32	32	32	32
150	150	0	0

Input Type/Range:			
Pen Number:			
Ascending		Descending	
Applied:	Reading:	Applied:	Reading:

Input Type/ Range:		Color:	
Pen Number:			
<u>Ascending</u>		<u>Descending</u>	
Applied;	Reading:	Applied:	Reading:

P.O. BOX 2983 2031 TRADE DR.
MIDLAND, TX 79706
(432) 697-7801 (432) 520-3564

Technician:

Suanna Lopez LP

CHARTS Ltd.

GAS MEASUREMENT



CALIBRATION CERTIFICATE

Date: 4/21/2017
DueDate: 4/21/2018

Customer: NITROGEN SERVICES LLC

Model: CLP 12"

SERIAL: 6643

This is to certify that this instrument has been inspected and tested against Additel Digital Gauge ADT GP30K, Serial#218141D00. Calibrated (11-12-16). Reference Standard Serial#11-218 Ce with Dead Weight Model#KY250 Traceability#1500132804 Traceable to NIST. Calibrated in accordance with ISO9000 Quality Standards

This instrument is certified to be accurate within +/- 1% of nominal value

Input Type/ Range: 0-150F		Color: RED	
Pen Number: 2			
<u>Ascending</u>		<u>Descending</u>	
Applied:	Reading	Applied:	Reading:
0	0	150	150
32	32	32	32
150	150	0	0


Input Type/Range:		Color:	
Pen Number:			
<u>Ascending</u>		<u>Descending</u>	
Applied:	Reading:	Applied:	Reading:

Input Type/ Range:		Color:	
Pen Number:			
<u>Ascending</u>		<u>Descending</u>	
Applied:	Reading:	Applied:	Reading:


P.O. BOX 2983 2031 TRADE DR.
MIDLAND, TX 79706
(432) 697-7801 (432) 520-3564Fax



Technician:

Suzanna Hayes



THIS DRAWING AND THE DESIGN COVERS ARE CONFIDENTIAL AND REMAIN THE PROPERTY OF NOBLE MIDSTREAM PARTNERS AND SHALL NOT BE DISCLOSED TO OTHERS OR REPRODUCED IN ANY MANNER OR USED FOR ANY PURPOSE WHATSOEVER WITHOUT THE WRITTEN PERMISSION OF THE OWNER.



NOTES:	REFERENCE DRAWINGS		REVISIONS								APPROVALS				 GREELEY CRESCENT SYSTEM SYNERGY MIDSTREAM INFRASTRUCTURE DSU 42 & 45 TIE-IN SITE PLOT PLAN
											SIGNATURE	DATE			
	GCS-SYS-OPW-SP-4009	DSU 42 & 42 -SITE PLAN									DRAWN				
	NMP-HYD-001	WATER SYSTEM VALVE AND RISER ASSEMBLY									CHECKED				
	NMP-UVS-003	ISOLATION GATE VALVE									APPROVED				
	12x6-FUT-B-STD-LIQ-V_BCC	6" CL 300 LIQUID STANDARD LIQUID TIE-IN TO 12" TRUNK LINE	2	ISSUED FOR CONSTRUCTION - ADJUSTED PIPE QUANTITIES			JAB	24-MAY-2017	DAN	24-MAY-2017	-	-			
	8x6-FUT-B-STD-PW-V_BCE	6" CL 300 LIQUID STANDARD TIE-IN TO 8" LIQUID TRUNK LINE	1	ISSUED FOR CONSTRUCTION			CLJ	28-FEB-2017	DAN	28-FEB-2017	-	-			
	GCS-SYS-OPW-PP-4009A	SECTIONS, ISO & BOM	0	ISSUED FOR CONSTRUCTION			CSB	16-DEC-2016	DAN	16-DEC-2016	-	-			
	DWG NO.	TITLE	REV	DESCRIPTION			BY	DATE	CHK BY	CHK DATE	APR BY	APR DATE			
SCALE: AS NOTED												DRAWING NO. GCS-SYS-OPW-PP-4009		REV. 2	



Greeley Crescent

Gathering Project

GC – Oil – DSU 42/45 Lateral (CL 300)

Pneumatic Leak Test Procedure

1	06/08/2017	KMS	Issued for Review	DAN	
REV	DATE	BY	DESCRIPTION	CHKD	APPVD
			Noble Midstream Partners, LLC		
			Pneumatic Leak Test Procedure		
			Doc. No. N/A		



	Pneumatic Leak Test Procedure GC – Oil – DSU 42/45 Lateral (CL 300)			DJBU
	NMP Doc. No.:	N/A	Rev.: 1	

TABLE OF CONTENTS

1	EXECUTIVE SUMMARY.....	3
2	PRE-TEST CONSIDERATIONS.....	3
2.1	TEST PRESSURE.....	3
2.2	SAFETY PRECAUTIONS.....	3
2.3	TEST EQUIPMENT AND MATERIALS.....	4
2.4	QUALIFICATION OF CONTRACTOR AND OPERATOR PERSONNEL	4
3	TEST PROCEDURE.....	5
3.1	LINE FILL AND CLEANING	5
3.2	INITIAL PRESSURIZATION.....	6
3.3	THE TEST PERIOD.....	7
3.4	PRESSURE TEST FAILURES.....	7
3.5	SEARCHING FOR LEAKS	8
3.6	DEPRESSURIZATION, DISPLACEMENT, AND DISPOSAL OF THE TEST MEDIUM.....	9
4	TEST DURATION RESULTS	9
5	REFERENCES	9

	Pneumatic Leak Test Procedure			DJBU
	GC – Oil – DSU 42/45 Lateral (CL 300)			
	NMP Doc. No.:	N/A	Rev.: 1	

1 EXECUTIVE SUMMARY

This procedure is written as a basis for the four-hour leak test performed on various size steel pipelines. The piping and components to be tested using this procedure meet or exceed the pressure requirements of ANSI Class 300.

A pneumatic leak test and a hydrostatic leak test should be analyzed for acceptable practices for applicable codes (listed below). For this procedure, a pneumatic leak test shall be evaluated.

2 PRE-TEST CONSIDERATIONS

Disclaimer: Liquids such as water are preferred as test fluids because less energy is released if something in the test section fails catastrophically. During a pressure leak test, energy is applied to stress the test section. If the test fluid is an incompressible liquid such as water, the energy applied to pressurize the liquid transfers primarily to the pipe and components in the test section. However, if the test fluid is a compressible gas, energy is applied to compress the gas as well as to stress the piping section. If a catastrophic failure occurs during a pressurized liquid leak test, the overall applied energy is much lower, and energy dissipation is rapid. However, if a catastrophic failure occurs during a pressurized gas test, energy release is many times greater, much more forceful, and has a longer duration. (*PPI Handbook of PE Pipe Chapter 2*)

2.1 TEST PRESSURE

The minimum, and maximum test pressures are 925 psig (1.25 x DP) and 975 psig, respectively. The MOP for this section of pipeline is 740 psig. The minimum test duration by code is 4 hours at 1.25 x DP and another 4 hours at 1.1 x DP, but **Noble has opted to deliver a more stringent 8-hour test at 1.25 x DP within these test boundaries. Nitrogen will be the preferred test medium.**

The leak test shall comply with the American Petroleum Institute's "Pressure Testing of Steel Pipelines for the Transportation of Gas, Petroleum Gas, Hazardous Liquids, Highly Volatile Liquids or Carbon Dioxide." Chapter 6 of API's handbook provides general guidelines for pressure test implementation of steel pipe. In addition, testing will be in accordance with *ASME B31.4, 49 CFR Part 195, and ASME B16.5.*

Minimum Pneumatic Test Requirements: Per *ASME B31.4 Section 437.4.3*, a 1-hour pneumatic leak test may be used for piping systems to be operated at a hoop stress of 20% or less of the specified minimum yield strength of the pipe. The pneumatic test gage pressure shall be 100 psi or that pressure which would produce a nominal hoop stress of 25% of the specified minimum yield strength of the pipe, whichever is less. However, Noble is using the test pressures mentioned above, as they are more stringent.

2.2 SAFETY PRECAUTIONS

This safety information is in addition to the safety information in other sections of this document.

Always take precautions to eliminate hazards to persons near lines being tested. For the entire duration of the procedure, including filling, initial pressurization, time at test pressure, and depressurization, only persons conducting the test or inspecting the system should be allowed near the section under test. These persons should be fully informed of the hazards of field pressure testing. All other persons should be kept a safe distance away. The test section must be supervised at all times. Failure may result in sudden, violent, uncontrolled, and dangerous movement of system piping, or components, or parts of components. (ASTM F2164)

2.3 TEST EQUIPMENT AND MATERIALS

Equipment for a pressure test should be carefully selected and be in working order. The measurement equipment should be appropriate for the pressures expected during the pressure test.

In some instances, this procedure refers to the recording device used during the test duration as a deadweight tester. It should be stated that a digital recorder can be used in lieu of the traditional deadweight tester. This is verified per *API RP-1110 Chapter 4.3*:


- A deadweight tester or an equivalent pressure sensing device that is capable of measuring in increments of less than or equal to one (1) psig. The device should have a certificate of calibration that is not more than one year old at the start of testing.
- A continuous-recording pressure measurement device (such as a chart recorder) that provides a permanent record of pressure versus time. This device should be calibrated immediately before each use with the deadweight tester.
- Electronic pressure/temperature monitoring and recording systems that assist in the analysis of test data. Such systems can be used in lieu of the components listed above provided that the individual pressure sensors included in the systems have a level of sensitivity and can be field calibrated in a manner similar to those instruments listed above.

2.4 QUALIFICATION OF CONTRACTOR AND OPERATOR PERSONNEL

Qualifications of contractor and operator personnel for conducting pressure tests will be based on certification requirements by regulation, code, and Noble standards and procedures.

Noble personnel and contractors involved with designing, planning, conducting, or approval of a pressure test should be qualified by both training and experience. Noble is responsible for establishing these qualifications. The following factors to determine qualifications are recommended per *API RP 1110*:

- Performance of applicable calculations and interpretation of test data and results.
- Knowledge of code requirements and regulations.
- Qualification requirements of governing authority to conduct or witness testing.
- Governmental or operator requirements to certify test results.
- Familiarity with equipment and pressure test set-up.
- Familiarity with test procedures.

	Pneumatic Leak Test Procedure GC – Oil – DSU 42/45 Lateral (CL 300)				DJBU
	NMP Doc. No.:	N/A	Rev.:	1	

3 TEST PROCEDURE

A site-specific “test plan” for each section should be developed before a pressure test begins. This should include detailed information regarding test pressures, test location points, and the duration of the pressure test.

3.1 LINE FILL AND CLEANING

Note: The following paragraph is for tests conducted on in-service pipelines.

The line fill operation typically accomplishes several functions, such as clean the line, displace product and introduce the necessary test medium into the test segment. It should be noted that pigging operations normally will not remove all hydrocarbons from the piping segment. Residual product, gasses, or vapors may remain in the test segment. Consideration should also be given to running a batch/train of cleaning pigs to remove sediments, paraffin, and so forth from those pipeline segments that are not under a normal pigging program. Residual product, gasses, or vapors may remain in the test segment. Before the actual line filling operation, consideration should be given to run a sizing pig, caliper, or deformation tool in an effort to identify any geometric abnormalities that may exist in the line prior to the test.

Many of the same safety concerns in the Depressurization, Displacement, and Disposal of the Test Medium section, also apply to the use of temporary piping and couplings in the line filling and cleaning process. Temporary piping should be properly anchored and adequately secured from movement. Pipe couplings should have safety devices or restraints to limit movement due to unexpected pipe separation.

Pigs or spheres are usually inserted to separate the nitrogen from the contents in the remainder of the pipeline. Locators may be inserted in the pigs to track them during the filling process and to ensure that the pigs are in the correct location.

The compressor should be sized so that the pigs will travel at a speed that will maintain a good seal with the pipeline. This will reduce the risk of introducing air or other compressible mixtures behind the pigs. A minimum of 2 to 3 mph is a suggested starting point for the velocity of the pigs. High velocities may cause excessive wearing of the pigs and may cause the displaced product, air, or gas mixture to mix with the test nitrogen.

A flow meter should be placed in-line to monitor and maintain the planned design rate of fill. The meter will allow the test personnel to make adjustments as necessary as pressure builds and fill rates drop as the line pack progresses. It will also assist in matching the actual fill volume with the calculated fill volume. To a lesser extent, tank level or tank gauging equipment may also be used for this purpose.

If possible, excavated segments should be backfilled prior to the initial pressurization. The sensor on each temperature recording device should be installed so that it is in contact with the pipeline at a point where it has normal cover. Additionally, it should be at a distance far enough from the injection point so that the effect of the exposed piping and make-up injection(s) on temperature is minimized. The backfill around the recording temperature device sensor should be tamped. Insulation, if appropriate, should be used on the capillary lines to the temperature recorder, and the temperature recorder should be installed in an insulated box. The temperature of the buried line should be recorded until the pressure test is completed. (API RP 1110)

3.2 INITIAL PRESSURIZATION

Keep safety in mind at all times! A pipe maintained at high pressure is potentially dangerous. Established safety guidelines should be followed at all times.

Personnel conducting the test should maintain continuous surveillance over the operation to ensure that it is carefully controlled. Test personnel should be located at a safe distance from the test section. All temporary piping and test heads should be adequately secured before the pressurization process is started.


Initial pressurization of the section should occur at a controlled rate to avoid surging the pipeline. The site-specific test plan should determine the pressurization rate up to the target test pressure (**the pressurization rate is typically 10 PSIG/MIN or lower**).

It is recommended that all flanges in the test section be duct taped, and punctured with small holes around the flange. Then, soapy water should be put around the duct taped flanges. Pressurization should commence at 10 PSIG/MIN until the pressure is at 10 PSIG. All duct taped flanges should be checked for bubbling on the soapy water. This would indicate an improper seal on the flange. If this is present, ALL PRESSURIZATION SHOULD CEASE. The line should be de-pressurized and the adequate repairs made. All repairs must be made and approved by the Noble Representative prior to commencing another pressure test.

Once this is complete, all personnel should move to a safe distance of 175 feet away from the pipe.

Pipe connections should be periodically checked for leaks during the pressurization process. The flow rate should be monitored and logged for the preparation of a pressure-volume plot, if applicable. Calculations indicating the amount of the nitrogen that is required to increase the pressure from the fill pressure to the test pressure should be made prior to the pressure test and made available to test personnel. This information aids in determining the tightness of the segment and assists in determining, along with the pressure-volume plot, if leaks have occurred or if the pipe has yielded.

It is preferable for a pressure-volume plot to be initiated at the start of the pressurization process and continue until the test pressure is reached. The lower end of the pressure-volume plot can be used to determine the total amount of residual air in the test section. The upper end of the pressure-volume plot can be used to determine if any pipe in the test segment may have reached its elastic limit.

	Pneumatic Leak Test Procedure				DJBU
	GC – Oil – DSU 42/45 Lateral (CL 300)				
	NMP Doc. No.:	N/A	Rev.:	1	

Once 80% to 90% of the target pressure is reached, the rate of pressurization should be reduced, especially when the pressure is at or near 100% of the target pressure. Prior to the start of the test, it may be desirable to have a stabilization period, which would allow both the temperature and pressure to stabilize. A 1 to 2 hour stabilization period is required once 80% of the target pressure is reached. Once the desired test pressure is reached, the pressurization equipment should be stopped and isolated from the section. (*API RP 1110*)

3.3 THE TEST PERIOD


When the test pressure is reached, pressurization should cease and all valves and connections to the line should be inspected for leakage. After inspecting for leakage, test personnel should verify that the specified test pressure is being maintained. Pressure transients may occur during the pressurization process and residual air may go into the solution. A period of temperature stabilization may be required before the start of the test. The time required for thermal stabilization is dependent on the temperature of the nitrogen at the time of filling, the heat capacity of the nitrogen, pipe diameter, depth of pipe burial, and the ground temperature. The test period shall begin after the temperature of the nitrogen, pipe temperature, and ground temperature has stabilized. When this stabilization process has been completed, the injection pump should be isolated from the test section.

Pressure and temperature should be continuously monitored during the test, and all of the pressure and temperature readings should be recorded. Deadweight tester comparisons with pressure recorder readings should be made at the beginning of the test, periodically during the test, and at the end of the test. The results of the deadweight tester checks and temperature readings should be recorded on the pressure and temperature logs for the predetermined intervals during the pressure test. Typically, temperature and pressure data are recorded every half hour throughout the duration of the test. Weather changes, such as the development of rain or clouds that could affect the pressure and temperature should be documented on the test log. The volume or pressure of any added or subtracted nitrogen should be documented on the test log, as well as the temperature and pressure at that time and be accounted for in the assessment of the results of the pressure test. It is mandatory that the volume of any nitrogen added or removed be accounted for to determine if the pressure test has been completed without evidence of leakage for any pressure test of piping that cannot be 100% visually checked for leaks.

Minor or gradual pressure changes during the test can be a result of residual air in the segment, temperature effects, or leaks through loose connections. Extending the test duration may be necessary to demonstrate that air and temperature effects have been accounted for. (*API RP 1110*)

3.4 PRESSURE TEST FAILURES

The site-specific test procedure should specify the preferred method(s) for locating leaks or failures. The operator may choose to fly, drive and/or walk the pipeline right-of-way to visually check for evidence of leaks during the pressure test. The operator should develop contingency plans for locating large and small leaks in areas of difficult terrain or in the event of inclement weather. A visual inspection is usually performed on all fabricated assemblies.

	Pneumatic Leak Test Procedure GC – Oil – DSU 42/45 Lateral (CL 300)				DJBU
	NMP Doc. No.:	N/A	Rev.:	1	

Pipe, valves, fittings and test components that fail during a pressure test should be investigated to determine the cause and to minimize the possibility of a recurrence. Any leaks or failures of the pipeline should be properly documented in the test report. Proper documentation will be vital to subsequent investigations and follow-up activities.

The mode or manner of failure will be important and will guide any subsequent actions taken by Noble Midstream Partners.

- If a rupture or a substantial leak occurs, the test should be stopped to determine the cause and the necessary steps should be taken to repair the source of leak or area of failure. If possible, the cause of failure should be understood before proceeding with repairs and re-pressurization of the test segment. Initial findings may indicate that changes should be made to test pressures or test procedures. Pipe or other failed components should be preserved for further examination and failure analysis if necessary. Once repaired, the test should be restarted with a new hold period.
- If a small leak occurs, the pressure should be reduced to an appropriate level while locating the leak. After repairs, the test should be restarted with a new hold period.


If leaks are discovered, the line should be depressurized and temporary or permanent repairs made. The line may be re-pressurized following the repairs. Temporary repairs may be used for the test if allowed by company procedures. Permanent repairs should be made prior to starting or returning the pipeline to service. The operator should confirm that there is no evidence of leakage by performing an additional leak test or conducting a leak survey.

Although it is not desirable, it is important to note that a small amount of leakage from ancillary piping and/or the test equipment may be acceptable if the piping/equipment will not be part of the final pipeline system and if it is allowed by the governing regulations and/or design codes. Any leakage from ancillary piping and/or the test equipment should be accurately measured and accounted for as part of the acceptance criteria calculations. (*API RP 1110*)

3.5 SEARCHING FOR LEAKS

Locating leaks can be a difficult and time-consuming process. Various methods and techniques may be used to improve Noble's ability to find leaks during a pressure test. *API RP 1110* recommends the following:

- Sectioning or segmenting the pipeline and monitoring the pressure of each section. Closing mainline block valves will isolate the pipeline into smaller segments. Freeze plugs may also be used to isolate sections of the pipeline for evaluation.
- Acoustical monitoring equipment may be employed to narrow the search area.
- Odorants or tracers introduced into the test medium during the filling process will allow the operator to detect leaks with sensing equipment.

	Pneumatic Leak Test Procedure GC – Oil – DSU 42/45 Lateral (CL 300)			DJBU
	NMP Doc. No.:	N/A	Rev.: 1	

3.6 DEPRESSURIZATION, DISPLACEMENT, AND DISPOSAL OF THE TEST MEDIUM

As part of the site-specific procedure for removal of the nitrogen from the test section, release rates and velocity should be considered in the design of the removal system and the potential environmental impacts caused by erosion, drainage, and flooding. Nitrogen removal lines should be properly anchored and compatible with the service pressures expected during the removal of the nitrogen. Significant and sudden variations in pressure often occur within the main pipeline and temporary removal lines. These sudden pressure changes produce surges that are transferred from the main pipeline to the temporary removal line. This can result in movement of the temporary removal line, as it is possible for these sudden changes in pressure to exceed the working pressures and bending capabilities of the temporary removal piping system. Movement can also occur when the entire removal manifold is inadequately designed for the stresses that can be imposed while removing the nitrogen. (*API RP 1110*)

Once testing has been completed, depressurization should follow a control plan outlined in the pressure test plan. The control plan should indicate the number of locations to bleed off pressure. Release points should be monitored.

A minimum 6-foot blow off stack should be used when depressurizing the test nitrogen. This is due to safety concerns of oxygen displacement when nitrogen is released into the atmosphere. A four gas detection monitor should be worn by any personnel in the discharge area to notify personnel if any oxygen deficiency has occurred. A minimum 5 psig nitrogen blanket should be left in the pipeline until it is ready to be put in service.

4 TEST DURATION RESULTS

The particular conditions for the pneumatic test on the **Greeley Crescent DSU 42/45 Oil Lateral** were modeled and analyzed. It was determined that the **451 foot** stretch of **6-inch** pipe being pneumatically tested contains an estimated volume of **90.48 cubic feet**. An estimated mass of **419.60 pounds (mass)** of nitrogen is required in order to fill the necessary volume at a pressure of **925 psig**. The fill time at particular fill flow rates, given in cubic feet per minute (cfm), between stabilization periods is shown below:

- Incremental Time to Fill Pipe **0 - 250 psig @ 74 cfm = 26 minutes, 17 seconds**
- Incremental Time to Fill Pipe **250 - 500 psig @ 74 cfm = 25 minutes, 3 seconds**
- Incremental Time to Fill Pipe **500 - 750 psig @ 74 cfm = 25 minutes, 3 seconds**
- Incremental Time to Fill Pipe **750 - 925 psig @ 37 cfm = 35 minutes, 5 seconds**

5 REFERENCES

- 1) API RP1110 "Recommended Practice for the Pressure Testing of Steel Pipelines for the Transportation of Gas, Petroleum Gas, Hazardous Liquids, Highly Volatile Liquids, or Carbon Dioxide"
- 2) ASME B31.4 "Pipeline Transportation Systems for Liquids and Slurries"
- 3) 49 CFR Part 195 "Transportation of Hazardous Liquids by Pipeline"
- 4) ASME B16.5 "Pipe Flanges and Flanged Fittings"
- 5) PPI "Handbook of PE Pipe"
- 6) ASTM F2164 "Standard Practice for Field Testing of Polyethylene (PE) and Crosslinked Polyethylene (PEX) Pressure Piping Systems"