


TEST SPECIFICATIONS							Date:		Select Routing:										
Stroh - Bernhardt Farms 8 Hour Test							10-Nov-2015		Alignment Sheets										
							Test Number: 1 of 1												
4" Well Ties to Stroh and Bernhardt Farms Well Pads																			
Project Name: Rangeview Pipeline Gathering System				Project I.D. / AFE Number 14CO009			Facility Name or Number Stroh/Bernhardt Farms												
Installation Location (M.P. or S.S.):			State:		County/Parish:		Class Location Designation		1	Selected Design Pressure	1480	Planned MOP	1400						
From: 0+00 To: 58+15			CO		Weld														
From: 0+00 To: 24+00																			
Project Description:																			
Pressure test of the 4" combined well ties prior to commissioning																			
Testing requirement at 1.25*MOP = 1850 minimum test pressure. 2225 psig Target Minimum Test Pressure at Chart Location																			
Max Test Pressure for ANSI 600 Valves and Fittings is 2640 psig where they are located.																			
Test shall be compliant with all test specifications in Exhibit D "Pipeline Construction Specifications" and all other Construction Documents.																			
LEAK ONLY TEST <input type="checkbox"/> STRENGTH TEST <input checked="" type="checkbox"/> FABRICATION <input type="checkbox"/> NEW CONSTRUCTION <input checked="" type="checkbox"/> REPLACEMENT <input type="checkbox"/> RETEST <input type="checkbox"/> REFERENCE DRAWINGS ATTACHED <input checked="" type="checkbox"/>																			
POST-INSTALLATION TEST <input checked="" type="checkbox"/> PRE-INSTALLATION TEST <input type="checkbox"/>																			
Minimum Component Characteristics				Test Design Criteria				Test Section - Reference Data											
Pipe Information				Test Pressure Calculations				Test Medium Water											
O.D. 4.5				<input type="checkbox"/> Input minimum and maximum pressure of test				Test Duration 8 Hours (min)											
Wall Thickness 0.188				<input type="checkbox"/> Input minimum and maximum %SMYS of test				Section Length 8,215 Ft.											
SMYS 52,000								Section Fill Volume 6,787 Gal											
Valve/Flange ANSI Class Rating 600# Valves/Fittings								Max. Elevation Change 128 Ft.											
				Pressure (psig) % PIPE SMYS				Station Equations: 1 2 3											
				Max. Test Pressure (Pipe) 2600 59.8%				Back 0+00 0+00 0+00											
				Max. Test Pressure (Valves and Fittings) 2640 60.8%				Ahead 0+00 0+00 0+00											
				Min. 2225 51.2%															
Test Pressures																			
Location		Station		Elevation (feet)		Max. psig.		% SMYS @ Max.		Min. psig.		% SMYS @ Min.		Variance psig.		Target psig.		% SMYS @Target	
BEGIN -		0+00		4843		2,545		58.6%		2,225		51.2%		320		2,384		54.9%	
HIGH ELEVATION		0+00		4843		2,545		58.6%		2,225		51.2%		320		2,384		54.9%	
LOW ELEVATION		19+75		4715		2,600		59.8%		2,280		52.5%		320		2,440		56.2%	
END		58+15		4805		2,561		58.9%		2,241		51.6%		320		2,401		55.3%	
Chart Location (Test Point)		0+00		4843		2,545		58.6%		2,225		51.2%		320		2,384		54.9%	
REMARKS:																			
Note that there are two well ties tied together with a piggable wye. The beginning, high point, and end point stationing are all on the Stroh well tie.																			
The low point is on the Bernhardt Farms well tie.																			
The low point is the HDD under the UP RR tracks.																			
The chart location is at the receiver where the well ties tie into the F leg.																			
Test shall be compliant with all test specifications in Exhibit D "Pipeline Construction Specifications" and all other Construction Documents.																			
PRE-TEST SPECIFIED / REVIEWED BY:				TEST PERFORMED / ACCEPTED BY:				POST-TEST REVIEWED BY:											
Originator (Signature)		Date:		Test Performed by (Signature):		Date:		Compliance (signature)		Date:									
Designed Reviewed if applicable (Signature)		Date:		Company Name (for Contractor or for Employee):		Date:		Engineering or Operations (Signature)		Date:									
Compliance (Signature)		Date:		Witnessed & Accepted by Company Representative:		Date:		Actual MOP											



TG1601.190

PAGE 1 OF 9

LIQUID PIPELINE PRESSURE TEST REPORT

Pressure Test Number

MOF of tested facility is PSIG

Company:

Operations Area:

Project:

AFB:


Pipeline:

Section:

Station or Milepost

From:

To:




INSTRUCTIONS

PAGE 2 OF 9

In this worksheet, cells containing formulas are protected against input.
Cells with **BLUE** text labels allow or require input.

<i>General Information</i>	<ul style="list-style-type: none"> Complete this Report and attached necessary exhibits for all SBP installed pipelines or pipeline segments or those re-qualified for service. Fill in all applicable information. If information is not applicable, write NA in the corresponding space on the Report.
<i>Pipe Data</i>	<ul style="list-style-type: none"> Record the details for each pipe section tested, including lengths, line fill, pipe fittings, etc. Add together pipe section lengths and line fill for a total pipe section length and line fill.
<i>Test Water Data</i>	<ul style="list-style-type: none"> Enter water source information (i.e., from municipal supply, well, river, lake, pond) in the Test Log or notes section of the Report. Source water temperature compared to ground temperature can assist with understanding the time for the water to stabilize.
<i>Pressure Calculations</i>	<ul style="list-style-type: none"> Elevation of high and low points and the elevation of the test pressure measure sites is required for calculation of the target test pressures.
<i>Test Log</i>	<ul style="list-style-type: none"> Fill out the Test Log at the time of the test. This is the actual log of the test. From the start of filling the test section, record pressure readings from the calibrated test gauge or deadweight tester used in the test. Record the test pressure and temperatures at intervals of 30 minutes to an hour and as necessary to represent the test pressure during the test period. The below ground pipe temperature sensor should be placed away from exposed pipe and far enough from the water injection point so that water injected will not affect the readings. In the Remarks column, enter start of test, end of test, and any remarks concerning unusual events, such as liquid added or withdrawn, weather conditions, etc.
<i>Notes</i>	<ul style="list-style-type: none"> Enter all pertinent comments about the test, including such things as weather conditions, radical weather changes, equipment malfunctions, or any other noteworthy event that may affect testing.
<i>Profile</i>	<ul style="list-style-type: none"> An elevation profile is required for any test section where the elevation varies more than 100 feet. The following items should be noted on the profile: <ul style="list-style-type: none"> Location and elevation where test pressure measurements are taken High and low points Stationing or mileposts Horizontal and vertical scale of the drawing Elevation data is available in electronic format from the KPL mapping system. If electronic elevation data is not available, take profile elevations from survey information or from U.S. Geological Service 7 1/2 minute topographical maps.
<i>Failure Log</i>	<ul style="list-style-type: none"> Record each failure event that causes the line to be taken "off test". Enter the date, time, and pressure at the time of failure. List the apparent cause of the failure if the actual cause cannot be determined. Pipe seam failure or leaking flange, for example, could be entered as the cause of test failure. Describe the repair method (i.e., changed-out pipe or tightened flange).
<i>Supplementary Documentation</i>	<ul style="list-style-type: none"> Check each supplementary documentation attached as part of this test record (i.e., test charts and/or equipment certifications). Write the corresponding Exhibit Number on the attached supplementary documentation.
<i>Certification</i>	<ul style="list-style-type: none"> Signatures of the Company and Contractor representatives in charge of the test are MANDATORY.




PRESSURE CALCULATIONS

PAGE 3 OF 9

Location of Test Point	Elevation of Test Point Ft. (Elevation) Ft. (Station)	High Point 4843 0100 Ft. (Elevation) Ft. (Station) Location Name	Low Point 4715 19475 Ft. (Elevation) Ft. (Station) Location Name
Target MOP:	Test Duration: 8 hr	Start Point 4843 0100 Ft. (Elevation) Ft. (Station) Location Name	End Point 4825 5845 Ft. (Elevation) Ft. (Station) Location Name
Target Test Pressure Range 1st Min: Maximum: 2640 2nd Min:	High Point Low Point		

TEST LOG


DATE	TIME	PRESSURE	AMBIENT TEMP	BELOW GROUND TEMP	ABOVE GROUND TEMP	REMARKS
11-10-16	7:45	500	33°			Pressured up to 500 - Hold 15 min.
	8:00	500	33°			Pressuring up to 1000 PSI
	8:28	1000	34°			Pressuring up to 1000 - Hold 15 min.
	8:33	1000	34°			Pressuring up to 1500 PSI
	8:30	1500	35°			Pressured up to 1500 PSI - 15 min.
	8:45	1500	37°			Pressuring up to 2000 PSI
	8:50	2000	39°			Pressured up to 2000 - Hold 15 min.
	9:08	2000	45°			Pressuring up to Target Pressure
	9:30	2100	46°			Tightened Flange, Pressuring up to Target Pressure
Test	10:00	2324.6	46°			Reached Target Pressure - TEST STARTS
	10:15	2324.6	46°			SUNNY
	10:30	2324.7	52°			SUNNY
	10:45	2324.7	54°			SUNNY
	11:00	2324.7	54°			SUNNY
	11:15	2325.2	54°			SUNNY
	11:30	2325.5	54°			SUNNY
	11:45	2325.7	55°			SUNNY
	12:00	2326.0	55°			SUNNY
	12:15	2326.4	55°			SUNNY
	12:30	2327.0	55°			SUNNY
	12:45	2327.0	55°			SUNNY
	1:00	2327.0	55°			SUNNY
	1:15	2327.3	58°			SUNNY
	1:30	2327.6	59°			SUNNY
	1:45	2327.9	61°			SUNNY
	2:00	2327.9	61°			SUNNY
	2:15	2327.9	61°			SUNNY
	2:30	2327.9	61°			SUNNY
	2:45	2327.4	61°			SUNNY
	3:00	2327.2	61°			SUNNY
	3:15	2327.1	61°			SUNNY
	3:30	2327.1	61°			SUNNY
	3:45	2326.6	58°			SUNNY
	4:00	2326.5	57°			SUNNY
	4:15	2326.4	53°			SUNNY
	4:30	2326.4	54°			SUNNY
	4:45	2326.1	53°			SUNNY
	5:00	2325.8	52°			SUNNY



TEST LOG (CONTINUED)

PAGE 4 OF 9

DATE	TIME	PRESSURE	TEMP	BELOW GROUND		ABOVE GROUND		REMARKS
				TEMP	TEMP	TEMP	TEMP	
11-10-15	5:15	2325.5	52					
	5:36	2325.3	52					
	5:45	2325.2	50					
	6:00	2325.0	50					End of Test - 15 MIN. hold
	6:15	2324.8						Bleeding down to 2000 PSI
	6:15	2324.8						Bled down and 15 MIN hold
	6:17	2000						Bleeding down to 1500 PSI
	6:32	2000						Bled down to 1500 - hold 15 MIN
	6:34	1500						Bleeding down to 1000 PSI
	6:44	1500						Bled down to 1000 - hold 15 MIN
	6:50	1000						Bleeding down to 500 PSI
	7:05	1000						Bled down to 500 PSI hold - 15 MIN
	7:07	500						Bleeding down line
	7:23							



TEST EQUIPMENT

PAGE 5 OF 9

PRESSURE RECORDER 1:

Mfg. J-W Measurement Company
Model _____
Serial No. # 202A-161899
Range 0-1000
Notes: Last Calibration
7-10-2015

PRESSURE RECORDER 2:

Mfg. _____
Model _____
Serial No. _____
Range _____
Notes: _____

DEADWEIGHT TESTER OR CALIBRATED TEST GAUGE:

Mfg. Cypress Engineering
Model XP21-5000 IN
Serial No. 361157
Date of last Calibration 6-10-15
Calibrated by David L. Spencer
Range 0-5000 PSI
Notes: _____

TEMPERATURE RECORDER:

Mfg. _____
Model _____
Serial No. _____
Range _____
Notes: _____

CALIBRATION OF TEMPERATURE RECORDER

Temperature recorder reading	Test mercury thermometer reading	Remarks


CALIBRATION OF PRESSURE RECORDER 1

Pressure recorder reading	Deadweight tester reading	Remarks

CALIBRATION OF PRESSURE RECORDER 2

Pressure recorder reading	Deadweight tester reading	Remarks

NOTES



EQUIPMENT CALCULATED MOP SUMMARY WORKSHEET

PAGE 6 OF 9

1. Test Information:

Date 11-10-15

Time _____

Target MOP Test Point Location 0700Test Medium WaterTest Duration 8

Enter the desired MOP,

if less than pipe

Specific Gravity of Test Medium _____

internal design

Min. Test Press. at test site 125% of min. MOP + elv. _____

110%

pressure.

Maximum allowable % of SMYS = 100%

2. Pipe Specifications:

Pipe (#1) O.D. 45

MOP _____

Manufacture Type _____

Grade X-52

SMYS _____

Seam Joint Factor _____

Wall thickness .188

Design Factor (F) _____

Length (ft.): 8215

Volume _____

Max allowable test pressure, psig _____

3. Pipe Specifications:

Pipe (#2) O.D. _____

MOP _____

Manufacture Type _____

Grade _____

SMYS _____

Seam Joint Factor _____

Wall thickness _____

Design Factor (F) _____

Length (ft.): _____

Volume _____

Max allowable test pressure, psig _____

4. Pipe Specifications:

Pipe (#3) O.D. _____

MOP _____

Manufacture Type _____

Grade _____

SMYS _____

Seam Joint Factor _____

Wall thickness _____

Design Factor (F) _____

Length (ft.): _____

Volume _____

Max allowable test pressure, psig _____

5. Pipe Specifications:

Pipe (#4) O.D. _____

MOP _____

Manufacture Type _____

Grade _____

SMYS _____

Seam Joint Factor _____

Wall thickness _____

Design Factor (F) _____

Length (ft.): _____

Volume _____

Max allowable test pressure, psig _____

6. Pipe Specifications:

Pipe (#5) O.D. _____

MOP _____

Manufacture Type _____

Grade _____

SMYS _____

Seam Joint Factor _____

Wall thickness _____

Design Factor (F) _____

Length (ft.): _____

Volume _____

Max allowable test pressure, psig _____

7. Pipe Specifications:

Pipe (#6) O.D. _____

MOP _____

Manufacture Type _____

Grade _____

SMYS _____

Seam Joint Factor _____

Wall thickness _____

Design Factor (F) _____

Length (ft.): _____

Volume _____

Max allowable test pressure, psig _____

8. Pipe Fittings Specifications:

Pipe Fitting O.D. _____

MOP _____

Manufacture Type _____

Grade _____

SMYS _____

Seam Joint Factor _____

Fitting Description _____

Wall thickness _____

Design Factor (F) _____

Max allowable test pressure, psig _____

9. Pipe Fittings Specifications:

Pipe Fitting O.D. _____

MOP _____

Manufacture Type _____

Grade _____

SMYS _____

Seam Joint Factor _____

Fitting Description _____

Wall thickness _____

Design Factor (F) _____

Max allowable test pressure, psig _____

10. Pipe Fittings Specifications:

Pipe Fitting O.D. _____

MOP _____

Manufacture Type _____

Grade _____

SMYS _____


Seam Joint Factor _____

Fitting Description _____

Wall thickness _____

Design Factor (F) _____


Max allowable test pressure, psig _____



EQUIPMENT CALCULATED MOP SUMMARY WORKSHEET
(continued)

PAGE 7 OF 9

11. Manufactured:		Weldolet, etc. O.D. _____	Working Pressure _____
Manufacture Type _____	Grade _____		
Fitting Description _____			
Max allowable test pressure, psig _____			
12. Manufactured:		Pipe Flanges O.D. _____	Working Pressure _____
Manufacture Type _____	Class _____		
Temperature Derating Factor (T) _____			
Max allowable test pressure, psig _____			
13. Manufactured:		Pipe Flanges O.D. _____	Working Pressure _____
Manufacture Type _____	Class _____		
Temperature Derating Factor (T) _____			
Max allowable test pressure, psig _____			
14. Manufactured:		Block Valve Size _____	Working Pressure _____
Manufacture Type _____	Class _____		
Temperature Derating Factor (T) _____			
Max allowable test pressure, psig _____			
15. Calculated MOPs (psi):			
Test Pressure Range @Test Site, psig		125% to psig _____	110% to psig _____
Note: Add <input type="text" value="0"/> psi to min. test range			
Maximum test pressure at test site, psig		<input type="text"/>	
CALCULATED TARGET MOP OF PIPELINE SECTION			PSIG



FAILURE LOG

PAGE 8 OF 9

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____



SUPPLEMENTARY DOCUMENTATION

PAGE 9 OF 9

The following marked exhibits are attached as a part of this Test Report:

- EXHIBIT NO. 1 ☐ Sketch of Tested Piping (including how section is isolated), with material list
- EXHIBIT NO. 2 ☐ Profile of pipeline section and/or segment
- EXHIBIT NO. 3 ☐ Pressure Chart, with pressure test number, date, test section name, Inspector name and signature
- EXHIBIT NO. 4 ☐ Temperature Chart, with pressure test number, date, test section name, Inspector name and signature
- EXHIBIT NO. 5 ☐ Pressure Recorder Certification Papers
- EXHIBIT NO. 6 ☐ Temperature Recorder Certification Papers
- EXHIBIT NO. 7 ☐ Deadweight or Calibrated Test Gauge Certification Papers
- EXHIBIT NO. 8 ☐ Field test data log, if hand written
- EXHIBIT NO. 9 ☐ Pressure Test Procedure, if applicable, with MOP Area Representative and Engineer signature approval

CERTIFICATION

I certify this pipeline or pipeline section has been tested and successfully met the terms of SBP MOP Establishment and Pressure Testing of Pipelines Technical Guideline and, where applicable, the contract document between SBP and its prime contractor.

MOP Area Representative

By: _____ Date: _____
(Please print) (Signature)

Engineer


By: _____ Date: _____
(Please print) (Signature)

Inspector

By: Oscar Pickens Oscar Pickens Date: 11-10-15
(Please print) (Signature)

Name of Testing Contractor

Northwoods
By: Adolfo Arriaga Adolfo Arriaga Date: 11-10-15
(Please print) (Signature)



Dir. Gaud

PSS COMPANIES



2070 South 4250 West - Salt Lake City, Utah 84104 - Phone (801) 363-1933 - Fax (801) 531-9548

CALIBRATION CERTIFICATE

CERTIFICATE NUMBER: UT 61015-2

Details +/-: 0.05% ACCURACY

DATE CALIBRATED: 06-10-2015

DUE DATE: 06-10-2016

INDICATED PRESSURE RANGE: # 0 - 5,000 PSI

SERIAL NO: 364359

MANUFACTURER: CRYSTAL / XP2 i

PRESSURE INSTRUMENT: # 0 - 5,000 PSI / DIGITAL GAUGE

INSTRUMENT FINDINGS/STATUS: UNIT IS IN TOLERANCE/ INSTRUMENT MEETS OR EXCEEDS SPECIFICATIONS.

BASED ON INTERNATIONAL STANDARDS OF GRAVITY: (980.665 cm./sq.).

BASED ON CLAIBRATED PISTON AREA: (0.3969154 cm./sq.) (0.061522 cm./sq.)

TYPE OF STANDARD USED TO CALIBRATE: AMERI-WEIGHT DEADWEIGHT
TEST UNIT SPT. (50-05-B) SERIAL No. 1031; CALIBRATION DATE: JULY 14, 2014

**ALL STANDARD DIRECTLY TRACEABLE TO NATIONAL INSTITUTE OF
STANDARDS & TECHNOLOGIES TEST NO:** (N.I.S.T.) 2.6/172490 & 6.6/139577.
CALCULATED USING MASS VALUES, AREA, A_o, AND STATED GRAVITY.

ROOM TEMPERATURE/HUMIDITY (AT TIME OF TEST): 77°F (25°C)/ 40%

CALIBRATED BY: TYLER HALL

SIGNATURE



2070 South 4250 West - Salt Lake City, Utah 84104 - Phone (801) 363-1933 - Fax (801) 531-9548

CALIBRATION CERTIFICATE

CERTIFICATE NUMBER: UT 91015-5

Details +/-: 0.05% ACCURACY

DATE CALIBRATED: 09-10-2015

DUE DATE: 09-10-2016

INDICATED TEMPERATURE RANGE: # 0 – 150°F

INDICATED PRESSURE RANGE: # 0 – 3,000 PSI

SERIAL NO: 202A - 161894

MANUFACTURER: J – W MEASUREMENT / 12" CHART RECORDER

TYPE OF INSTRUMENT CALIBRATED: TEMPERATURE / PRESSURE RECORDER /

INSTRUMENT FINDINGS/STATUS: UNIT IS IN TOLERANCE/ INSTRUMENT MEETS OR EXCEEDS SPECIFICATIONS.

BASED ON INTERNATIONAL STANDARDS OF GRAVITY: (980.665 cm./sq.).

BASED ON CALIBRATED PISTON AREA: (0.3969154 cm./sq.) (0.061522 cm./sq.).

**TYPE OF STANDARD USED TO CALIBRATE: AMERI-WEIGHT DEADWEIGHT TEST UNIT
SPT. (50-05) SERIAL No. 1031: THERMOWORKS TEST THERMOMETER; SERIAL NO.
D14140809. CALIBRATION DATE: JULY 15, 2015**

**ALL STANDARD DIRECTLY TRACEABLE TO NATIONAL INSTITUTE OF STANDARDS &
TECHNOLOGIES TEST NO: (N.I.S.T.) 2.6/172490 & 6.6/139577.**

**CALCULATED USING MASS VALUES, AREA, AO, AND STATED GRAVITY.
ROOM TEMPERATURE/HUMIDITY (AT TIME OF TEST): 77°F (25°C)/ 40%.**

CALIBRATED BY: TYLER HALL



SIGNATURE

