

HYDROTEST PRESSURE CALCULATIONS

Project: URSA Resources Group- Monument Ridge to Tompkins Well Pad

Date: 8/24/2016 (anticipated test date)

Description: Water Line- 10" SDR HDPE 4710, Pressure Rating 255@ 73F
TEST CASE IS BASED ON AMBIENT AIR TEMP <80°F



Pipe Length:

Specified Minimum Yield Strength Calculation

| | OD (inch) | Wall (inch) | PE Resin | Manf Max | Description |
|-----------|-----------|-------------|----------|----------|-----------------------|
| Segment 1 | 10.75 | 1.563 | PE -4710 | 255 | Line pipe - ID 7.624" |
| Segment 2 | | | | | |
| Segment 3 | | | | | |

| | | | | | |
|-----------|----------------|------|------|---|--|
| Segment 1 | Location Class | CI-1 | DF = | 1 | See Reference Sheet 1, test temperature <80F |
| Segment 2 | Location Class | | DF = | | |
| Segment 3 | Location Class | | DF = | | |

Maximum Leak Test Pressure

| | | |
|--------------|--|----------------|
| P(t)= | 2 x HDS x F(t) x H(t) | SYSTEM NUMBERS |
| where: | P(t) = Leak Test pressure (psig) | 4-8 HOURS |
| | T= Leak Test Time, hrs | 1000 |
| | HDS= PE Material hydrostatic design stress for water at 73F; Table 3 | 1 |
| | F(T)= PE Material temperature reduction | 1.5 |
| | H(t)= Leak Test duration factor for leak test time; Table 2 | 9 |
| | DR= Pipe Dimension Ratio | |
| | Ref: Tables from PPI, Tables 2&3 | |
| P(t)= | 375 psig | |

Elevation Impact Calculation

Test Point: Planned to be located at Tompkins Well Pad

| | Elevations | Description of location |
|----------------------------------|------------|-------------------------|
| Maximum Elevation (feet) = | 5720 | Monument Ridge |
| Minimum Elevation (feet) = | 5500 | Tompkins |
| Test Location Elevation (feet) = | 5500 | Tompkins |
| Elevation Difference (feet)= | 220 | |

$$\Delta P = \Delta H / 2.31$$

| | | |
|------------------------|-----|------|
| Maximum Elevation ΔP = | -95 | psig |
| Minimum Elevation ΔP = | 0 | psig |

Test Data Applied

| | | | |
|---|-----|------|---|
| Maximum Pressure Developed = | 370 | psig | @ Tompkins Well Pad |
| Minimum Pressure Developed = | 275 | psig | @ Monument Ridge |
| Maximum MAOP for Pipe (based on test pressure) = | 183 | psig | =Minimum Test Pressure Achieved / 1.5 (Test Modifier by B31.8 Thermoplastic Pipe -ASME B31.38- 842.4.2) |
| Operations Planned MAWP | | psig | < 183 psig as achieved by Hydro test. |
| Target Test Pressure = | 370 | psig | Planned test pressure at the test location- Guage and Chart |
| Maximum Test Pressure = | 375 | psig | Test is planned not to exceed this number |
| Minimum Test Pressure = | 370 | psig | Test is planned to be maintained above this number |

Comments