



## Well History

Well Name: White 27-5

API 05123161080000		Surface Legal Location NENW 27 5N 64W		Field Name Wattenberg		State CO		Well Configuration Type Vertical					
Ground Elevation (ft) 4,589.00		Original KB Elevation (ft) 4,599.00		KB-Ground Distance (ft) 10.00		Spud Date 9/30/1992 00:00		Rig Release Date 10/4/1992 00:00		On Production Date 10/16/1992		Abandon Date 1/25/2021	

### Daily Operations

Start Date	Summary	End Date
1/21/2021	MIRU RIG PUMP AND TANK AT THE WHITE 27-5. CHECKED SIWP 100PSI, SIBHP 5PSI. OPEN WELL TO WORK TANK AND BLOW DOWN. PUMPED A 40BBL KILL DOWN CASING (NO TBG IN WELL). RD PRODUCTION EQUIPMENT ND TOP FLANGE, FUNCTION TEST AND NU BOP. MIRU RMWS WIRELINE PU 3 1/2 10 K CIBP RIH AND ATTEMPTED TO SET @6438' CIBP WOULD NOT GOT PAST 6392' AFTER MAKING SEVERAL ATTEMPTS CORRELATED W/ LOG SET CIBP @6392' POOH WIRELINE BECAME STUCK @3680' WORKED IT UNTIL FREE COULD ONLY GO DOWN GOT STUCK @5086' COULD NOT COME UP OR DOWN DECISION WAS MADE TO PULL OUT OF ROPE SOCKET, POOH WITH ALL OF THE CABLE. RDMO RMWS WIRELINE. PRESSURE TEST CASING AND CIBP TO 1000PSI TEST FAILED PUSHING OIL UP SURFACE VALVE. PU RMOR 3 1/2" BIT AND SCRAPER RIH WITH 30 JTS OF 2 3/8 CSHD SHUT WELL IN. DRAIN AND WINTERIZE EQUIPMENT CLEANED UP LOCATION CREW TRAVELED HOME	1/21/2021
1/22/2021	CREW TRAVELED TO LOCATION AND HELD SAFETY MEETING. CHECKED SIWP SITP 0PSI, SICP 0PSI. SIBHP 5PSI. OPEN WELL TO TANK FUNCTION TEST AND OPEN BOP. CREW CONTINUED PICKING UP TBG DOWN TO 173 JTS EOT @ 5346' TAGGED WIRELINE TOOLS WORKED TBG DOWN GOT MOVEMENT GOING DOWN KEPT PUSHING WIRELINE TOOLS DOWN TO 6100' W 197 JTS UNABLE TO GET ANY DEEPER. MIRU BJ HOT OIL AND PUMPED 65 BBLS OF HOT WATER DOWN CASING CIRCULATED UP TBG GOT MUDDY WATER RETURNS IN TANK. RDMO BJ HOT OILER. BEGAN TOOH TO DERRIK WITH 98 STDS LD 1 JT. PU RMOR 3 1/2" TENSION PACKER TO HUNT FOR HOLES. BEGAN TITH WITH 41 STANDS EOT @ 2500'. SET PACKER RU KELLY HOSE PUMPED BELOW PACKER TO 1000PSI PRESSURE TEST HELD, PUMPED ABOVE PACKER PRESSURE TEST FAILED INDICATING CASING HOLES ARE ABOVE PROPOSED CASING CUT @2500'. RELEASED PACKER AND BEGAN TOOH WITH 41 STANDS LD 3 1/2" PACKER. SWIFN DRAIN AND WINTERIZE EQUIPMENT CLEANED UP LOCATION, CREW TRAVELED TO YARD	1/22/2021
1/25/2021	CREW TRAVELED TO LOCATION AND HELD SAFETY MEETING. CHECKED SIWP 0PSI, SIBHP 0PSI. OPEN WELL TO TANK, FUNCTION TEST AND OPEN BOP. MIRU RMWS WIRELINE PU CBL TOOLS RIH AND PERFORM CBL FROM 6100'-SURFACE RD RMWS. LOG WAS SENT TO THE STATE WITH AN ADJUSTED PROPOSAL THAT WAS APPROVED. CREW BEGAN TITH WITH 197 JTS EOT @6100' MIRU DUCO CEMENT PUMP 5BBLs AHEAD MIX AND PUMPERD 10 SXS (2BBLs) OF 15.8ppg G NEAT CEMENT FROM 6100'-5870' MAINTAINED GOOD CIRCULATION THROUGHOUT, DISPLACED TBG WITH 22.7BBLs FRESH. BROKE OFF CEMENTERS TOOH TO DERRIK WITH 40 STANDS LD 33 JTS LEAVING 84 JTS IN HOLE @ 2617'. TIE IN CEMENTERS PUMP 5 AHEAD BROKE CIRCULATION BEGAN MIXING AND PUMPING 5 SXS (1BBL) OF 15.8 G NEAT CEMENT FROM 2617'-2500' MAINTAINING GOOD CIRCULATION THROUGHOUT, DISPLACED W/9.6BBLs FRESH. BROKE OFF CEMENTERS LD 3 JTS REVERSE CIRCULATE TO CLEAN OUT FOR CASING CUT @2500'. LD 81 JTS RD WORK FLOOR AND TBG EQUIP. ND BOP REMOVE SURFACE CAP UNLAND CASING, NU 8 5/8 SPOOL NU BOP. RU WORK FLOOR & CSG EQUIP. RU RMWS WIRELINE PU 3 1/2 JETT CUTTER RIH CUT CSG @2500' POOH RDMO RMWS WIRELINE. LAY DOWN 78 JTS OF 3 1/2 9.3# CSG. RD CSG EQUIP RU TBG EQUIP TITH FROM DERRIK W/40 STDS PU 1 JT 81JTS IN HOLE @2500'. RU KELLY HOSE CONDITION HOLE FOR 1HR. RD KELLY HOSE ALLOWED WELL TO BALANCE OUT. TIE IN CEMENTERS BROKE CIRCULATION MIX AND PUMPED 100 SXS (20.4BBLs) OF 15.8ppg G NEAT CEMENT FROM 2500'-2300' MAINTAINED GOOD CIRCULATION THROUGHOUT, DISPLACED 8.9BBLs LD 32 JTS LEAVING 49 JTS IN HOLE. TIE IN CEMENTERS PUMP 5 BBS FRESH AHEAD MX AND PUMPED 100 SXS (20.4BBLs) OF 15.8ppg G NEAT CEMENT FROM 1520'-1320' MAINTAINING GOOD CIRC. DISP.W/ 5.1BBLs FRESH, BROKE OFF CEMENTERS LD 32 JTS LEAVING 17 JTS IN HOLE. PUMP 5BBLs AHEAD MIX AND PUMP 287 SXS (58.8'BBLs) OF 15.8ppg G NEAT CEMENT FROM 525'-SURFACE RTRND 1BBL OF GOOD CEMENT TO TANK. BROKE OFF CEMENTERS TIE IN TO CASING. LD 17 JTS WASH UP AND RD WORK FLOOR AND TBG EQUIP. TOPPED WELL OFF W/ 20 SXS (4BBLs) OF 15.8ppg G NEAT CEMENT.. OVER TO THE NEXT TAB	1/25/2021
1/25/2021	TIE IN CEMENTERS FOR WASH UP RDMO DUCO CEMENT. SWI, R/D RIG PUMP/TANK INSTALLED WELL FENCE CREW CLEANED LOCATION MOVED RIG/EQUIP OFF LOCATION. THIS WELL IS SCHEDULED TO BE DUG UP NO SOONER THAN 5 DAYS PER THE COGCC, CUT AND CAPPED 6' BELOW GROUND LEVEL W/A WELDED ON MARKER PLATE. WELL WILL THEN BE BURIED AND TURNED OVER TO THE CONSTRUCTION DEPT. THIS IS THE FINAL REPORT.	1/25/2021