

DATE: 7-20-18

Location: Bighorn to Pintail Suid
 Pipe Specs: 10" SDR 5, 6" SS Risers
 Test Performed by: Crossfire
 Pipe Footage: 8,440 Feet

Time	Ambient		Pipe Temp	Remarks
	Pressure	Temp		
8:00	583.6	55		ON TEST
8:15	559.0	55		Add pressure / leak check (no leaks)
8:30	567.0	57		Leak check Both risers
8:45	554.7	58		Add pressure / chart Removed due to vibration from pump
9:00	563.4	60		Pressure equalizing
9:15	557.4	63		Add Pressure / longer hose and new chart installed
9:30	569.4	64		Leak check (no leaks)
9:45	560.7	68		Add Pressure
10:00	569.6	70		Sunshine / warming up
10:15	561.9	71		Add Pressure
10:30	572.0	71		Leak check (no leaks)
10:45	564.6	73		Add Pressure
11:00	572.5	73		
11:15	565.4	74		Add Pressure
11:30	573.8	75		Leak check (no leaks)
11:45	575.3	77		Add Pressure
12:00	581.1	77		Half way / no more adding pressure
12:15	573.7	78		Pressure equalizing
12:30	568.4	79		Pressure drop due to pressure equalizing / temp expanding
12:45	564.0	79		
1:00	560.2	79		Leak check / no leaks
1:15	556.9	80		
1:30	553.8	81		Pressure beginning to stabilize
1:45	550.5	81		
2:00	548.3	82		Small pressure drop
2:15	546.5	81		
2:30	543.9	82		
2:45	541.9	82		Pressure stabilizing

