

# State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403062357

Receive Date:

Report taken by:

## Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

### OPERATOR INFORMATION

Name of Operator: BERRY PETROLEUM COMPANY LLC	Operator No: 10091	<b>Phone Numbers</b>
Address: 11117 RIVER RUN BLVD		Phone: (661) 616-3941
City: BAKERSFIELD	State: CA	Zip: 93311
Contact Person: Jon Armstrong	Email: jarmstrong@bry.com	Mobile: (661) 203-4205

### PROJECT, PURPOSE & SITE INFORMATION

#### PROJECT INFORMATION

Remediation Project #: 10050 Initial Form 27 Document #: 401203932

#### PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☐ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☒ Other: Transfer of ownership update

#### SITE INFORMATION

No Multiple Facilities

Facility Type: LAND APPLICATION SITE	Facility ID: 443338	API #:	County Name: GARFIELD
Facility Name: Chevron K06 696	Latitude: 39.550170	Longitude: -108.149060	
** correct Lat/Long if needed: Latitude:		Longitude:	
QtrQtr: NWSE	Sec: 6	Twp: 6S	Range: 96W
Meridian: 6	Sensitive Area?	Yes	

#### SITE CONDITIONS

General soil type - USCS Classifications ML Most Sensitive Adjacent Land Use Grazing

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? No

Is groundwater less than 20 feet below ground surface? No

**Other Potential Receptors within 1/4 mile**

--

## SITE INVESTIGATION PLAN

### TYPE OF WASTE:

- ☒ E&P Waste      ☒ Other E&P Waste      ☐ Non-E&P Waste
- ☐ Produced Water      ☐ Workover Fluids
- ☐ Oil      ☐ Tank Bottoms
- ☐ Condensate      ☐ Pigging Waste
- ☐ Drilling Fluids      ☐ Rig Wash
- ☒ Drill Cuttings      ☐ Spent Filters
- ☒ Pit Bottoms
- ☐ Other (as described by EPA)

### DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
No	SOILS	Confined to bermed treatment area	Visual inspection

### INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Spoil material that is being treated on site by land farming is from drilling, completions and from the bottom of the pit that has been previously closed. The well pad has previously had a partial interim reclamation performed with an allowance for approximately 5,261 cubic yards of material. This material fails COGCC Table 910-1 for benzo(a)pyrene. Landfarming began in the summer of 2011. The lowest level of benzo(a)pyrene from soil samples taken annually since 2011 was from the latest sample taken on Oct. 9, 2016 at 0.0364; the highest is 0.16. Composite and discrete sampling reported that TPH achieved the COGCC Table 910-1 standards in 2015. This material was spread out on the well pad and was treated three times in 2016 (May 31, July 22, & Sept. 19).

### PROPOSED SAMPLING PLAN

#### Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

Samples will be taken semi-annually (twice a year) in the summer and fall.

- Phase I - Composite sample will be taken from 8 locations on the spoil pile in early summer and analyzed.
  - o If composite sample passes, discrete samples will be taken to confirm the composite samples.
  - o If discrete samples pass, spoil will be buried per COGCC rules and interim reclamation of the pad will take place.
  - o If discrete samples fail, landfarming will continue.
  - o If composite sample fails, landfarming will continue.
- Phase II - Composite sample will be taken from 8 locations on the spoil pile in late fall and analyzed.
  - o Procedure will be the same as Phase I

#### Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

#### Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

### Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

## SITE INVESTIGATION REPORT

## **SAMPLE SUMMARY**

### **Soil**

Number of soil samples collected 0  
Number of soil samples exceeding 915-1 0  
Was the areal and vertical extent of soil contamination delineated? No  
Approximate areal extent (square feet) 0

### **NA / ND**

NA Highest concentration of TPH (mg/kg) \_\_\_\_\_  
NA Highest concentration of SAR \_\_\_\_\_  
BTEX > 915-1 No  
Vertical Extent > 915-1 (in feet) 0

### **Groundwater**

Number of groundwater samples collected 0  
Was extent of groundwater contaminated delineated? No  
Depth to groundwater (below ground surface, in feet) 0  
Number of groundwater monitoring wells installed \_\_\_\_\_  
Number of groundwater samples exceeding 915-1 \_\_\_\_\_

Highest concentration of Benzene (µg/l) \_\_\_\_\_  
Highest concentration of Toluene (µg/l) \_\_\_\_\_  
Highest concentration of Ethylbenzene (µg/l) \_\_\_\_\_  
Highest concentration of Xylene (µg/l) \_\_\_\_\_  
Highest concentration of Methane (mg/l) \_\_\_\_\_

### **Surface Water**

0 Number of surface water samples collected  
\_\_\_\_ Number of surface water samples exceeding 915-1  
If surface water is impacted, other agency notification may be required.

## **OTHER INVESTIGATION INFORMATION**

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) \_\_\_\_\_ Volume of liquid waste (barrels) \_\_\_\_\_

☐ Is further site investigation required?

## **REMEDIAL ACTION PLAN**

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

## **SOURCE REMOVAL SUMMARY**

Describe how source is to be removed.

In 2017, the landfarmed spoils were spread out even more to an approximate average depth of 28" and has been tilled two times. Fulvic acid is the only amendment that has been added per Dave Nicholson's recommendation based on the lab report of the soil nutrients.

## **REMEDICATION SUMMARY**

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Spoil will be turned over by an excavator and/or a Kubota farm tractor pulling a chisel point plow 8 to 10 times (depending on weather and snow conditions) in the warm months in 2017. The soil will be turned over with the frequency established in the plan as a minimum or with a higher frequency if possible. The soil has been spread out to increase exposure to the atmosphere and sunlight as much as possible on the production pad.

## **Soil Remediation Summary**

☐ In Situ

☒ Ex Situ

\_\_\_\_ Bioremediation ( or enhanced bioremediation )

\_\_\_\_ Excavate and offsite disposal

\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_

Name of Licensed Disposal Facility or COGCC Facility ID # \_\_\_\_\_

Yes \_\_\_\_\_ Excavate and onsite remediation

Yes \_\_\_\_\_ Land Treatment

No \_\_\_\_\_ Bioremediation (or enhanced bioremediation)

No \_\_\_\_\_ Chemical oxidation

No \_\_\_\_\_ Other \_\_\_\_\_

### **Groundwater Remediation Summary**

No \_\_\_\_\_ Bioremediation ( or enhanced bioremediation )

No \_\_\_\_\_ Chemical oxidation

No \_\_\_\_\_ Air sparge / Soil vapor extraction

No \_\_\_\_\_ Natural Attenuation

No \_\_\_\_\_ Other \_\_\_\_\_

### **GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

## **REMEDIATION PROGRESS UPDATE**

### **PERIODIC REPORTING**

#### **Approved Reporting Schedule:**

☐ Quarterly

☐ Semi-Annually

☐ Annually

☒ Other

Monthly

#### ☐ **Request Alternative Reporting Schedule:**

☐ Semi-Annually

☐ Annually

☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

**Report Type:** ☐ Groundwater Monitoring

☒ Land Treatment Progress Report

☐ O&M Report

☐ Other \_\_\_\_\_

### **WASTE DISPOSAL INFORMATION**

Was E&P waste generated as part of this remediation? ☐ No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards \_\_\_\_\_

E&P waste (solid) description \_\_\_\_\_

COGCC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-COGCC Disposal Facility: \_\_\_\_\_

Volume of E&P Waste (liquid) in barrels \_\_\_\_\_

E&P waste (liquid) description \_\_\_\_\_

COGCC Disposal Facility ID #, if applicable: \_\_\_\_\_

Non-COGCC Disposal Facility: \_\_\_\_\_

## REMEDATION COMPLETION REPORT

### REMEDATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No \_\_\_\_\_

If YES:

☐ Compliant with Rule 913.h.(1).

☐ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? \_\_\_\_\_

Does the previous reply indicate consideration of background concentrations? \_\_\_\_\_

Does Groundwater meet Table 915-1 standards? \_\_\_\_\_

Is additional groundwater monitoring to be conducted? \_\_\_\_\_

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

This well pad has previously had a partial interim reclamation performed with an allowance for approximately 5,261 cubic yards of material. This material failed COGCC Table 910-1 standards and is being landfarmed. It will be buried on site with a minimum of 3' of cover when the standards are met. Surface roughening shall be utilized on all areas receiving revegetation. Topsoil will be spread over all areas to be revegetated. These areas are identified on the attached drawing. Seed applied by drill will be covered by weed-free straw, mulched and crimped. Seed applied by hydroseeding will be tackified. A copy of the seed mix is attached. Monthly inspections for physical signs of compaction alleviation will be conducted by a qualified inspector while conducting stormwater inspections except when the location is in winter exclusion status. The location will be inspected during the growing season by a qualified contractor capable of identifying noxious weeds and selecting and applying the appropriate chemical to eradicate those noxious weeds.

Is the described reclamation complete? No \_\_\_\_\_

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? Yes \_\_\_\_\_

If YES, does the seed mix comply with local soil conservation district recommendations? Yes \_\_\_\_\_

Did the local soil conservation district provide the seed mix? \_\_\_\_\_

### SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. 08/27/2012 \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. 08/02/2012 \_\_\_\_\_

Actual Spill or Release date, or date of discovery. \_\_\_\_\_

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 04/19/2012 \_\_\_\_\_

Proposed site investigation commencement. \_\_\_\_\_

Proposed completion of site investigation. \_\_\_\_\_

## **REMEDIAL ACTION DATES**

Proposed start date of Remediation. 07/11/2011

Proposed date of completion of Remediation. \_\_\_\_\_

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

## **OPERATOR COMMENT**

Berry submits the most recent analytical of the K06/O06 landfarm from June, 2021. The analytical report shows conclusively that Berry's landfarming efforts have worked as the entire landfarm passed all COGCC standards for the PAHs which had historically prevented the landfarm operation from closing. The only issue to arise from the testing was found in cell 8 which had a pH of 8.43, just above the 8.3 limit specified in 915-1. Given the homogeneity of the landfarm material from years of treatment it is Berry's belief the high pH cell can be tested again at the beginning of this treatment cycle to close out this project and beneficially reuse the material on location.

Since August of 2019 Berry has performed extensive remediation and derocking operations on this location which have drastically reduced the volume of affected material and successfully reduced the hydrocarbon contamination to the point of designating the remediation as complete. Berry's derocking operations involved the mechanical removal of large rocks and boulders which were unaffected by the contamination but contributed to the overall treatment cell volume, and also negatively impacted Berry's ability to effectively landfarm the contaminated material. Berry has consistently landfarmed this location over the last two treatment cycles by turning the material every 10-14 days and adding nutritional amendments and water as necessary to maximize bacteriological activity in the treatment cells.

Berry is scheduled to meet with Caerus and our consultants this week to discuss this project and Caerus' path moving forward. It is Berry's position that this landfarm will successfully close as soon as the lone outstanding cell is retested for pH.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Jon Armstrong

Title: R&E Engineer II

Submit Date: \_\_\_\_\_

Email: jarmstrong@bry.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_

Date: \_\_\_\_\_

Remediation Project Number: 10050

## **COA Type**

## **Description**

--	--

## **Attachment Check List**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

### **Att Doc Num**

### **Name**

403062358	ANALYTICAL RESULTS
-----------	--------------------

Total Attach: 1 Files

## **General Comments**

### **User Group**

### **Comment**

### **Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)