

Well Work Daily Summary

Mc Laughlin 200 - 5/24/2023		[View Detailed Report]	
API Number:	0510322222	AFE Number:	1207.024
Reported By:	COLORADO adam.garcia	AFE Amount:	
Current Operations:	Start rig-less ops: 5/19/2023 End rig-less ops: 5/24/2023	Job Objective	Complete a rig-less P&A ops on well.
Daily Activity:		Tubing Comments	Rods Comments
5/19/2023-Dug out around well head & installed the cellar can & work platform.		JOB SUMMARY:	***Rig-less P&A Ops are complete***
5/22/2023-Mobbed rig-less equipment to Location & Setup. Tag @ 300'. Prep to pump a Cmt plug in wellbore in the am.		150' Cmt Plug from 300'-150' (33 sxs of 14.5# Class ASTM C Cmt Yield 1.06)	
5/23/2023- RIH w/ 2 3/8" Tbg. Mix & pump a 150' Cmt plug from tag @ 300' to 150' w/ 33 SXS of 14.5# Class ASTM "C" Cmt. Yield of 1.06. Flush equipment. Pooch w/ 2 3/8" Tbg. Let Cmt settle/cure overnight.		146' Cmt Plug from 150'-4' (46 sxs of 14.5# Class ASTM C Cmt Yield 1.06)	
5/24/2023-Tag Cmt top @ 150', good tag. RIH w/ 2 3/8" Tbg. Mix & pump 146' Cmt plug from 150' to 4' from surface w/ 46 SXS of 14.5# Class ASTM "C" Cmt. Yield of 1.06. Flush equipment. Pooch w/ 2 3/8" Tbg. Let Cmt cure for 5 days per COGCC Rules prior to cutting & capping. P&A ops are complete. Ready for reclaiming ops after 5 days.		Cmt level from surface is @ 4'.	
Rig-less P&A Ops are complete			