

# Well Work Daily Summary

## EMERALD 92 - 5/19/2023

[\[View Detailed Report\]](#)

<b>API Number:</b>	0510340261	<b>AFE Number:</b>	1207.015	<b>Daily Total:</b>	\$600.00
<b>Reported By:</b>	COLORADO adam.garcia	<b>AFE Amount:</b>		<b>Cost To Date:</b>	\$600.00

**Current Operations:** Start P&A ops on well: 5/16/2023  
End P&A ops on well: 5/19/2023

**Job Objective** Complete a rig-less P&A Ops on well.

Daily Activity:	Tubing Comments	Rods Comments
-----------------	-----------------	---------------

5/16/2023- MIRU Diamondback's rig-less P&A equipment. Tag @ 390'.

\*\*\*Rig-less P&A Ops are complete\*\*\*

5/17/2023- RIH w/ 2 3/8" tbg. Mix & pump a 100' Cmt plug from tag @ 390' to 290' w/ 75 SXS of 14.5# Class ASTM "C" Cmt. Yield of 1.06. Flush equipment. Pooch w/ 2 3/8" Tbg. Let Cmt settle/cure overnight.

100' Cmt Plug from 390'-290' (75 sxs of 14.5# Class ASTM C Cmt Yield 1.06)

5/18/2023-Tag Cmt top @ 290', good tag. Rock funneled 8 yards of Mancus shale rock from cmt top of 290' to 150'.

Mancus shale rock from 290'-150'

5/19/2023-Tag Rock top @ 150', good tag. RIH w/ 2 3/8" tbg. Mix & pump a 146' Cmt plug from tag @ 150' to 4' from surface w/ 101 SXS of 14.5# Class ASTM "C" Cmt. Yield of 1.06. Flush equipment. Pooch w/ 2 3/8" Tbg. Let Cmt cure for 5 days per COGCC Rules prior to cutting & capping. P&A ops are complete. Ready for reclaiming ops after 5 days.

146' Cmt Plug from 150'-4' (101 sxs of 14.5# Class ASTM C Cmt Yield 1.06)

Cmt level from surface is @ 4'.

\*\*\*Rig-less P&A Ops are complete\*\*\*