

State of Colorado  
Energy & Carbon Management Commission1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:

403759752

Receive Date:

04/29/2024

Report taken by:

Taylor Robinson

## Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECMC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27.

This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

## OPERATOR INFORMATION

Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP	Operator No: 47120	Phone Numbers Phone: (970) 336-3500 Mobile: (713) 350-4906
Address: P O BOX 173779		
City: DENVER	State: CO Zip: 80217-3779	
Contact Person: Ariana Ochoa	Email: DJRemediation_Forms@oxy.com	

## PROJECT, PURPOSE &amp; SITE INFORMATION

## PROJECT INFORMATION

Remediation Project #: 29128 Initial Form 27 Document #: 403367942

## PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☒ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☐ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☒ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: \_\_\_\_\_

## SITE INFORMATION

No Multiple Facilities

Facility Type: LOCATION	Facility ID: 330417	API #: _____	County Name: WELD
Facility Name: HSR-KNOX-65N67W 3SWSW	Latitude: 40.423480	Longitude: -104.885420	
	** correct Lat/Long if needed: Latitude: 40.423602	Longitude: -104.885194	
QtrQtr: SWSW	Sec: 3	Twp: 5N	Range: 6W Meridian: 6 Sensitive Area? Yes

## SITE CONDITIONS

General soil type - USCS Classifications SC Most Sensitive Adjacent Land Use crop land

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

**Other Potential Receptors within 1/4 mile**

Water Well: none  
Surface Water: none  
Wetlands: 290'  
Springs: none  
Livestock: none  
Occupied Building: none  
HPH: none

**SITE INVESTIGATION PLAN**

## TYPE OF WASTE:

- ☒ E&P Waste      ☐ Other E&P Waste      ☐ Non-E&P Waste
- ☒ Produced Water      ☐ Workover Fluids
- ☒ Oil      ☐ Tank Bottoms
- ☒ Condensate      ☐ Pigging Waste
- ☐ Drilling Fluids      ☐ Rig Wash
- ☐ Drill Cuttings      ☐ Spent Filters
- ☐ Pit Bottoms
- ☐ Other (as described by EPA)

## DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
UNDETERMINED	GROUNDWATER	TBD	Groundwater samples/laboratory analytical results
UNDETERMINED	SOILS	TBD	Inspection/soil samples/laboratory analytical results

## INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Decommissioning activities were completed at the Knox 12&13-3 O SA production facility on June 26, 2023. Groundwater was not encountered during excavation activities. Visual inspection and field screening of soils at one separator, one meter house, one produced water vessel (PWV), one emission control device (ECD), and one aboveground storage tank (AST) was conducted following removal activities, and soil samples (SEP-B01@4', SEP-B02@4', PW-B01@5', PW-N01@2.5', DL-B01@4', and AST-B01@3') were submitted for laboratory analysis to determine if a release occurred. Laboratory analytical results indicated that SAR concentration in soil sample PW-B01@5' and the 1-methylnaphthalene and benzo(a)anthracene concentrations in soil sample DL-B01@4' exceeded the applicable ECOM Table 915-1 standards. As such, a Form 19-Initial Spill/Release Report (Document No. 403455648) was submitted on July 7, 2023, and the ECOM issued Spill/Release Point ID 484927 for this release. A topographic Site Location Map showing the geographic setting of the site location is provided as Figure 1. Soil sample location and field screening data is presented in Table 1. The facility soil sample and field screening locations are illustrated on Figure 2.

## PROPOSED SAMPLING PLAN

### Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

From June 26, 2023 through January 11, 2024, soil samples were collected from the base and sidewalls of the current excavation extent ranging at depths of approximately 5 to 14 feet below ground surface (bgs). Based on the waste characterization (PW-B01@5', DL-B01@4') results, subsequent soil samples have been submitted for laboratory analysis of TPH, naph., TMBs, pH, SAR, PAHs (reduced list), arsenic, barium, cadmium, copper, lead, nickel, and selenium. Analytical results indicate that soil impacts remain in the excavation area. Excavation and site assessment activities are currently ongoing, and will be summarized in a forthcoming Form 27-Supplemental. Confirmation soil samples will continue to be submitted for laboratory analysis of the reduced analyte list described herein, based on the waste characterization results. The current excavation extent and associated soil sample locations are illustrated on Figure 2. Soil analytical results are summarized in Tables 2 through 5.

### Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

Groundwater has not been encountered during the initial site assessment and subsequent over-excavation activities completed to-date. If groundwater is encountered during facility decommissioning activities, a minimum of one grab sample will be collected as soon as practical. Groundwater samples will be submitted to an accredited laboratory for analysis of benzene, toluene, ethylbenzene, total xylenes (BTEX), naphthalene, 1,2,4-trimethylbenzene, and 1,3,5-trimethylbenzene, using standard methods appropriate for detecting the target analytes in ECOM Table 915-1.

### Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

## Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

On September 14, 2023, visual inspections and field screening of soils was conducted at three sidewalls of the PWV excavation, one ECD, one former meter house, and one former AST location. Based on the inspection and screening results, hydrocarbon-impacted soils were not observed at the soil screening locations. As a result, no soil samples were submitted for laboratory analysis from these areas in accordance with the ECOM Operator Guidance for Oil & Gas Facility Closure document. Soil sample location and field screening data are presented in Table 1. Soil analytical results are summarized in Tables 2 through 5. The soil sample and field screening locations are illustrated on Figure 2. The laboratory analytical reports are provided as Attachment A. The field notes and photographic log are provided as Attachment B.

# SITE INVESTIGATION REPORT

## SAMPLE SUMMARY

### Soil

Number of soil samples collected 67

Number of soil samples exceeding 915-1 67

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 5720

### NA / ND

-- Highest concentration of TPH (mg/kg) 10835

-- Highest concentration of SAR 33.9

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 18

### Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

### Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

## OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☒ Were background samples collected as part of this site investigation?

Background soil samples collected from nearby Knox 4-3/Anderson 3-3 O SA facility and HSR-Knox 13-3 wellhead native material with similar soil type/depths and land use located within 0.57 miles. The background soil samples were submitted for laboratory analysis of the Soil Suitability for Reclamation Parameters and metals using standard methods appropriate for detecting target analytes in Table 915-1. Analytical results for the background soil samples are presented in Tables 3 and 5.

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☒ Is further site investigation required?

Excavation and assessment activities are ongoing.

## REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

## SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Excavation and assessment activities are ongoing.

## REMEDIAL SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Excavation and assessment activities are ongoing.

## Soil Remediation Summary

☐ In Situ

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

☐ Ex Situ

\_\_\_\_\_ Excavate and offsite disposal  
\_\_\_\_\_ If Yes: Estimated Volume (Cubic Yards) \_\_\_\_\_  
\_\_\_\_\_ Name of Licensed Disposal Facility or ECMC Facility ID # \_\_\_\_\_  
\_\_\_\_\_ Excavate and onsite remediation  
\_\_\_\_\_ Land Treatment  
\_\_\_\_\_ Bioremediation (or enhanced bioremediation)  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Other \_\_\_\_\_

### **Groundwater Remediation Summary**

\_\_\_\_\_ Bioremediation ( or enhanced bioremediation )  
\_\_\_\_\_ Chemical oxidation  
\_\_\_\_\_ Air sparge / Soil vapor extraction  
\_\_\_\_\_ Natural Attenuation  
\_\_\_\_\_ Other \_\_\_\_\_

### **GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

## REMEDIATION PROGRESS UPDATE

### PERIODIC REPORTING

#### Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

#### ☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

#### Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☐ Other

### Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

KMOG has sufficient insurance and bonding to fully address the anticipated costs of remediation, including the remaining estimated costs for this project. KMOG currently has over 40 million in bonds with the ECMC. The cost for remediation is a preliminary estimate only, costs may change upwards or downward based on site-specific information. KMOG makes no representation or guarantees as to the accuracy of the preliminary estimate.

Operator anticipates the remaining cost for this project to be: \$ 13500

### WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? ☐

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

## REMEDIATION COMPLETION REPORT

### REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No ☐

If YES:

☐ Compliant with Rule 913.h.(1).☐ Compliant with Rule 913.h.(2).☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards?

Is additional groundwater monitoring to be conducted? \_\_\_\_\_

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

The site will be reclaimed in accordance with ECMC 1000 Series Reclamation Rules.

Is the described reclamation complete? \_\_\_\_\_

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? \_\_\_\_\_

If YES, does the seed mix comply with local soil conservation district recommendations? \_\_\_\_\_

Did the local soil conservation district provide the seed mix? \_\_\_\_\_

### SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. \_\_\_\_\_

Proposed date of completion of Reclamation. \_\_\_\_\_

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. 02/09/2023

Actual Spill or Release date, or date of discovery. 07/07/2023

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 06/26/2023

Proposed site investigation commencement. 06/26/2023

Proposed completion of site investigation. \_\_\_\_\_

### REMEDIAL ACTION DATES

Proposed start date of Remediation. 06/26/2023

Proposed date of completion of Remediation. \_\_\_\_\_

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

**OPERATOR COMMENT**

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Ariana Ochoa

Title: Sr. HSE Advisor

Submit Date: 04/29/2024

Email: DJRemediation\_Forms@oxy.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Taylor Robinson

Date: 05/30/2024

Remediation Project Number: 29128

**COA Type****Description**

0 COA	

**ATTACHMENT LIST**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num****Name**

403759752	INVESTIGATION/REMEDATION WORKPLAN (SUPPLEMENTAL)
403759880	PHOTO DOCUMENTATION
403759881	SITE MAP
403759883	SOIL SAMPLE LOCATION MAP
403759884	SOIL SAMPLE LOCATION MAP
403759889	ANALYTICAL RESULTS
403759890	ANALYTICAL RESULTS
403808490	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 8 Files

**General Comments****User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)