



**Completions Daily Report - 2024-12-10 - Day #11**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-12-10</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>1.00 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b>					GENERAL		
<b>24 HOUR SUMMARY</b> Cement @ surface 15 minute bubble test Weld on cap with API #  <b>NEXT 24 HOURS</b>					-		
					ROAD CONDITION		
					-		
					TIME	TEMP	
					-		
TIME LOG							
FROM	TO	DUR	NPT CODE	DETAILS			
09:45	10:00	0.25 h		15 minute bubble test, good test no leaks			
12:00	12:45	0.75 h		Weld well cap on			



**Completions Daily Report - 2024-12-04 - Day #10**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-12-04</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>0.00 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b>					GENERAL		
					-		
<b>24 HOUR SUMMARY</b>					ROAD CONDITION		
Top off surface plug with Ranger cement					-		
<b>NEXT 24 HOURS</b>					TIME	TEMP	
						-	



**Completions Daily Report - 2024-11-26 - Day #9**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-11-26</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>7.50 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
DAILY STATUS					GENERAL		
24 HOUR SUMMARY					-		
NEXT 24 HOURS					ROAD CONDITION		
					-		
					TIME		TEMP
					-		
TIME LOG							
FROM	TO	DUR	NPT CODE	DETAILS			
06:30	07:15	0.75 h		Safety meeting			
07:15	14:00	6.75 h		Finish moving rig off location			



**Completions Daily Report - 2024-11-25 - Day #8**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-11-25</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>9.50 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b> Operating					GENERAL		
<b>24 HOUR SUMMARY</b> Prep rig TIH T/652' Pump surface plug 345sx 1.15 yield 15.8# release Ranger BW 1455 Rig down and move off					-		
<b>NEXT 24 HOURS</b> Re-entry complete					ROAD CONDITION		
					-		
					TIME		
					TEMP		
					-		
TIME LOG							
FROM	TO	DUR	NPT CODE	DETAILS			
06:30	07:00	0.5 h		Safety meeting			
07:00	07:30	0.5 h		prep rig, check for ice plugs			
07:30	08:00	0.5 h		TIH tag Pierre plug @ 963'			
08:00	09:30	1.5 h		TOOH T/652'			
09:30	11:00	1.5 h		Wait on cementers			
11:00	12:30	1.5 h		R/U cementers and pump surface plug 345sx 1.15 yield 15.8#			
12:30	13:00	0.5 h		TOOH			
13:00	14:15	1.25 h		R/D floor and wash up BOP			
14:15	15:00	0.75 h		R/D lay over derrick			
15:00	16:00	1.0 h		R/D pumps and lines			



**Completions Daily Report - 2024-11-24 - Day #7**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-11-24</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>0.00 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b> Crew off					GENERAL		
<b>24 HOUR SUMMARY</b>					-		
<b>NEXT 24 HOURS</b> Pump surface plug, release rig					ROAD CONDITION		
					-		
					TIME		TEMP
							-



Completions Daily Report - 2024-11-23 - Day #6  
WEITZEL-BRIGGS 7-1 • #NA

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-11-23</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>0.00 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b> Crew off					GENERAL -		
<b>24 HOUR SUMMARY</b>					ROAD CONDITION -		
<b>NEXT 24 HOURS</b> Crew off					TIME	TEMP -	



**Completions Daily Report - 2024-11-22 - Day #5**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-11-22</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>13.00 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b> Operating					GENERAL		
<b>24 HOUR SUMMARY</b> Prep rig TIH T/6618' Break circ Pump 260 sx/1.15 yeild 15.8# cement, TOC~5720' full returns TOOH 32 stands to derrick, L/D 149 Jts Circ pipe clean TIH with stands T 2016' Break circ Pump 220 sx/1.15 yeild 15.8# cement, TOC~1155 full returns TOOH 19 stands to derrick Circ pipe clean TOOH 13 stands to derrick Winterize					-		
<b>NEXT 24 HOURS</b> Crew off					ROAD CONDITION		
					-		
					TIME		
					TEMP		
					-		
TIME LOG							
FROM	TO	DUR	NPT CODE	DETAILS			
06:30	07:00	0.5 h		Safety meeting			
07:00	07:30	0.5 h		prep rig, check for ice plugs			
07:30	10:15	2.75 h		TIH T/6618'			
10:15	13:00	2.75 h		R/U cementers pump Nio plug F/6618' to 5720" full returns			
13:00	15:30	2.5 h		TOOH, circ pipe clean			
15:30	16:00	0.5 h		TIH T/2016'			
16:00	17:30	1.5 h		Pump Piere plug F/2016' T/1155' full returns			
17:30	18:30	1.0 h		TOOH, circ pipe clean			
18:30	19:30	1.0 h		Winterize			



**Completions Daily Report - 2024-11-21 - Day #4**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-11-21</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>12.00 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b> Operating					GENERAL		
<b>24 HOUR SUMMARY</b> Prep rig RIH from derrick, tag fill Wash and ream in open hole T/3511' Circ hole clean TOOH, winterize					-		
<b>NEXT 24 HOURS</b> TIH T/6600', break circ, pump cement plugs					ROAD CONDITION		
					-		
					TIME		TEMP
					-		
TIME LOG							
FROM	TO	DUR	NPT CODE	DETAILS			
06:30	07:00	0.5 h		Safety meeting			
07:00	07:30	0.5 h		Check lines for ice plugs, well was on the suck			
07:30	09:00	1.5 h		RIH out of derrick			
09:00	09:30	0.5 h		P/U swivel			
09:30	13:15	3.75 h		Wash down in open hole			
13:15	13:45	0.5 h		rack back swivel			
13:45	15:00	1.25 h		trip in on elevators to 3511'			
15:00	16:45	1.75 h		circ hole clean			
16:45	17:30	0.75 h		TOOH			
17:30	18:30	1.0 h		Winterize			



**Completions Daily Report - 2024-11-20 - Day #3**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-11-20</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>12.50 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b> Operating					GENERAL		
<b>24 HOUR SUMMARY</b> Prep rig RIH tag fill Ream in open hole to 1087' TOOH, winterize					-		
<b>NEXT 24 HOURS</b> TIH, ream in open hole till free, TIH T/3500' circ hole clean, TOOH					ROAD CONDITION		
					-		
					TIME		
					TEMP		
					-		
TIME LOG							
FROM	TO	DUR	NPT CODE	DETAILS			
06:30	07:00	0.5 h		Safety meeting			
07:00	07:30	0.5 h		check all line for ice plugs			
07:30	07:45	0.25 h		RIH tag fill			
07:45	08:15	0.5 h		P/U swivel			
08:15	16:30	8.25 h		Ream in open hole to 1087'			
16:30	17:15	0.75 h		Rack back swivel			
17:15	18:00	0.75 h		TOOH on elevators			
18:00	19:00	1.0 h		Winterize			



**Completions Daily Report - 2024-11-19 - Day #2**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-11-19</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>11.50 hr</b>	<b>1.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b> Operating					GENERAL		
<b>24 HOUR SUMMARY</b> Finish rigging up Drill surface plug Drill surface casing shoe plug TOOH, winterize					-		
<b>NEXT 24 HOURS</b> TIH circ hole clean TOOH					ROAD CONDITION		
					-		
					TIME		
					TEMP		
					-		
TIME LOG							
FROM	TO	DUR	NPT CODE	DETAILS			
06:30	11:45	5.25 h		Rig up			
11:45	12:45	1.0 h		Drill surface plug			
12:45	13:15	0.5 h		Rack back power swivel			
13:15	13:30	0.25 h		L/D 3 jts			
13:30	13:45	0.25 h		P/U drill collars and bit			
13:45	14:15	0.5 h		P/U swivel			
14:15	16:30	2.25 h		Drill surface casing plug and ream in open hole			
16:30	17:00	0.5 h		L/D 5 jts, rack back swivel			
17:00	18:00	1.0 h	•	winterize			



**Completions Daily Report - 2024-11-18 - Day #1**  
**WEITZEL-BRIGGS 7-1 • #NA**

WELL DATA							
LICENSE #	API		EVENT		AFE NUMBER		AFE \$
<b>NA</b>			<b>Abandonment</b>		<b>SHELDUCKPAD</b>		
GROUND ELE	KB > GROUND	KB ELE	CF > GROUND	TH > GROUND	KB > TH	DH > GROUND	KB > DH
<b>0.00 ft</b>	-	-	-	-	<b>0.00 ft</b>	-	<b>0.00 ft</b>
REPORT DETAILS							
REPORT DATE	PERCENT COMPLETE	RIG TIME	TOTAL RIG TIME	MAN HOURS	TOTAL MAN HOURS		
<b>2024-11-18</b>	-	-	<b>0.00 hr</b>	-	<b>0.00 hr</b>		
TOTAL TIME	NON-PRODUCTIVE	FLARE VOLUME	TOTAL DAILY FLARE	CASING PRESSURE	TUBING PRESSURE		
<b>14.00 hr</b>	<b>0.00 hr</b>	-	<b>0.00 scf</b>	-	-		
DAILY OPERATIONS					WEATHER		
<b>DAILY STATUS</b> Operating					GENERAL -		
<b>24 HOUR SUMMARY</b> Move in Ranger BW1455 Weld on casing head Rig up					ROAD CONDITION -		
<b>NEXT 24 HOURS</b> Finish rigging up, drill cement plugs					TIME	TEMP -	
TIME LOG							
FROM	TO	DUR	NPT CODE	DETAILS			
11:00	18:00	7.0 h		Move in and rig up Ranger BW 1455			
11:00	18:00	7.0 h		move in Ranger rig and rig up equipment			



**Perforations Report - Abandonment  
WEITZEL-BRIGGS 7-1 • #NA**

GENERAL DATA								
NAME	LICENSE #	API	EVENT	AFE #	AFE \$			
WEITZEL-BRIGGS 7-1	NA		Abandonment	SHELDUCKPAD	-			
ELEVATIONS								
GROUND	KB > GROUND	KB	CF > GROUND	CF	TH > GROUND	KB > TH	DH > GROUND	KB > DH
0.00 ft	-	-	-	-	-	0.00 ft	-	0.00 ft
PERFORATIONS								
DATE	TOP (ft)	BOTTOM (ft)	TYPE	FORMATION	COMPANY / NOTE			
<b>ABANDONMENT</b> // 2024-11-25 // 0.00 ft								
DATE	CEMENT TOP	PLUG DEPTH	AMOUNT	FORMATION	PLUG DETAIL			
2024-11-25	0.00 ft	652.00 ft	345.00 bbl	Surface	345sx 1.15 yeild 15.8#			
TEST DATE	TEST RESULT		NOTE					
2024-12-10	15 minute bubble test 10:00-10:15		Full Returns Throughout Job	Cement Back To Surface				
	no leaks							
<b>ABANDONMENT</b> // 2024-11-22 // 1,155.00 ft								
DATE	CEMENT TOP	PLUG DEPTH	AMOUNT	FORMATION	PLUG DETAIL			
2024-11-22	1,155.00 ft	2,016.00 ft	220.00 bbl	Pierre	220 sx/1.15 yeild 15.8#			
TEST DATE	TEST RESULT		NOTE					
2024-11-25	Tagged cement @ 963'		Full Returns On Job					
<b>ABANDONMENT</b> // 2024-11-22 // 5,720.00 ft								
DATE	CEMENT TOP	PLUG DEPTH	AMOUNT	FORMATION	PLUG DETAIL			
2024-11-22	5,720.00 ft	6,618.00 ft	260.00 bbl	NIO	260 sx/1.15 yeild 15.8#			
TEST DATE	TEST RESULT		NOTE					
-	-		Full Returns On Job					