

State of Colorado
Energy & Carbon Management Commission1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:

404030673

Receive Date:

12/18/2024

Report taken by:

Alexander Ahmadian

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by ECOM is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: NOBLE ENERGY INC	Operator No: 100322	Phone Numbers
Address: 1099 18TH STREET SUITE 1500		Phone: (970) 313-5582
City: DENVER	State: CO	Zip: 80202
Contact Person: Jason Davidson	Email: jason.davidson@chevron.com	Mobile: ()

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 29770 Initial Form 27 Document #: 403396553

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☒ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

Yes Multiple Facilities

Facility Type: WELL	Facility ID: _____	API #: 123-22049	County Name: WELD
Facility Name: GREER 23-28	Latitude: 40.108170	Longitude: -104.557640	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NESW	Sec: 28	Twp: 2N	Range: 64W
Meridian: 6	Sensitive Area? Yes		

Facility Type: SPILL OR RELEASE	Facility ID: 485293	API #: _____	County Name: WELD
Facility Name: Greer 23-28	Latitude: 40.108164	Longitude: -104.557673	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NESW	Sec: 28	Twp: 2N	Range: 64W
Meridian: 6	Sensitive Area? Yes		

SITE CONDITIONS

General soil type - USCS Classifications SW _____

Most Sensitive Adjacent Land Use Grassland _____

Is domestic water well within 1/4 mile? Yes _____

Is surface water within 1/4 mile? Yes _____

Is groundwater less than 20 feet below ground surface? No _____

Other Potential Receptors within 1/4 mile

Riverine 0.17mi E
Residence 0.22mi S
Well located within commercial lot
Commercial structure 0.03mi N, 0.10/0.13mi W

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- ☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste
- ☒ Produced Water ☐ Workover Fluids
- ☒ Oil ☐ Tank Bottoms
- ☒ Condensate ☐ Pigging Waste
- ☐ Drilling Fluids ☐ Rig Wash
- ☐ Drill Cuttings ☐ Spent Filters
- ☐ Pit Bottoms
- ☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
UNDETERMINED	GROUNDWATER	NA	Lab analysis if encountered
Yes	SOILS	10' x 10' x 3' bgs	Lab analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Pursuant to ECMC Rule 911 a site investigation was conducted pertaining to the GREER 23-28 wellhead cut and cap and flowline removal. Approximately 2602' of flowline was abandoned-in-place as it crosses railroad and is located near active utilities near the facility pad. So as to not disturb the conflicts, soil samples were only taken at the start and endpoint of the flowline where the conflicts exist. The ECMC will be updated with a Form 44 number on a subsequent Form 27. Additionally, soil samples were field screened at the N-E-S-W sides of the wellhead, and taken along the flowline, up to the point of the common trench, at any points of material change and/or hammer unions, directional changes, as well as at the bell holes on either side of a waterway. The wellhead was cut and capped per ECMC rules. The Flowline Pre-Abandonment Notice Document number was included under Related Forms.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

A grab soil sample was collected at the base of the excavation or the area showing the highest degree of impact during field screening activities at the wellhead excavation. Additionally, soil samples were field screened at the N-E-S-W sides of the wellhead. Soil samples were taken along the flowline at any points of material change and/or hammer unions, directional changes, as well as at the bell holes on either side of a waterway. Soil samples were analyzed by a certified laboratory for TPH (total volatile [C6-C10] and extractable [C10-C36] hydrocarbons) organic compounds in soil per ECMC Table 915-1, and EC, SAR, pH, and boron. All samples collected were analyzed by a certified laboratory using approved ECMC laboratory analysis methods.

Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

If groundwater is encountered during the site investigation a grab groundwater will be collected and analyzed for all organic compounds and inorganic parameters per ECMC Table 915-1.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Visual inspection of the wellhead and flowline areas occurred during abandonment activities. Field personnel field screened all disturbed areas using visual and olfactory senses to determine if laboratory confirmation sampling was required. The ECMC Flowline Closure and Wellhead Closure Checklists were utilized and filled out during the abandonment process. A photolog was submitted on the Supplemental Form 27 ECMC Document No. 403664291.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 6

Number of soil samples exceeding 915-1 6

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 100

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

NA / ND

-- Highest concentration of TPH (mg/kg) 70

-- Highest concentration of SAR 0.033
7

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 5

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

OTHER INVESTIGATION INFORMATION☐ Were impacts to adjacent property or offsite impacts identified?☐ Were background samples collected as part of this site investigation?☒ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) 20

Volume of liquid waste (barrels) 0

☒ Is further site investigation required?

Analytical soil samples will be collected at locations FL01-01, FL01-02, FL01-06, and FL01-07 shown on the flowline site map, which will be collected for full Table 915-1 analysis. Additionally, field screen soil samples will be collected from proposed sample locations FL01-03, FL01-04, and FL01-05. Concurrently with the flowline sampling, background samples will be collected for analysis of inorganic compounds and metals in soil per ECMC Table 915-1. All proposed flowline sample locations were selected based on the approved sampling map attached to the Form 27 Initial (ECMC Document 403396553). The SSI will be completed in accordance with the proposed implementation schedule, and the results of the SSI will be submitted on a subsequent Form 27. The SSI is tentatively scheduled to be completed on April 10, 2025.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

A remedial excavation was completed on May 22, 2024 to remove soil impacted with hydrocarbon compounds identified during the flowline decommissioning in soil sample FL01-A@3'. Five soil samples (FS01, and SS01-SS04) were collected from the base and sidewalls of the excavation at depths of 5 feet and 4 feet bgs, respectively, and were submitted for analysis of the Full Table 915-1 analytical suite.

Soil analytical results indicated that organic compound concentrations were in compliance with the applicable ECMC regulatory standards in all samples collected from the final excavation extent. pH, arsenic, barium, cadmium, and/or lead concentrations were in exceedance of the applicable regulatory standards in all soil sample locations.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

A total of approximately 20 cubic yards of impacted material were removed for off-site disposal at the Waste Management Buffalo Ridge Landfill under signed Noble waste manifests. A total of approximately 20 cubic yards of imported clean fill was used to backfill the excavation. The final remedial excavation extent measured approximately 10 ft. by 10 ft. by 5 ft. bgs.

Soil Remediation Summary

☐ In Situ

☒ Ex Situ

_____ Bioremediation (or enhanced bioremediation)

Yes _____ Excavate and offsite disposal

_____ Chemical oxidation

_____ If Yes: Estimated Volume (Cubic Yards) _____ 20

_____ Air sparge / Soil vapor extraction

_____ Name of Licensed Disposal Facility or ECMC Facility ID # _____

_____ Natural Attenuation

_____ Excavate and onsite remediation

_____ Other _____

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Groundwater was not encountered during decommissioning or excavation activities.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☒ Other 4Q24 Timeline Update

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Noble intends to directly address the costs of remediation at the locations as part of our asset retirement obligation process and operations. Noble has general liability insurance (policy MWZZ 316714) and financial assurance in compliance with ECMC rules. Records are available on the ECMC's website. The cost for remediation is an estimate only, costs may change upwards or downward based on site-specific information. Noble makes no representation or guarantees as to the accuracy of the estimate.

Operator anticipates the remaining cost for this project to be: \$ 50000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

ECMC Disposal Facility ID #, if applicable:

Non-ECMC Disposal Facility:

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐

Compliant with Rule 913.h.(1).

☐

Compliant with Rule 913.h.(2).

☐

Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the ECMC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with ECMC 1000 Series Rules.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. 09/26/2023

Proposed date of completion of Reclamation. 09/18/2026

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 03/29/2023

Actual Spill or Release date, or date of discovery. 10/13/2023

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 06/21/2023

Proposed site investigation commencement. 04/10/2025

Proposed completion of site investigation. 04/17/2025

REMEDIAL ACTION DATES

Proposed start date of Remediation. 04/17/2025

Proposed date of completion of Remediation. 12/31/2025

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☒ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

Proposed completion of site investigation date is being updated to reflect the schedule to complete the supplemental site investigation. The ECMC will be updated on a subsequent Form 27 with the results of the supplemental site investigation, or if the schedule is changed due to site access constraints. The SSI is tentatively scheduled to be completed on April 10, 2025.

OPERATOR COMMENT

This Form 27 is being submitted as the fourth quarter 2024 timeline update for the scheduled supplemental site investigation at the Greer 23-28 flowline location.

Analytical soil samples will be collected at locations FL01-01, FL01-02, FL01-06, and FL01-07 shown on the flowline site map, which will be collected for full Table 915-1 analysis. Additionally, field screen soil samples will be collected from proposed sample locations FL01-03, FL01-04, and FL01-05. Concurrently with the flowline sampling, background samples will be collected for analysis of inorganic compounds and metals in soil per ECMC Table 915-1. All proposed flowline sample locations were selected based on the approved sampling map attached to the Form 27 Initial (ECMC Document 403396553). The SSI will be completed in accordance with the proposed implementation schedule, and the results of the SSI will be submitted on a subsequent Form 27. The SSI is tentatively scheduled to be completed on April 10, 2025.

Due to the number of ECMC remediation projects that require quarterly submittals in the third month of the quarter, Chevron will be submitting a timeline update for this project in February 2025, to reset the 90-day reporting period, and evenly distribute the reporting requirement across the entire quarter.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Mike Medina

Title: Environmental Consultant

Submit Date: 12/18/2024

Email: tas-chevron-2@tasman-geo.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with ECMC Rules and applicable orders and is hereby approved.

ECMC Approved: Alexander Ahmadian

Date: 03/10/2025

Remediation Project Number: 29770

COA Type

Description

0 COA	

ATTACHMENT LIST

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

404030673	FORM 27-SUPPLEMENTAL-SUBMITTED
404032997	SITE INVESTIGATION PLAN

Total Attach: 2 Files

General Comments

User Group

Comment

Comment Date

Environmental	ECMC has processed this form as an update; no analytical was attached thus approval of this form does not imply any agreement with comments on completion of site investigation. All ongoing/unaddressed comments/COAs from previous Forms remain applicable.	03/10/2025
---------------	---	------------

Total: 1 comment(s)