

Downhole Schematic for N Parachute WF09A-25 I25A 596



Project :North Piceance

API # :05045145710000

Surface Location :NESE Sec 25 T5S - R96W 6th PM

Area : N Parachute

County :


BHL : NESE-25-5S-96 W 6th PM

As Of : 05/08/2012

GL : 5818.0 ft

KB to GL : 14.0 ft

KB : 5832.0 ft



Casing Details									
Section	Hole	Casing	Mass	Set At	Length	Thread	Grade	Description	
Conductor	24.000		0	45	45			Conductor	
Surface	13.500	9.625	0	2,575	2,575			Surface Csg	
Production	7.875	4.5	0	8,726	8,726			Production Csg	
Cement Details									
Section	Sequence	Top	Density	Blend / Additives					
Conductor	Lead	0	0.0	/					
Surface	Lead	0	0.0	/					
Production	Lead	5,006	0.0	/					
Tubing and Downhole Equipment									
O.D.	Length	Depth	Description						
0.000	14.00	14.00	KB						
7.063	0.65	14.65	Seaboard 7 1/16" tbq. hanger						
3.063	5,732.28	5,746.93	182 jts. 2 3/8" N80 4.7# yellow band tbq.						
3.063	1.10	5,748.03	2 3/8" seating nipple						
3.063	31.69	5,779.72	1 jt. 2 3/8" N80 4.7# yellow band tbq.						
3.875	0.71	5,780.43	3 7/8" 3- blade bit w 2 3/8" collar welded on						
Perforations									
Stage 1	Date	From	To	Shots	Stage 4	Date	From	To	Shots
Stage 1R	Date	From	To	Shots	Stage 5	Date	From	To	Shots
Stage 2	Date	From	To	Shots	Stage 6	Date	From	To	Shots
Stage 2R	Date	From	To	Shots	Stage 7	Date	From	To	Shots
Stage 3	Date	From	To	Shots	Stage 8	Date	From	To	Shots

Frac Summary

Stage 1 : 8,421 - 8,621, 22 - 0.350" shots, 5591.619 bbls of Slickwater, 197400 lbs of 30-50 Sand Report
Date: 04/08/2008

Stage 2 : 7,990 - 8,192, 21 - 0.350" shots, 5108.976 bbls of Slickwater, 160000 lbs of 30-50 Sand Report
Date: 04/16/2008

Stage 3 : 7,548 - 7,826, 22 - 0.350" shots, 5568.357143 bbls of Slickwater, 226000 lbs of 30-50 Sand Report
Date: 04/26/2008

Stage 4 : 7,075 - 7,295, 22 - 0.350" shots, 5253 bbls of Slickwater, 195000 lbs of 30-50 Sand Report
Date: 05/03/2008

Stage 5 : 6,824 - 6,981, 22 - 0.350" shots, 4601.57 bbls of Slickwater, 169900 lbs of 30-50 Sand Report
Date: 05/10/2008

Stage 6 : 6,568 - 6,765, 24 - 0.350" shots, 5388 bbls of Slickwater, 209800 lbs of 30-50 Sand Report
Date: 05/17/2008

Stage 7 : 6,354 - 6,491, 21 - 0.350" shots, 4976.7 bbls of Slickwater, 197500 lbs of 30-50 Sand Report
Date: 06/26/2008

Stage 8 : 5,880 - 6,122, 18 - 0.350" shots, 3808 bbls of Slickwater, 151700 lbs of 30-50 Sand Report
Date: 07/03/2008

Stage 1R : 5,521 - 5,797, 8594 bbls of Slickwater
Report Date: 03/08/2012

Stage 2R : 5,314 - 5,485, 5269 bbls of Slickwater
Report Date: 03/09/2012

Bridge Plug Details			
Depth	Date Set	Plug Type	Sacks Cement
5,830.0	02/28/2012	CFP	0
Comments			
183 jts. 2 3/8" N80 4.7# yellow band tbq. total in hole.			

Bridge Plug Details				
Depth	Date Set	Plug Type	Sacks Cement	
5,830.0	02/28/2012	CFP	0	

Comments
183 jts. 2 3/8" N80 4.7# yellow band tbq. total in hole.