

BP Produced Water Spill – Spill Release Point ID #443095 NOAV Doc #200437191**COGCC Field Inspection Conducted on 9/14/2015**

View of project area along La Plata County Road 303 - looking west.



View of flowline excavations looking east; Flowline cutout and second hydro excavation in progress.



Flowline failure area; Approximate 10' produced water flowline cutout.



Localized pitting corrosion at 6 o'clock position (flowline heading east/ toward second excavation).



Flowline to east: Pitting corrosion at bottom pipe; Walls of pipe show possible iron deposits.



View of flowline to West; Internal corrosion at bottom pipe (appears flow assisted in this area). This section not scheduled to be cut out (as informed/ at this time).



View of flowline cutout section near failure; External coating wear.



View of cutout near failure; Localized corrosion pitting can be seen at end of pipe.



View of cutout near failure; Closer view of internal corrosion pitting in 6" flowline pipe. Dished shaped corrosion pitting.