

Stormwater Inspection



Photo 1. Photo taken from the northwest location, facing East. Berm BMP insufficient and berm not compacted.

Stormwater Inspection



Photo 2. Photo taken from the northern location, facing East. Berm BMP insufficient along perimeter of location and berm not compacted.

Stormwater Inspection



Photo 3. Photo taken from the northwest location, facing East. Berm BMP insufficient and berm not compacted. Wattle BMP has not been properly installed by trenching and backfilling the wattle, and wattles have not been overlapped at joints.

Stormwater Inspection



Photo 4. Photo taken from the northwest location. Wattle BMP has not been properly installed by trenching and backfilling the wattle, and wattles have not been overlapped at joints.

Stormwater Inspection



Photo 5. Photo taken from the northwest location. Wattle BMP has not been properly installed by trenching and backfilling the wattle, and wattles have not been overlapped at joints.

Stormwater Inspection



COLORADO
Oil & Gas Conservation
Commission
Department of Natural Resources



Photo 6. Photo taken from the northwest location, facing towards the sediment trap. Berm BMP insufficient and berm not compacted. Wattle BMP has not been properly installed by trenching and backfilling the wattle, and wattles have not been overlapped at joints.

Stormwater Inspection



Photo 7. Photo taken from the northwest location, facing West. Wattle BMP has not been properly installed by trenching and backfilling the wattle, and wattles have not been overlapped at joints. A section of wattle is not staked.

Stormwater Inspection



COLORADO
Oil & Gas Conservation
Commission
Department of Natural Resources



Photo 8. Photo taken from the northwest location, facing South. Berm BMP insufficient and berm not compacted. Check dam BMP installed along portions of the perimeter. Appears more rock material could be added to capture sediment.

Stormwater Inspection



Photo 9. Photo taken from the eastern location, facing South. Berm BMP insufficient and berm not compacted.

Stormwater Inspection



Photo 10. Photo taken from the southern location, facing West. Berm BMP insufficient and berm not compacted. Check dam BMP installed along portions of the perimeter. Appears more rock material could be added to capture sediment.

Stormwater Inspection



Photo 11. Photo taken from the southwest location, facing East. Berm BMP insufficient and berm not compacted.