

Inspection Photos

API: 05-067-05624

Operator: THOMPSON ENGINEERING &
PRODUCTION

Inspection Date: 4/12/2018



Photo 1. View of the project area from the northwestern edge facing toward the wellhead. Revegetation is progressing with grasses such as western wheatgrass (*Pascopyrum smithii*) and smooth brome (*Bromus inermis*).



Photo 2. View of the western portion of the project area from the northwestern edge facing southward.



Photo 3. View of head-cut erosion occurring in the southwestern portion of the project area. Stormwater controls need to be installed to stabilize head-cut and de-energize stormwater flows here.



Photo 4. View of exposed wire debris near project facilities on the well pad. Several small pieces of debris observed and need to be removed.