

Inspection Photos

API: 05-067-08641

Operator: HILCORP ENERGY COMPANY

Inspection Date: 4/12/2018



Photo 1. View of the project area from the northwestern corner facing center.



Photo 2. View of the northern portion of the project area from the northwestern corner facing eastward. Revegetation is progressing, largely with western wheatgrass (*Pascopyrum smithii*) and rubber rabbitbrush (*Chrysothamnus nauseosus*).



Photo 3. View of the southern portion of the project area from the southwestern portion facing eastward.



Photo 4. View of stormwater diversion in the southwestern portion of the project area.



Photo 5. View of erosional channel where concentrated stormwater from well pad diversion erodes the southeastern corner of the project area. Stormwater controls are needed to de-energize flows and contain sediment.



Photo 6. View of erosion where concentrated stormwater flows off of the northern project area.



Area where roadside
diversion is eroding
along turn-out

Photo 7. Aerial view of erosion from access road.