

HALLIBURTON

iCem[®] Service

SRC Energy

Date: Thursday, December 27, 2018

Bost Farm 8C-8-L Production

Job Date: Thursday, December 27, 2018

Sincerely,
Tyler Hill

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

1.0 Cementing Job Summary 4

 1.1 Executive Summary4

2.0 Real-Time Job Summary 8

 2.1 Job Event Log8

3.0 Attachments..... 13

 3.1 SRC - Bost Farm 8C-8-L-Custom Results.png13

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services on the cement casing job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Approximately 10 bbls of spacer were returned to surface.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton Ft. Lupton

The Road to Excellence Starts with Safety

Sold To #: 359915		Ship To #: 0003902146		Quote #: 0022528724		Sales Order #: 0905369647					
Customer: SRC ENERGY INC-EBUS				Customer Rep: Buddy Davis/Steve Wilson							
Well Name: BOST FARM			Well #: 8C-8-L		API/UWI #: 05-123-47696-00						
Field: WATTENBERG		City (SAP): GREELEY		County/Parish: WELD		State: COLORADO					
Legal Description: SW NW-7-5N-66W-1477FNL-939FWL											
Contractor: PRECISION DRLG				Rig/Platform Name/Num: PRECISION 462							
Job BOM: 14143 14143											
Well Type: HORIZONTAL OIL											
Sales Person: HALAMERICA\HB41307				Srv Supervisor: Kamereon White							
Job											
Formation Name											
Formation Depth (MD)		Top		Bottom							
Form Type				BHST							
Job depth MD		17780ft		Job Depth TVD		7378					
Water Depth				Wk Ht Above Floor		5					
Perforation Depth (MD)		From		To							
Well Data											
Description	New / Used	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft	
Casing		9.625	8.921	36	LTC	J-55	0	1830		1830	
Casing		5.5	4.778	20	TXP-BTC	P110IC	0	17763	0	7378	
Open Hole Section			8.5				1830	17763	1830	7378	
Tools and Accessories											
Type	Size in	Qty	Make	Depth ft		Type	Size in	Qty	Make		
Wet Shoe	5.5	1	WTHR	17,658		Top Plug	5.5	1	WTHR		
Float Shoe	5.5	1	WTHR	17,763		Bottom Plug	5.5	1	WTHR		
Float Collar	5.5	1	WTHR	17,715							
						Plug Container	5.5	1	HES		
						Centralizers	5.5	258	HES		
Fluid Data											
Stage/Plug #: 1											
Fluid #	Stage Type	Fluid Name			Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
1	Tuned Spacer III	Tuned Spacer III			40	bbl	11.5	3.84	24		

Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
2	HalCem	HALCEM (TM) SYSTEM	535	sack	15.6	1.18		5	5.33
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
3	HalSeal	HALSEAL (TM) SYSTEM	819	sack	15.6	1.02		5	5.33
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
4	NeoCem	NeoCem TM	1075	sack	13.2	2.06		8	9.83
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
5	MMCR Displacement	MMCR Displacement	20	bbl	8.34				
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
6	Water	Water	300	bbl	8.33				
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
7	MMCR Displacement	MMCR Displacement	70	bbl	8.34				

0					
Cement Left In Pipe	Amount	40 ft		Reason	Shoe Joint
Mix Water:	pH 7	Mix Water Chloride:	< 800 ppm	Mix Water Temperature:	78 °F
		Plug Displaced by:	8.33 lb/gal		
Plug Bumped?	Yes	Bump Pressure:	3270 Psi	Floats Held?	Yes
		Returns Density:	11.5 PPG TS III		
Comment					

2.0 Real-Time Job Summary

2.1 Job Event Log

Type	Seq. No.	Activity	Graph Label	Date	Time	Source	DS Pump Press (psi)	Pump Stg Tot (bbl)	Comb Pump Rate (bbl/min)	DH Density (ppg)	N2 Pump Press (psi)	Comments
Event	1	Call Out	Call Out	12/26/2018	18:20:00	USER						Crew called out and was requested to be on location @ 012:00 RTP By 01:00 am.
Event	2	Depart Yard Safety Meeting	Depart Yard Safety Meeting	12/26/2018	22:20:00	USER						Crew discussed the route of travel and supervisor called in a journey.
Event	3	Depart from Service Center or Other Site	Depart from Service Center or Other Site	12/26/2018	22:25:00	USER						Crew left the yard.
Event	4	Arrive at Location from Service Center	Depart from Service Center or Other Site	12/26/2018	23:40:00	USER						Crew arrived on location and the rig was running casing.
Event	5	Safety Meeting - Assessment of Location	Safety Meeting - Assessment of Location	12/26/2018	23:50:00	USER						Spotting in trucks and supervisor met with the customer and got the well information. TD-17780' TP-17,763' FC-17915' Cas-5.5" 20 # P110 PC-9.625" 36# Set @ 1830' Mud Weight-9.8 ppg OBM, Wet Shoe- 6 Bbls TVD-7378' OH-8.5."
Event	6	Pre-Rig Up Safety Meeting	Pre-Rig Up Safety Meeting	12/26/2018	23:55:55	USER						Discussed rig up procedure and signed the JSA.
Event	7	Rig-Up Equipment	Rig-Up Equipment	12/27/2018	00:20:00	USER						Rigged up all HES equipment and lines.
Event	8	Rig-Up Completed	Rig-Up Completed	12/27/2018	00:45:00	USER						All HES equipment and lines rigged up safely.
Event	9	Casing on Bottom	Casing on Bottom	12/27/2018	03:15:00	USER						Casing on Bottom with the landing joint.

Event	10	Pre-Job Safety Meeting	Pre-Job Safety Meeting	12/27/2018	06:00:00	USER	-3.00	1.40	0.00	0.04	-1.01	Discussed the job procedure and pressures with all personnel involved with the cement job.
Event	11	Start Job	Start Job	12/27/2018	07:24:24	COM12	402.00	9.40	10.50	8.49	-6.04	
Event	12	Check Weight	Check Weight	12/27/2018	07:35:01	COM12	4.00	10.50	0.00	8.40	-2.01	Batch up tub of Tuned Spacer 11.5ppg, Weight verified by pressurized mud scale.
Event	13	Drop Bottom Plug	Drop Bottom Plug	12/27/2018	07:41:08	COM12	155.00	14.80	1.00	8.78	-3.02	Customer and Halliburton Rep witnessed the bottom plug being loaded and was sent before we filled the lines to pressure test.
Event	14	Test Lines	Test Lines	12/27/2018	07:42:01	COM12	119.00	15.00	0.00	8.75	0.00	Tested the lines to 500 psi to test the EKO's They worked so we performed a high psi test to 8000 psi and held for N2 to perform their pressure test.
Event	15	Test Lines	Test Lines	12/27/2018	07:50:27	USER	7694.00	0.00	0.00	8.80	9068.79	Pressure test nitrogen lines to 9000 psi, 1000 psi over cement lines
Event	16	Pump Spacer 1	Pump Spacer	12/27/2018	07:56:25	COM12	28.00	0.00	0.00	8.59	-16.11	Pump 40 bbls of 11.5ppg Tuned Spacer III, 3.84 yield, 20 gallons each of Musol A and Dual B added on the fly, 10 gallons D-Air 3000L used as well.
Event	17	Shutdown	Shutdown	12/27/2018	08:07:43	COM12	129.00	39.70	0.00	10.50	-11.08	Shutdown to mix up first tub of Cap cement
Event	18	Pump Cement	Pump Cement	12/27/2018	08:07:47	COM12	101.00	0.00	0.00	9.82	-11.08	Pump 112 bbls (535 sacks) of unfoamed cap cement at 15.6ppg, 1.18 yield.
Event	19	Check Weight	Check Weight	12/27/2018	08:11:23	COM12	22.00	0.00	0.00	9.27	-12.08	Weight verified by

				8								pressurized mud scale.
Event	20	Pump Cap Cement	Pump Cap Cement	12/27/2018	08:13:22	COM12	22.00	0.00	0.00	9.25	-13.09	
Event	21	Check Weight	Check Weight	12/27/2018	08:15:13	COM12	660.00	7.10	5.00	15.93	-15.10	Weight verified by pressurized mud scale.
Event	22	Shutdown	Shutdown	12/27/2018	08:19:25	USER	428.00	27.90	4.20	15.15	-14.10	Shutdown due to bulk delivery issue
Event	23	Check Weight	Check Weight	12/27/2018	08:27:09	COM12	268.00	37.60	3.10	15.27	-12.08	Weight verified by pressurized mud scale.
Event	24	Check Weight	Check Weight	12/27/2018	08:37:06	COM12	222.00	74.90	2.60	15.19	2.01	Weight verified by pressurized mud scale.
Event	25	Pump Foam Cement	Pump Foam Cement	12/27/2018	08:56:50	COM12	289.00	0.00	3.90	15.24	0.00	Pump 162 bbls (819 sacks) foamed lead cement at 15.6ppg, 1.18 yield. Foamed down to 13.2ppg. Pumped at 5 bbls/min
Event	26	Check Weight	Check Weight	12/27/2018	08:57:48	COM12	450.00	4.50	5.00	15.60	40.27	Weight verified by pressurized mud scale.
Event	27	Pump Tail Cement	Pump Tail Cement	12/27/2018	09:28:34	COM12	862.00	157.60	5.00	13.26	3827.08	Pumped 393.8 bbls (1075 sacks) tail cement at 13.2ppg, 2.057 yield. 5 gallons of D-Air 3000L used.
Event	28	Check Weight	Check Weight	12/27/2018	09:30:03	COM12	1158.00	10.70	8.40	13.15	3783.78	Weight verified by pressurized mud scale.
Event	29	Shutdown	Shutdown	12/27/2018	10:19:33	COM12	138.00	402.40	0.00	13.27		Shutdown to wash pumps and lines, annular closed
Event	30	Clean Lines	Clean Lines	12/27/2018	10:21:11	COM12	33.00	402.40	0.00	13.06		Wash pumps and lines
Event	31	Drop Top Plug	Drop Top Plug	12/27/2018	10:30:48	COM12	15.00	419.30	0.00	7.99		Drop top plug, witnessed by company man
Event	32	Pump Displacement	Pump Displacement	12/27/2018	10:31:00	COM12	14.00	419.30	0.00	7.99		Pump 390 bbls of fresh water displacement, 10 gallons and MMCR in first

20 bbls and 10 gallons in last 70 bbls. 20 gallons of Cla-Web and 3 lbs of Be-3 used throughout. 10 bbls of spacer returned to surface

Event	33	Displ Reached Cement	Displ Reached Cement	12/27/2018	10:46:55	COM12						
Event	34	Comment	Comment	12/27/2018	11:30:13	USER	3527.00	359.30	7.60	8.34	182.5 gallons of Foamer 1026 used. The N2 unit started with 86,000 scf and ended with 34,377. Total N2 used for the job was 68,700 scf (41,623 scf for foam cement and 10,000 scf during conditioning and cool down)	
Event	35	Bump Plug	Bump Plug	12/27/2018	11:41:15	COM12	2708.00	410.80	0.00	8.27		
Event	36	Other	Other	12/27/2018	11:43:17	COM12	2853.00	410.80	0.00	8.26	Pressure up to Burst wet shoe sub	
Event	37	Other	Other	12/27/2018	11:45:08	COM12	2973.00	414.90	5.00	8.32	Shoe burst at 5300 psi	
Event	38	Other	Other	12/27/2018	11:46:33	COM12	2091.00	420.10	0.00	8.28	Pumped 6bbls wet shoe. Checked floats, 3bbls back.	
Event	39	End Job	End Job	12/27/2018	11:51:35	COM12					Cement Job Complete Calculated TOPS- TOP Of Cap-466' Top Of Foam Cement 2990' Top of Tail Cement 8100'.	
Event	41	Rig Down Lines	Rig Down Lines	12/27/2018	11:55:00	USER					Rigged down all HES equipment and lines.	
Event	42	Rig-Down Completed	Rig-Down Completed	12/27/2018	12:30:00	USER					Rig down completed no one	

8						got hurt.
Event	43	Depart Location for Service Center or Other Site	Depart Location for Service Center or Other Site	12/27/2018	14:00:00 USER	The crew held a pre journey safety meeting discussing the route and potential hazards while driving. The supervisor called in a journey.

3.0 Attachments

3.1 SRC - Bost Farm 8C-8-L-Custom Results.png

