

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION

Receive Date:

03/21/2019

Document Number:

401980193

Produced Water Transfer System

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, or report abandonment of Off-Location Flowlines, Produced Water Transfer Systems, Domestic Taps, or Crude Oil Transfer Lines as required by the 1100 Series Rules. The Form shall also be submitted to report Grade 1 Gas Leaks from Flowlines per Rule 1104.k.

Operator Information

OGCC Operator Number: 10686 Contact Person: Anita Cuevas
Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (303) 6537960
Address: 1625 BROADWAY #2200 Email: anita.cuevas@nblmidstream.com

City: DENVER State: CO Zip: 80202

Is the Operator a Tier One member of the Utility Notification Center of Colorado (UNCC) that participates in Colorado's One Call notification system? Yes ☒ No ☐

PRODUCED WATER TRANSFER SYSTEM

PRODUCED WATER TRANSFER SYSTEM IDENTIFICATION

Facility ID: 463388 Transfer System Name: GCP-08-MON-200 Action Type: Realignment
Estimated Daily Transfer Volume : 8000 Facility Surety ID: 20180081
(barrels) Financial Assurance Rule 711

PRODUCED WATER TRANSFER SYSTEM REGISTRATION

Planned Construction Date: _____

A representative legal location and associated latitude and longitude near the center of the transfer system.

County: WELD

Qtr Qtr: NWNW Section: 6 Township: 5N Range: 66W Meridian: 6

Latitude: 40.435225 Longitude: -104.830000

PRODUCED WATER TRANSFER LINE AS-BUILT SPECIFICATIONS

Date Produced Water Transfer Line was Placed into Service: _____

Pipe Description and Testing

Type of Fluid Transferred: Produced Water Pipe Material: Other Standard Dimension Ratio: (for HDPE pipe only) _____
Max outer Diameter (inches): 9.120 Wall Thickness: 0.745 Weight (lb/ft): 14.00 Grade: _____
Coating: False Pipe Material: Native Materials Burial Depth: 5
Max Anticipated Operating PSI: 740 Testing Pressure: 1100 Test Date: 10/21/2018

Description of Corrosion Protection:

N/A - FlexSteel

Description of Integrity Management Program:

The pipeline is piggable. A post-construction hydrostatic test has been performed and is attached. Continuous pressure monitoring will be implemented within the first year of operation as the integrity method.

Construction method used for all public by-ways, road crossings, sensitive wildlife habitats, sensitive areas and natural and manmade watercourses (i.e., bored and cased or bored only)

Bored and cased

PRODUCED WATER TRANSFER SYSTEM REALIGNMENT

Date: 01/16/2019

Description of Realignment:

An extension of this system was placed into service 1/16/2019 extending the line south. A third section is currently under construction and is expected to go into service May 2019 extending the line further south.

OPERATOR COMMENTS AND SUBMITTAL

Comments Facility 463388 was extended, and the second section went into service 1/16/2019. Noble was not able to submit the realignment until they received the Facility ID number on 3/20/2019. A third section is under construction extending the line further south. This section is expected to go into service May 2019. A hydrostatic test of the second section is attached, along with the Certificate of Inspection. In addition, a geodatabase and layout drawing of the entire line that is currently in service is attached.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.

Signed: _____ Date: 03/21/2019 Email: anita.cuevas@nblmidstream.com

Print Name: Anita Cuevas Title: Regulatory Contractor

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Director of COGCC Date: _____

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
401980199	PRODUCED WATER TRANSFER SYSTEM GEODATABASE GDB
401980200	PRODUCED WATER TRANSFER SYSTEM LAYOUT DRAWING
401980201	AFFIDAVIT OF COMPLETION
401980202	PRESSURE TEST

Total Attach: 4 Files