

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
402004287

Date Received:  
04/11/2019

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

1 of 1 CAs from the FIR responded to on this Form

1 CA Completed  
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10670

Name of Operator: MALLARD EXPLORATION LLC

Address: 1400 16TH STREET SUITE 300

City: DENVER State: CO Zip: 80202

Contact Name and Telephone:

Name: \_\_\_\_\_

Phone: ( ) \_\_\_\_\_ Fax: ( ) \_\_\_\_\_

Email: \_\_\_\_\_

Additional Operator Contact:

Contact Name

Phone

Email

Erin Mathews

720-543-7959

emathews@mallardexploration.com

Dustin Dyk

720-543-7954

ddyk@mallardexploration.com

cogccinspections@mallardexploration.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 682504599

Inspection Date: 03/18/2019

FIR Submit Date: 03/19/2019

FIR Status: \_\_\_\_\_

Inspected Operator Information:

Company Name: MALLARD EXPLORATION LLC

Company Number: 10670

Address: 1400 16TH STREET SUITE 300

City: DENVER State: CO Zip: 80202

LOCATION - Location ID: 447902

Location Name: Shull Pad Number: 9-59-31-NENW County: \_\_\_\_\_

Qtrqtr: NENW Sec: 31 Twp: 9N Range: 59W Meridian: 6

Latitude: 40.711378 Longitude: -104.022585

FACILITY - API Number: 05-123--00 Facility ID: 447902

Facility Name: Shull Pad Number: 9-59-31-NENW

Qtrqtr: NENW Sec: 31 Twp: 9N Range: 59W Meridian: 6

Latitude: 40.711378 Longitude: -104.022585

CORRECTIVE ACTIONS:

1 CA# 123308

Corrective Action: Submit the stormwater plan via a Form 4 by 3/25/2019.

Date: 03/25/2019

Install and/or repair of stormwater and erosion control BMPs in accordance with good engineering practices are required by 4/11/2019.

Response: CA COMPLETED

Date of Completion: 04/11/2019

Operator Comment: A site specific stormwater management plan was submitted via a Form 4, document number 401983872 on 3/35/2019.

Mallard has completed construction of a larger sediment trap and have re-graded the perimeter ditches to flow to the sediment trap and to increase capacity per the engineered stormwater plan. Additionally flow check BMPs have been installed in the perimeter ditches. We have also cut in an additional ditch along the top of the cut slope along the north side of the pad to redirect run-on flow around the pad and have added cut ditches along the top of pad to direct flow to the sediment trap. The ditches have been compacted and tracked. Rip rap rundowns into the trap and a riprap outlet have been installed.

COGCC Decision: \_\_\_\_\_

COGCC Representative: \_\_\_\_\_

#### OPERATOR COMMENT AND SUBMITTAL

Comment: Please refer to the attached photos showing the work completed.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Erin Mathews

Signed: \_\_\_\_\_

Title: VP Development

Date: 4/11/2019 10:53:57 AM

### ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
------------------------	--------------------

402004304	location photos
-----------	-----------------

Total Attach: 1 Files