

HALLIBURTON

iCem[®] Service

TERRA ENERGY PARTNERS-EBUS

Rock Springs District, Colorado

For: Craig Borgstede

Date: Saturday, January 11, 2020

RWF 332-11

4 ½" Production Casing

Post Job Report

Job Date: Saturday, January 11, 2020

Sincerely,

John Keane

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

1.0 Cementing Job Summary 4

 1.1 Executive Summary4

 1.2 Job Overview5

 1.3 Planned Pump Schedule5

 1.4 Water Analysis Report6

2.0 Real-Time Job Summary 7

 2.1 Job Event Log7

3.0 Attachments..... 9

 3.1 TEP-RWF-332-11-PRODUCTION.png9

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services for this cementing services job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton, Rock Springs

Job Times

	Date	Time	Time Zone
Called Out	1-11-2020	00:01	MST
On Location	1-11-2020	10:00	MST
Job Started	1-11-2020	16:30	MST
Job Complete	1-11-2020	18:10	MST
Depart Location	1-11-2020	19:20	MST

1.2 Job Overview

		Units	Description
1	Surface temperature at time of job	°F	21
2	Mud type (OBM, WBM, SBM, Water, Brine)	lb/gal	WBM
3	Actual mud density	lb/gal	13.0
4	Time circulated before job	HH:MM	01:00
5	Mud volume circulated	Bbls	600
6	Rate at which well was circulated	Bpm	10
7	Pipe movement during hole circulation	Y/N	Y
8	Rig pressure while circulating	Psi	1065
9	Time from end mud circulation to start of job	HH:MM	00:05
10	Pipe movement during cementing	Y/N	N
11	Calculated displacement	Bbls	141.3
12	Job displaced by	Rig/HES	HES
13	Annular flow before job	Y/N	N
14	Annular flow after job	Y/N	N
15	Length of rat hole	Ft	10
16	Units of gas detected while circulating	Units	563
17	Was lost circulation experienced at any time ?	Y/N	N

1.3 Planned Pump Schedule

Description	Stage No.	Density (ppg)	Rate (bbl/min)	Yield (ft³/sack)	Water Req. (gal/sack)	Volume (bbl)	Bulk Cement (sacks)	Duration (min)
10 lb/gal Base Production Mud	1	10.00	8.00			0.00		0.00
Water	2	8.33	6.00			10.00		1.67
Mud Flush	3	8.40	6.00			20.00		3.33
ThermaCem TEP Deep Tail (2591582/1)	4	13.30	8.00	1.7943	8.498	399.48	1250.00	49.93
Top Plug/Start Displacement								
Water	5-1	8.33	10.00			112.68		11.27
Water	5-2	8.33	4.00			30.00		7.50
Total:						572.16		73.70

*Pump schedule may include additional rows for displacement if "Automatic Rate Adjustment" was enabled and ECDs approached the fracture gradient.

1.4 Water Analysis Report

CEMENT MIX WATER REQUIREMENTS

Item	Recorded Test Value	Units	Max. Acceptable Limit	Potential Problems in Exceeding Limit
pH	7	----	6.0 - 8.0	Chemicals in the water can cause severe retardation
Chlorides	0	ppm	3000 ppm	Can shorten thickening time of cement
Temperature	65	°F	50-80 °F	High temps will accelerate; Low temps may risk freezing in cold weather

2.0 Real-Time Job Summary

2.1 Job Event Log

Type	Seq. No.	Graph Label	Date	Time	Source	PS Pump Press (psi)	DH Density (ppg)	Comb Pump Rate (bbl/min)	Pump Stg Tot (bbl)	Comments
Event	1	Job Called In	1/11/2020	00:01:00	USER					REQUESTED ON LOCATION TIME 11:00
Event	2	Safety Meeting	1/11/2020	02:50:00	USER					WITH HES, 1 IRON TRUCK, 1 ELITE CEMENTING UNIT, 1 660 BULK TRUCK
Event	3	Arrive at Rig	1/11/2020	09:50:00	USER					RIG RUNNING CASING, UPON HES ARRIVAL
Event	4	Assessment Of Location Safety Meeting	1/11/2020	10:30:00	USER					WITH HES, JSA COMPLETED, SDS OFFERED FOR ALL HES MATERIALS
Event	5	Safety Meeting - Pre Rig-Up	1/11/2020	10:45:00	USER					WITH HES, JSA COMPLETED
Event	6	Rig-Up Equipment	1/11/2020	11:00:00	USER					1 LINE RAN TO THE FLOOR, 1 LINE RAN TO THE PIT, 1 4.5 IN. HPPC, WASH-UP MANIFOLD ON THE GROUND
Event	7	Other	1/11/2020	11:11:50	USER					TD 9157 FT, TP 9145 FT, HOLE 8.75 IN, CSG 4.5 IN 11.6 LB/FT L-80, SHOE 31.62 FT, SURFACE SET AT 1042 FT, 9.625 IN 36 LB FT J-55
Event	8	Other	1/11/2020	11:15:00	USER					RIG CIRCULATION, 1065 PSI, 10 BBBL/MIN, 600 BBL, PIPE WAS RECIPROCATED, RATE HOLE LENGTH 10 FT, MWT 13.0 LB/GAL WBM
Event	9	Other	1/11/2020	11:20:00	USER					WATER TEST PH 7. CHLOR 0, TEMP 65 DEG F
Event	10	Pre-Job Safety Meeting	1/11/2020	15:30:00	USER	-8.00	8.29	0.00	0.00	WITH HES, TEP, AND H&P 318
Event	11	Fill Lines	1/11/2020	16:10:48	USER	326.00	8.67	2.00	1.90	PRIMED LINES WITH 5 BBL FRESH WATER
Event	12	Test Lines	1/11/2020	16:16:56	USER	5549.00	8.68	0.00	0.00	LOW TEST AT 870 PSI, HGH TEST AT 5389 PSI, PRESSURE HOLDING
Event	13	Pump Fresh Water	1/11/2020	16:23:06	USER	503.00	8.34	4.00	1.90	10 BBL FRESH WATER
Event	14	Mud Flush III Spacer	1/11/2020	16:27:52	USER	716.00	8.37	4.00	0.90	USED 80 LBS MUD FLUSH III, 20 BBL
Event	15	Pump Tail Cement	1/11/2020	16:34:52	USER	1786.00	13.28	8.10	10.70	MIXED AT 13.3 LB/GAL, 1250 SKS, (NEOCEM), 1.79 FT3/SK, 8.5 GAL/SK, DENSITY VERIFEID USING PRESSURIZED MUD SCALES

Event	16	Shutdown	1/11/2020	17:34:58	USER	1086.00	13.44	8.10	495.30	
Event	17	Clean Lines	1/11/2020	17:42:16	USER	-22.00	0.32	0.00	0.00	WASHED PUMPS AND LINES TO THE RESERVE PIT
Event	18	Drop Top Plug	1/11/2020	17:45:54	USER	7.00	0.57	0.00	0.00	PLUG LAUNCHED, CUSTOMER WITNESSED
Event	19	Pump Displacement	1/11/2020	17:48:36	USER	1761.00	8.47	10.00	18.50	FRESH WATER, KCL, 3 LBS BE-6, 2 GAL MMCR ADDED
Event	20	Slow Rate	1/11/2020	18:00:13	USER	2185.00	8.48	4.10	132.10	SLOWED AT 130 BBL AWAY TO 4 BBL/MIN
Event	21	Bump Plug	1/11/2020	18:01:42	USER	2247.00	8.47	4.10	138.20	PLUG BUMPED AT CALCULATED DISPLACEMENT, 2300 PSI,
Event	22	Check Floats	1/11/2020	18:06:53	USER	3409.00	8.47	0.00	0.00	3409 PSI, FLOATS HOLDING, 3 BBL RETURNED TO THE TRUCK
Event	23	End Job	1/11/2020	18:12:00	USER					GOOD CIRCULATION, RIG USED 2GAL MMCR, THE TOP PLUG, 3 LBS BE-6, AND 80 LBS MUD FLUSH, NO ADD HOURS, USED 5 GAL D-AIR
Event	24	Pre-Rig Down Safety Meeting	1/11/2020	18:20:00	USER					WITH HES
Event	25	Rig Down Lines	1/11/2020	18:40:00	USER					
Event	26	Pre-Convoy Safety Meeting	1/11/2020	18:50:00	USER					WITH HES
Event	27	Comment	1/11/2020	19:00:00	USER					10 BBL FRESH WATER, SPACER 20 BBL MUD FLUSH, TAIL CEMENT 398.5 BBL, FINAL DISPLACEMENT 141.3 BBL, TOP OF TAIL CEMENT 1865 FT
Event	28	Crew Leave Location	1/11/2020	19:20:00	USER					THANKS FOR USING HALLIBURTON, JOHN KEANE AND CREW

3.0 Attachments

3.1 TEP-RWF-332-11-PRODUCTION.png

