



**Inspected Facilities**

Facility ID: 420759 Type: WELL API Number: 123-32705 Status: SI Insp. Status: TA

**Workover**

Comment: Witnessed MIT. Starting pressure's beforetest Tbg psi 0, Csg psi 0, BH psi 0. Started test at approx 10:11 AM. Starting pressure 511psi, 5 min 508psi, 10 min 505, 15 min 503. This test is for TA status.

Corrective Action:

Date:

**COGCC Comments**

Comment	User	Date
Witnessed MIT. Cole Carveth Crestone Peak workover engineer on site performing test. Form 42 (MIT) Doc# 402456751 on file with COGCC.	silverr	08/11/2020

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
693503268	loc pic	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5221168">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5221168</a>