



Well History

Well Name: Dewey 22-28

API 05123201550000		Surface Legal Location SENW 28 6N 64W		Field Name Wattenberg		State CO		Well Configuration Type Vertical	
Ground Elevation (ft) 4,690.00	Original KB Elevation (ft) 4,702.00	KB-Ground Distance (ft) 12.00	Spud Date 12/29/2000 00:00	Rig Release Date 1/11/2001 00:00	On Production Date 2/20/2001	Abandon Date 1/19/2021			

Job

Drilling - original, 12/29/2000 09:00

Job Category Drilling	Primary Job Type Drilling - original	Start Date 12/29/2000	End Date 3/16/2001	Objective Explore Codell for production
--------------------------	-----------------------------------------	--------------------------	-----------------------	--------------------------------------------

Daily Operations

Start Date	Summary	End Date

Swab, 12/19/2018 11:30

Job Category LOE	Primary Job Type Swab	Start Date 12/19/2018	End Date 12/19/2018	Objective SWAB
---------------------	--------------------------	--------------------------	------------------------	-------------------

Daily Operations

Start Date	Summary	End Date
12/19/2018	ITP400/FTP450 ICP840/FCP550 IFL4000/FFL4000 1RUN/6BBLs 6 OIL	12/19/2018

WBI - Abandon Well Other Operator, 1/18/2021 06:00

Job Category Abandon	Primary Job Type WBI - Abandon Well Other Operator	Start Date 1/18/2021	End Date 1/19/2021	Objective PLUG AND ABANDONMENT
-------------------------	-------------------------------------------------------	-------------------------	-----------------------	-----------------------------------

Daily Operations

Start Date	Summary	End Date
1/18/2021	CREW TRAVEL TO LOCATION HELD SAFETY MEETING MOVED RIG TO THE DEWEY 22-28. RU RIG PUMP AND TANKS. CHECK SIWP, SITP 1000PSI, SICP 1000PSI, SIBHP 5PSI. OPEN WELL UP TO WORK TANK AND BLED OFF. BEGAN PUMPING DOWN CASING TO ESTBALISH CIRCULATION BROKE CIRCULATION WITH 90BBLs. CIRCULATED WELL CLEAN FOR 1HR. RD PRODUCTION TREE. FUNCTION TEST AND NU BOP. RU WORK FLOOR AND TBG EQUIPMENT BEGAN TOOH TO THE DERRIK WITH 26 STANDS LD 165 JTS ON FLOAT TOTAL OF 217 JTS OF 2 3/8 4.7# J-55 TBG. KEPT WELL LOADED WHILE TOOH. MIRU RMWS WIRELINE. PU 10K 4 1/2 CIBP RIH CORRELATED WITH LOG AND SET @6861' POOH PU BAILOR RIH AND DUMP BAIL 2 SXS OF CEMENT ON TOP OF CIBP POOH. RIG CREW PRESSURE TESTED CIBP AND CASING TO 1000PSI FOR 10 MINS TEST WAS GOOD, BLED PRESSURE OFF TO WORK TANK. MIRU PETRO STAR AND PERFORM MIT, MIT WAS GOOD CHARTED AND SENT TO THE STATE, RDMO PETROSTAR. PU CIBP #2 RIH CORRELATE W/ LOG AND SET 6564' POOH PU BAILOR RIH DUMP BAIL 2 SXS OF CEMENT ON TOP OF CIBP #2 POOH PU CIBP #3 RIH CORRELATE W/ LOG AND SET @3000' POOH PU BAILOR RIH DUMP BAIL 2 SXS OF CEMENT ON TOP OF CIBP #3 POOH. PU LOGGING TOOLS RIH AND RUN CBL FROM 2000'-SURFACE. P/U RIH 4 1/2" JET CUTTER CUT CASING @ 1580' RDMO RMWS WIRELINE. RD WORK FLOOR AND TBG EQUIPMENT. ND BOP REMOVED WELLHEAD AND SURFACE CAP WITH PACKING. UNLAND CASING REMOVE SLIPS STACKED OUT. NU 8 5/8 SPOOL AND BOP. RU WORK FLOOR AND CSG EQUIPMENT. SHUT WELL IN DRAINED AND WINTERIZED EQUIPMENT CLEANED UP LOCATION, CREW TRAVELED TO YARD	1/18/2021
1/19/2021	CREW TRAVELED TO LOCATION, HELD SAFETY MEETING CHECKED PRESSURES SITP 0, SICP 0, BHP 0. OPEN WELL UP FUNCTION TEST BOP. BEGAN TOOH WITH CASING LAYED DOWN TOTAL OF 37JTS OF 4 1/2 10.5# J-55 CASING. RD CASING EQUIPMENT RU TBG EQUIPMENT BEGAN TITH WITH 26 STANDS FROM DERRIK EOT@1630'. RU KELLY HOSE BREAK CIRCULATION CONDITIONED HOLE FOR 1 HR. MIRU DUCO CEMENT HELD SAFETY MEETING. PUMPED 10BBLs FRESH AHEAD BEGAN MIXING AND PUMPING 100SXS (20.4bbls) OF 15.8ppg G NEAT CEMENT FROM 1630'-1380' DISPLACED TBG WITH 5.3BBLs FW MAINTAINED GOOD CIRCULATION THROUGHOUT. RD CEMENTERS LAYED DOWN 33 JTS LEAVING 19 JTS IN HOLE @601'. RU CEMENTERS PUMP 5BBLs FRESH WATER AHEAD BROKE CIRCULATION BEGAN MIXING AND PUMPING 263 SXS (54bbls) OF 15.8ppg G NEAT CEMENT FROM 601'-SURFACE RETURNED 1BBL TO SURFACE MAINTAINED GOOD CIRCULATION THROUGHOUT. RD CEMENTERS, TIE INTO CASING. RIG CREW LAYED DOWN REMAINING 19 JTS IN HOLE. WASHED UP WORK FLOOR AND TBG EQUIPMENT RIGGED DOWN. TOPPED OFF WELL WITH 20 SXS (4BBLs) OF 15.8# G NEAT CEMENT. WASHED UP CEMENTERS RDMO DUCO CEMENT. RD RIG PUMP AND TANK, INSTALLED WELL FENCE CREW CLEANED LOC MOVED RIG/EQUIP OFF LOCATION. THIS WELL IS SCHEDULED TO BE DUG UP NO SOONER THAN 5 DAYS PER THE COGCC, CUT AND CAPPED 6' BELOW GROUND LEVEL W/A WELDED ON MARKER PLATE. WELL WILL THEN BE BURIED AND TURNED OVER TO THE CONSTRUCTION DEPT. THIS IS THE FINAL REPORT.	1/19/2021