

Blac Frac Tanks, Inc.
808 County Road 215
Parachute, CO 81635


Plugging Report for the COGCC. Underwood Ditch #4

November 3, 2021 Wednesday

Plug #1

EOT landed at 60'. Mixed and pumped 20 sks Type 2 cement . (4.2 bbls cement slurry) @ 15.5 ppg. Cement returns to surface. Lay down tbg

Pumped a total of 20 sks type 2 cement



Ralph G. Snow President Blac-Frac Tanks, Inc 12/21/2021