

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION

Receive Date:

04/03/2023

Document Number:

403362871

Produced Water Transfer System

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, provide pre-abandonment notices, or report abandonment of Off-Location Flowlines, Flowline Systems, Produced Water Transfer Systems, or Crude Oil Transfer Lines or Systems as required by the 1100 Series Rules. The Form 44 shall also be submitted to register, report realignment, or report abandonment of Domestic Taps, and to report Grade 1 Gas Leaks from Flowlines per Rules 610 and 906.

Operator Information

OGCC Operator Number: 10686 Contact Person: Clint Geist
Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (970) 3818443
Address: 1625 BROADWAY #2200 Email: clint.geist@chevron.com
City: DENVER State: CO Zip: 80202
Is the Operator a Tier One member of the Utility Notification Center of Colorado (CO811) that participates in Colorado's One Call notification system? Yes ☒ No ☐

PRODUCED WATER TRANSFER SYSTEM

PRODUCED WATER TRANSFER SYSTEM IDENTIFICATION

Facility ID: 462812 Transfer System Name: GCP-04-MON-200-L2 Action Type: As Built
Estimated Daily Transfer Volume: 2500 barrels Financial Assurance Rule 712 Facility Surety ID: 20180081

PRODUCED WATER TRANSFER SYSTEM REGISTRATION

Planned Construction Date: 11/16/2018
A representative legal location and associated latitude and longitude near the center of the transfer system.
County: WELD
Qtr Qtr: NESE Section: 1 Township: 5N Range: 67W Meridian: 6
Latitude: 40.425509 Longitude: -104.833868
GPS Quality Value: 1.4 Type of GPS Quality Value: PDOP Measurement Date: 06/21/2018

PRODUCED WATER TRANSFER LINE AS-BUILT

Date Produced Water Transfer Line was Placed into Service: 01/16/2019

Pipe Description and Testing

Type of Fluid Transferred: Produced Water Pipe Material: Other Standard Dimension Ratio: (for HDPE pipe only)
Max outer Diameter (inches): 4.580 Wall Thickness: 0.455 Weight (lb/ft): 5.70 Grade:
Coating: False Pipe Material: Native Materials Burial Depth: 4
Max Anticipated Operating PSI: 740 Testing Pressure: 952 Test Date: 12/04/2018

Description of Corrosion Protection:

N/A

Description of Integrity Management Program:

A post construction hydrostatic test has been performed and is attached. Continuous pressure monitoring will be implemented within the first year of operation as the integrity method.

Description of the construction method used for public by-ways, road crossings, sensitive wildlife habitats, sensitive areas, and natural and manmade watercourses (i.e., open trench, bored and cased, or bored only), if applicable.

No crossings

OPERATOR COMMENTS AND SUBMITTAL

Comments Resubmitting as-built information to address letter from COGCC dated 3/20/2023 - Audit to Verify Compliance with COGCC Rules. "Missing GIS - Unsure if system was constructed (planned construction date was 11/16/2018 per Form 44 #401834891."

Original as-built submittal was made 02/14/2019 and approved 04/19/2019 under document number 401941047. We received a second facility number 464011 for that submittal. We request that facility number 464011 be deleted since it is duplicate information. Facility 462812 name changed from GCP-06-MON-200-L2 to GCP-04-MON-200-L2. Pipe pressure rating is 750 psi.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.

Signed: _____ Date: 04/03/2023 Email: anita.cuevas@chevron.com

Print Name: Anita Cuevas Title: Director

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ Director of COGCC Date: _____

Conditions of Approval

COA Type

Description

Attachment Check List

Att Doc Num

Name

403362881	PRODUCED WATER TRANSFER SYSTEM GIS GDB
403362882	PRODUCED WATER TRANSFER SYSTEM GIS DATA
403362883	AFFIDAVIT OF COMPLETION
403362884	PRESSURE TEST

Total Attach: 4 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)