

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



OGCC RECEPTION Receive Date: 03/31/2023 Document Number: 403361482

Produced Water Transfer System

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, provide pre-abandonment notices, or report abandonment of Off-Location Flowlines, Flowline Systems, Produced Water Transfer Systems, or Crude Oil Transfer Lines or Systems as required by the 1100 Series Rules. The Form 44 shall also be submitted to register, report realignment, or report abandonment of Domestic Taps, and to report Grade 1 Gas Leaks from Flowlines per Rules 610 and 906.

Operator Information

OGCC Operator Number: 10686 Contact Person: Clint Geist Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (970) 3818443 Address: 1625 BROADWAY #2200 Email: clint.geist@chevron.com City: DENVER State: CO Zip: 80202 Is the Operator a Tier One member of the Utility Notification Center of Colorado (CO811) that participates in Colorado's One Call notification system? Yes [X] No []

PRODUCED WATER TRANSFER SYSTEM

PRODUCED WATER TRANSFER SYSTEM IDENTIFICATION Facility ID: 476471 Transfer System Name: GCP-06-MON-100-L4 Action Type: Realignment Estimated Daily Transfer Volume: 200 barrels Financial Assurance Rule 712 Facility Surety ID: 20180081

PRODUCED WATER TRANSFER SYSTEM REGISTRATION Planned Construction Date: A representative legal location and associated latitude and longitude near the center of the transfer system. County: WELD Qtr: NWNE Section: 22 Township: 6N Range: 66W Meridian: 6 Latitude: 40.469803 Longitude: -104.768014 GPS Quality Value: Type of GPS Quality Value: Measurement Date: 12/08/2017

PRODUCED WATER TRANSFER LINE AS-BUILT Date Produced Water Transfer Line was Placed into Service: 01/24/2018 Pipe Description and Testing Type of Fluid Transferred: Produced Water Pipe Material: Other Standard Dimension Ratio: (for HDPE pipe only) Max outer Diameter (inches): 6.930 Wall Thickness: 0.665 Weight (lb/ft): 9.20 Grade: Coating: False Pipe Material: Native Materials Burial Depth: 5 Max Anticipated Operating PSI: 740 Testing Pressure: 1013 Test Date: 12/17/2017 Description of Corrosion Protection: N/A - FlexSteel Description of Integrity Management Program: The pipeline is piggable. A post construction hydrostatic test has been performed and is attached. Continuous pressure monitoring has been implemented as the integrity method.

Description of the construction method used for public by-ways, road crossings, sensitive wildlife habitats, sensitive areas, and natural and manmade watercourses (i.e., open trench, bored and cased, or bored only), if applicable.

All crossings are bored and cased.

PRODUCED WATER TRANSFER SYSTEM REALIGNMENT

Date: 03/31/2023

Description of Realignment:

Updating GIS attachment to address letter from COGCC dated 3/20/2023 Audit to Verify Compliance with COGCC Rules. GIS attachment associated with Form 44 #402138452 missing material type. The attached GIS file addresses these omissions.

OPERATOR COMMENTS AND SUBMITTAL

Comments Updating GIS attachment to address letter from COGCC dated 3/20/2023 Audit to Verify Compliance with COGCC Rules. GIS attachment associated with Form 44 #402138452 missing material type. The attached GIS file addresses these omissions.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.

Signed: _____ Date: 03/31/2023 Email: anita.cuevas@iciteam.com

Print Name: Anita Cuevas Title: Director

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ **Director of COGCC** Date: _____

Conditions of Approval

COA Type

Description

--	--

Attachment Check List

Att Doc Num

Name

403361484	PRODUCED WATER TRANSFER SYSTEM GIS GDB
-----------	--

Total Attach: 1 Files

General Comments

User Group

Comment

Comment Date

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
		Stamp Upon Approval

Total: 0 comment(s)