

# State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403466912

Receive Date:

07/17/2023

Report taken by:

BOB CHESSON

## Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

### OPERATOR INFORMATION

Name of Operator: NOBLE ENERGY INC	Operator No: 100322	Phone Numbers Phone: (970) 730-7281 Mobile: ( )
Address: 2001 16TH STREET SUITE 900		
City: DENVER	State: CO Zip: 80202	
Contact Person: Dan Peterson	Email: rbueuf27@chevron.com	

### PROJECT, PURPOSE & SITE INFORMATION

#### PROJECT INFORMATION

Remediation Project #: 22098 Initial Form 27 Document #: 402965054

#### PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☒ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: \_\_\_\_\_

#### SITE INFORMATION

Yes Multiple Facilities

Facility Type: WELL	Facility ID: _____	API #: 123-17286	County Name: WELD
Facility Name: BECCA D 3-11	Latitude: 40.252420	Longitude: -104.539510	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NESW	Sec: 3	Twp: 3N	Range: 64W Meridian: 6 Sensitive Area? Yes
Facility Type: SPILL OR RELEASE	Facility ID: 482109	API #: _____	County Name: WELD
Facility Name: Becca D 3-11	Latitude: 40.252420	Longitude: -104.539510	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NESW	Sec: 3	Twp: 3N	Range: 64W Meridian: 6 Sensitive Area? Yes

## **SITE CONDITIONS**

General soil type - USCS Classifications SM

Most Sensitive Adjacent Land Use Range Land

Is domestic water well within 1/4 mile? Yes

Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

### **Other Potential Receptors within 1/4 mile**

Freshwater Emergent Wetlands 0.2mi SE  
Tank Battery 0.07/0.08mi NW  
Residential 0.19mi W

## SITE INVESTIGATION PLAN

### TYPE OF WASTE:

- ☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste
- ☒ Produced Water ☐ Workover Fluids
- ☒ Oil ☐ Tank Bottoms
- ☒ Condensate ☐ Pigging Waste
- ☐ Drilling Fluids ☐ Rig Wash
- ☐ Drill Cuttings ☐ Spent Filters
- ☐ Pit Bottoms
- ☐ Other (as described by EPA)

### DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	GROUNDWATER	12'x10'	Lab analysis
Yes	SOILS	12'x10'x13'	Lab analysis

### INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Pursuant to COGCC Rule 911 a site investigation was conducted pertaining to the BECCA D03-11 wellhead cut and cap and flowline abandonment. Approximately 555' of flowline was abandoned-in-place. Approximately 860' of flowline was removed. The wellhead was cut and capped per COGCC rules.

### PROPOSED SAMPLING PLAN

#### Proposed Soil Sampling

- ☒ Will soil samples be collected as part of this investigation? ( Number, type (grab/composite), analyses, and locations of samples ):

A grab soil sample will be collected at the base of the excavation or the area showing the highest degree of impact during field screening activities at the wellhead excavation. One grab confirmation soil sample will be collected at the wellhead excavation, and one sample collected from the flowline terminus. Soil samples were analyzed by a certified laboratory for TPH (total volatile [C6-C10] and extractable [C10-C36] hydrocarbons) organic compounds in soil per COGCC Table 915-1, EC, SAR, pH, and boron. One sample was collected for waste characterization of metals. All samples collected were analyzed by a certified laboratory using approved COGCC laboratory analysis methods.

#### Proposed Groundwater Sampling

- ☐ Will groundwater samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

#### Proposed Surface Water Sampling

- ☐ Will surface water samples be collected as part of this investigation? ( Number, analyses, and locations of samples ):

### Additional Investigative Actions

- ☐ Additional alternative investigative actions described in attached Site Investigation Plan ( summary ):

## SITE INVESTIGATION REPORT

### SAMPLE SUMMARY

Soil

NA / ND

Number of soil samples collected 12

-- Highest concentration of TPH (mg/kg) 324.1

Number of soil samples exceeding 915-1 2

Was the areal and vertical extent of soil contamination delineated? Yes

Approximate areal extent (square feet) 225

-- Highest concentration of SAR 2.9

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 13

#### Groundwater

Number of groundwater samples collected 12

Was extent of groundwater contaminated delineated? Yes

Depth to groundwater (below ground surface, in feet) 14

Number of groundwater monitoring wells installed 4

Number of groundwater samples exceeding 915-1 2

ND Highest concentration of Benzene (µg/l)

ND Highest concentration of Toluene (µg/l)

-- Highest concentration of Ethylbenzene (µg/l) 3.78

-- Highest concentration of Xylene (µg/l) 52.6

NA Highest concentration of Methane (mg/l)

#### Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

### OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

A background sample for arsenic, barium, lead, and selenium analysis was collected. Residual metals at the site are consistent and/or less than background concentrations. Another background sample for pH and boron analysis was collected.

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☐ Is further site investigation required?

### REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

#### SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

A site assessment was completed to delineate residual soil impacts at the site. Groundwater was encountered during the subsurface assessment, therefore GSSLs appear applicable. Source excavation activities were completed to remove residual impacts at the site. Confirmation samples were collected for organics and TPH (C6-C36) compliance with COGCC Table 915-1 regulatory limits.

#### REMEDIAL SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Source excavation activities were completed and confirmation samples are in compliance with COGCC Table 915-1 regulatory limits. Monitoring wells destroyed during the excavation were replaced, and groundwater will be monitored for natural attenuation on a quarterly basis. NFA will be considered when groundwater is in compliance for four (4) consecutive quarters. As of July 2023, one quarter of compliance is observed.

#### Soil Remediation Summary

☐ In Situ

☒ Ex Situ

Bioremediation ( or enhanced bioremediation )

Yes Excavate and offsite disposal

Chemical oxidation

If Yes: Estimated Volume (Cubic Yards) 170

Air sparge / Soil vapor extraction

Name of Licensed Disposal Facility or COGCC Facility ID #

Natural Attenuation

Excavate and onsite remediation

Other \_\_\_\_\_

Land Treatment

Bioremediation (or enhanced bioremediation)

Chemical oxidation

Other \_\_\_\_\_

### **Groundwater Remediation Summary**

Bioremediation ( or enhanced bioremediation )

Chemical oxidation

Air sparge / Soil vapor extraction

Yes Natural Attenuation

Other \_\_\_\_\_

### **GROUNDWATER MONITORING**

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Four monitoring wells were installed to delineate impacts at the site. Replacment well were installed as necessary, post-remediation. Monitoring wells MW-01R, MW-02R, MW-03, and MW-04 will be sampled on a quaterly basis for BTEX, naphthalene, 1,2,4-TMB, 1,3,5-TMB, 1-methylnaphthalene, 2-methylnaphthalene, and benzo(a)-anthracene analysis.

## REMEDIATION PROGRESS UPDATE

### PERIODIC REPORTING

#### Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

#### ☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

#### Report Type:

☒ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☐ Other

### Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Noble intends to directly address the costs of remediation at the locations as part of our asset retirement obligation process and operations. Noble has general liability insurance (policy MWZZ 316714) and financial assurance in compliance with COGCC rules. Records are available on the COGCC's website.

Operator anticipates the remaining cost for this project to be: \$ 10000

### WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

No beneficial use

Volume of E&P Waste (solid) in cubic yards 170

E&P waste (solid) description soil > COGCC Table 915-1 regulatory limits

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility: Buffalo Ridge

Volume of E&P Waste (liquid) in barrels 0

E&P waste (liquid) description NA

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility: NA

## REMEDIATION COMPLETION REPORT

### REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐ Compliant with Rule 913.h.(1).

☐ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards? Yes

Does the previous reply indicate consideration of background concentrations? Yes

Does Groundwater meet Table 915-1 standards? No

Is additional groundwater monitoring to be conducted? Yes

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

## RECLAMATION PLAN

### RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with COGCC 1000 Series Rules. A detailed reclamation plan was previously attached to account for residual boron observed at the site during the initial decomm. assessment.

Is the described reclamation complete? Yes

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☒ Interim ☐ Final

Did the Surface Owner provide the seed mix?           

If YES, does the seed mix comply with local soil conservation district recommendations?           

Did the local soil conservation district provide the seed mix?           

### SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. 04/15/2022

Proposed date of completion of Reclamation.                     

## IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

### PRIOR DATES

Date of Surface Owner notification/consultation, if required. 12/14/2021

Actual Spill or Release date, or date of discovery. 04/26/2021

### SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 04/15/2022

Proposed site investigation commencement. 04/15/2022

Proposed completion of site investigation. 10/25/2022

### REMEDIAL ACTION DATES

Proposed start date of Remediation. 02/16/2023

Proposed date of completion of Remediation. 12/31/2024

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

**OPERATOR COMMENT**

--

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Andrew Newberry

Title: Environmental Consultant

Submit Date: 07/17/2023

Email: anewberry@eagle-enviro.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: BOB CHESSON

Date: 07/19/2023

Remediation Project Number: 22098

**COA Type****Description**

0 COA	

**Attachment Check List**

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

**Att Doc Num****Name**

403466912	INVESTIGATION/REMEDATION WORKPLAN (SUPPLEMENTAL)
403466985	MONITORING REPORT
403470205	FORM 27-SUPPLEMENTAL-SUBMITTED

Total Attach: 3 Files

**General Comments****User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)