

**FORM
INSP**

Rev
X/20

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

08/31/2023

Submitted Date:

08/31/2023

Document Number:

702402324

FIELD INSPECTION FORM

Loc ID 317947 Inspector Name: Revas, Robbie On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 46290
 Name of Operator: KP KAUFFMAN COMPANY INC
 Address: 1700 LINCOLN ST STE 4550
 City: DENVER State: CO Zip: 80203

Findings:

6 Number of Comments
0 Number of Corrective Actions
 Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
,		cogcc@kpk.com	All Inspections
,		rwatzman@kpk.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
240230	WELL	SI	04/01/2021	OW	123-08018	LAMB-DALTON NESSSU 13	SI

General Comment:

Location

Overall Good:

Signs/Marker:

Type	WELLHEAD		
Comment:	adequate		
Corrective Action:		Date:	
Type	DRILLING/RECOMP		
Comment:	adequate		
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action: Date: _____

Overall Good:

Spills:

Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

Venting:

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Inspected Facilities

Facility ID: 240230 Type: WELL API Number: 123-08018 Status: SI Insp. Status: SI

Workover

Comment: Witnessed MIT on surface casing drilled well. Test performed by KP Kauffman Well Services.
 Location: Lamb-Dalton Nesssu 13
 API 123-08018
 Liquid Gauge used for casing.
 Tubing, Bradenhead observed as SI.
 Pressured with Vac Truck
 Test start: 10:30 am
 T-SI. C-400. BH-SI
 5 minute mark, 10:35
 T-SI. C 400, BH-SI
 10 minute mark, 10:40
 T-SI. C-400, BH-SI
 15 minute mark, 10:45
 T-SI. C. 400, BH-SI
 End of Test.

Corrective Action:

Date:

COGCC Comments

Comment	User	Date
<p>ECMC Inspection Report Summary On Thursday 8-31-2023 at approximately 1030 hrs. I, Inspector Robbie Revas, Conducted an on-site inspection: Inspection due to a form 42 MIT notice Doc # 403515645. Operator: KP Kauffman Location name: Lamb-Dalton Nesssu 13 API #05-123-08018 County: Weld Weather: Clear, Sunny. Location: Dry. While there, I observed a wellsite, SI with active workover rig operations at the time of the inspection. During this inspection, I observed no compliance issues: See attached photos. I spoke with Rick Ramos KPK WO Supervisor about the MIT Test and procedure. No follow up site inspection is needed to ensure that the addressed Compliance issues comply with ECMC rules.</p>	revasr	08/31/2023

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
702402325	location pics	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=6239090