

Colorado Interstate Gas Company

Proposed Plugging Procedure

LEASE: Flank #45
FIELD: Flank
COUNTY: Baca
STATE: Colorado
LOCATION: 5-34S-42W
API #: 05-009-06263-00
SPUD DATE: 03/16/80
Rev. Date 01/28/20 - APT

ELEVATION: GL: 3,776' [Re-Surveyed
(10/20/81)]

KB: 0'

TD: 4,695' GL PBTD: 4,665' GL

18 sacks of cement from 50' to surface

Top job through 50' of 1" pipe w/100 sx.
(03/19/80)
2 jts 5-1/2", 15.5#, K55, 8R, LT&C w/ seal
assembly stabbed into receptacle @ 85' GL
2 jts, 9 5/8", 36#, K55, 8R, LT&C 0'– 85' GL
swaged to 5-1/2" csg
3 jts, 135', 13-3/8", 54.5#, K55 csg 0'– 133'
GL swaged to 8-5/8" csg
TD 17-1/4" Hole @ 140' GL

Cemented surface w/650 sx. HLC + 150 sx.
Class H. Cmt Did Not Circ.

31 jts, 8-5/8", 24#, K55, 8R 133' – 1,426' GL

TD 12-1/4" Hole @ 1,426' GL

17 sacks of cement from 1,376'-1,476'

17 sacks of cement from 2,400'-2,550'

Morrow Perf: 4,608'–4,626' GL w/2 SPF (04/16/80)

Morrow Perf: 4,632'–4,640' GL w/4 SPF (11/02/84)

17 sacks of cement from 4,500'-4,650'

Cemented w/825 sx. HLC + 200 sx. 50/50 poz. Cmt
Circ.

111 jts, 5-1/2", 15.5#, K55, 8R, LT&C @ 4,688' GL

PBTD @ 4,665' GL

TD 7-7/8" hole @ 4,695' GL

