

KERR-MCGEE OIL AND GAS ONSHORE LP

LIZZY NORTH 36-9HZ

-- 36 1N 68W 2,224' FNL 993' FEL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 11/16/2023

Date TD Reached: 01/27/2024

STEP ID: 308222

AFE/WO#: C23-88946.02.10 API#: 0512352254

GL: 5110

KB: 5130

MTD: 19315


TVD: 7864

LOG MD:

PBMD: 19254

PBTVD: 7856

Directions: CR 13 AND CR 4, S 1/10, W 2/10, S 1/10 INTO



HOLE SECTIONS		Size	Top	Btm	TD Date				
26" Hole		26.00	20	100	11/04/2023				
13.5" Hole		13.50	100	2182	11/16/2023				
7.875" Hole		7.88	2182	19315	01/30/2024				
TUBULARS		Tool Type	Joints	Size	Weight	Grade	Thread	Top D	Bottom D
SURFACE CASING									
	CASING JOINT(S)	52	9.63	36.00	L-80	8RD		20	2128
	FLOAT COLLAR	1	9.63	36.00	L-80	8RD		2128	2129
	CASING JOINT(S)	1	9.63	36.00	L-80	8RD		2129	2171
	CASING SHOE	1	9.63	36.00	L-80	8RD		2171	2172
PRODUCTION CASING									
	LANDING MANDRE	1	6.11	17.00	P110 ICY	LTC		20	20
	PUP JOINT	1	5.50	17.00	P110 ICY	LTC		20	24
	CASING JOINT(S)	181	5.50	17.00	P110 ICY	LTC		24	7776
	CROSSOVER	1	5.50	17.00	P110 ICY	TXP-BTC		7776	7797
	CASING JOINT(S)	29	5.50	17.00	P110 ICY	TXP-BTC		7797	9037
	CROSSOVER	1	5.50	17.00	P110 ICY	LTC		9037	9056
	CASING JOINT(S)	6	5.50	17.00	P110 ICY	LTC		9056	9314
	AIR LOCK SUB	1	6.60	17.00	P110 ICY	LTC		9314	9316
	CASING JOINT(S)	114	5.50	17.00	P110 ICY	LTC		9316	14195
	MARKER JOINT	1	5.50	17.00	P110 ICY	LTC		14195	14206
	CASING JOINT(S)	116	5.50	17.00	P110 ICY	LTC		14206	19153
	CROSSOVER	1	5.50	17.00	P110 ICY	TXP-BTC		19153	19162
	TOE CIRCULATING	1	6.75	17.00	P110 ICY	TXP-BTC		19162	19166
	PUP JOINT	3	5.50	17.00	P110 ICY	TXP-BTC		19166	19219
	TOE CIRCULATING	1	6.75	17.00	P110 ICY	TXP-BTC		19219	19223
	PUP JOINT	1	5.50	17.00	P110 ICY	TXP-BTC		19223	19253
	FLOAT COLLAR	1	6.07	17.00	HCP-110	TXP-BTC		19253	19254
	PUP JOINT	1	5.50	17.00	P110 ICY	LTC		19254	19298
	CASING SHOE	1	6.11	17.00	HCP-110	TXP-BTC		19298	19300
TUBING STRING									
	TUBING HANGER	1	7.06	4.70	HANGER BOI			20	21
	TUBING JOINT(S)	257	2.38	4.70	L-80			21	8334
	XN PROFILE NIPPL	1	3.06	4.70				8334	8338
	TUBING PUP JOINT	1	2.38	4.70	N-80			8338	8339
	TUBING PUP JOINT	1	4.70	4.70	N-80			8339	8343
	CERAMIC DUAL DI	1	3.06	4.70	P 110			8343	8344
	TUBING JOINT(S)	1	2.38	4.70	N-80			8344	8348
	CERAMIC DUAL DI	1	3.06	4.70	P 110			8348	8349
	WL ENTRY GUIDE	1	3.06	4.70				8349	8349
CEMENT JOBS		Stage	Sacks	Cement Jobs		Top D	Btm D	cbl	
--None--									
						0	0	No	
SURFACE CASING									
	Primary	0	FRESH WATER	Fresh Water		20	20	No	
	Primary	930	LEAD CEMENT	G Neat		20	2182	No	
	Primary	0	FRESH WATER	Fresh Water		20	2129	No	
PRODUCTION CASING									
	Primary	0	MUDPUSH	MPE		20	330	Yes	
	Primary	0	FRESH WATER	Biocide Water		20	19299	Yes	
	Primary	700	LEAD CEMENT	CemFIT Heal		2000	9000	Yes	
	Primary	1118	TAIL CEMENT	Tail Slurry		9000	19155	Yes	
PERFORATIONS									
Formation	Zone	Top	Btm	Date	Reason	Comments			

KERR-MCGEE OIL AND GAS ONSHORE LP

LIZZY NORTH 36-9HZ

-- -- 36 1N 68W 2,224' FNL 993' FEL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 11/16/2023

Date TD Reached: 01/27/2024

STEP ID: 308222

AFE/WO#: C23-88946.02.10 API#: 0512352254

GL: 5110

KB: 5130

MTD: 19315

TVD: 7864

LOG MD:

PBMD: 19254

PBTVD: 7856

Directions:

CR 13 AND CR 4, S 1/10, W 2/10, S 1/10 INTO

FORT HAYS	8937	8938	06/15/2024	PRODUCTION	Stage 27
FORT HAYS	8987	8988	06/15/2024	PRODUCTION	Stage 27
FORT HAYS	9037	9038	06/15/2024	PRODUCTION	Stage 27
FORT HAYS	9086	9087	06/15/2024	PRODUCTION	Stage 27
FORT HAYS	9136	9137	06/15/2024	PRODUCTION	Stage 27
FORT HAYS	9185	9186	06/15/2024	PRODUCTION	Stage 27
FORT HAYS	9235	9236	06/15/2024	PRODUCTION	Stage 27
FORT HAYS	9284	9285	06/15/2024	PRODUCTION	Stage 27
FORT HAYS	9334	9335	06/15/2024	PRODUCTION	Stage 26
FORT HAYS	9384	9385	06/15/2024	PRODUCTION	Stage 26
FORT HAYS	9433	9434	06/15/2024	PRODUCTION	Stage 26
FORT HAYS	9484	9485	06/15/2024	PRODUCTION	Stage 26
FORT HAYS	9532	9533	06/15/2024	PRODUCTION	Stage 26
FORT HAYS	9582	9583	06/15/2024	PRODUCTION	Stage 26
FORT HAYS	9631	9632	06/15/2024	PRODUCTION	Stage 26
FORT HAYS	9681	9682	06/15/2024	PRODUCTION	Stage 26
CODELL SAND	9730	9731	06/14/2024	PRODUCTION	Stage 25
CODELL SAND	9780	9781	06/14/2024	PRODUCTION	Stage 25
CODELL SAND	9830	9831	06/14/2024	PRODUCTION	Stage 25
CODELL SAND	9879	9880	06/14/2024	PRODUCTION	Stage 25
CODELL SAND	9929	9930	06/14/2024	PRODUCTION	Stage 25
CODELL SAND	9978	9979	06/14/2024	PRODUCTION	Stage 25
CODELL SAND	10028	10029	06/14/2024	PRODUCTION	Stage 25
CODELL SAND	10077	10078	06/14/2024	PRODUCTION	Stage 25
CODELL SAND	10128	10129	06/14/2024	PRODUCTION	Stage 24
CODELL SAND	10176	10177	06/14/2024	PRODUCTION	Stage 24
CODELL SAND	10226	10227	06/14/2024	PRODUCTION	Stage 24
CODELL SAND	10276	10277	06/14/2024	PRODUCTION	Stage 24
CODELL SAND	10325	10326	06/14/2024	PRODUCTION	Stage 24
CODELL SAND	10375	10376	06/14/2024	PRODUCTION	Stage 24
CODELL SAND	10422	10423	06/14/2024	PRODUCTION	Stage 24
CODELL SAND	10474	10475	06/14/2024	PRODUCTION	Stage 24
CODELL SAND	10523	10524	06/13/2024	PRODUCTION	Stage 23
CODELL SAND	10573	10574	06/13/2024	PRODUCTION	Stage 23
CODELL SAND	10623	10624	06/13/2024	PRODUCTION	Stage 23
CODELL SAND	10672	10673	06/13/2024	PRODUCTION	Stage 23
CODELL SAND	10722	10723	06/14/2024	PRODUCTION	Stage 23
CODELL SAND	10774	10775	06/13/2024	PRODUCTION	Stage 23
CODELL SAND	10821	10822	06/13/2024	PRODUCTION	Stage 23
CODELL SAND	10870	10871	06/13/2024	PRODUCTION	Stage 23
CODELL SAND	10920	10921	06/13/2024	PRODUCTION	Stage 22
CODELL SAND	10969	10970	06/13/2024	PRODUCTION	Stage 22
CODELL SAND	11019	11020	06/13/2024	PRODUCTION	Stage 22
CODELL SAND	11069	11070	06/13/2024	PRODUCTION	Stage 22
CODELL SAND	11118	11119	06/13/2024	PRODUCTION	Stage 22
CODELL SAND	11168	11169	06/13/2024	PRODUCTION	Stage 22
CODELL SAND	11221	11222	06/13/2024	PRODUCTION	Stage 22
CODELL SAND	11267	11268	06/13/2024	PRODUCTION	Stage 22
CODELL SAND	11316	11317	06/12/2024	PRODUCTION	Stage 21
CODELL SAND	11366	11367	06/12/2024	PRODUCTION	Stage 21
CODELL SAND	11415	11416	06/12/2024	PRODUCTION	Stage 21
CODELL SAND	11465	11466	06/12/2024	PRODUCTION	Stage 21
CODELL SAND	11515	11516	06/12/2024	PRODUCTION	Stage 21
CODELL SAND	11564	11565	06/12/2024	PRODUCTION	Stage 21

KERR-MCGEE OIL AND GAS ONSHORE LP

LIZZY NORTH 36-9HZ

-- -- 36 1N 68W 2,224' FNL 993' FEL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 11/16/2023

Date TD Reached: 01/27/2024

STEP ID: 308222

AFE/WO#: C23-88946.02.10 API#: 0512352254

GL: 5110

KB: 5130

MTD: 19315

TVD: 7864

LOG MD:

PBMD: 19254

PBTVD: 7856

Directions:

CR 13 AND CR 4, S 1/10, W 2/10, S 1/10 INTO

CODELL SAND	11614	11615	06/12/2024	PRODUCTION	Stage 21
CODELL SAND	11663	11664	06/12/2024	PRODUCTION	Stage 21
CODELL SAND	11713	11714	06/12/2024	PRODUCTION	Stage 20
CODELL SAND	11766	11767	06/12/2024	PRODUCTION	Stage 20
CODELL SAND	11812	11813	06/12/2024	PRODUCTION	Stage 20
CODELL SAND	11862	11863	06/12/2024	PRODUCTION	Stage 20
CODELL SAND	11911	11912	06/12/2024	PRODUCTION	Stage 20
CODELL SAND	11961	11962	06/12/2024	PRODUCTION	Stage 20
CODELL SAND	12010	12011	06/12/2024	PRODUCTION	Stage 20
CODELL SAND	12057	12058	06/12/2024	PRODUCTION	Stage 20
CODELL SAND	12109	12110	06/12/2024	PRODUCTION	Stage 19
CODELL SAND	12159	12160	06/12/2024	PRODUCTION	Stage 19
CODELL SAND	12208	12209	06/12/2024	PRODUCTION	Stage 19
CODELL SAND	12258	12259	06/12/2024	PRODUCTION	Stage 19
CODELL SAND	12308	12309	06/12/2024	PRODUCTION	Stage 19
CODELL SAND	12356	12357	06/12/2024	PRODUCTION	Stage 19
CODELL SAND	12407	12408	06/12/2024	PRODUCTION	Stage 19
CODELL SAND	12456	12457	06/12/2024	PRODUCTION	Stage 19
CODELL SAND	12663	12664	06/11/2024	PRODUCTION	Stage 17
CODELL SAND	12706	12707	06/11/2024	PRODUCTION	Stage 17
CODELL SAND	12754	12755	06/11/2024	PRODUCTION	Stage 17
CODELL SAND	12802	12803	06/11/2024	PRODUCTION	Stage 17
CODELL SAND	12850	12851	06/11/2024	PRODUCTION	Stage 17
CODELL SAND	12898	12899	06/11/2024	PRODUCTION	Stage 17
CODELL SAND	12946	12947	06/11/2024	PRODUCTION	Stage 17
CODELL SAND	12993	12994	06/11/2024	PRODUCTION	Stage 17
FORT HAYS	13041	13042	06/11/2024	PRODUCTION	Stage 16
FORT HAYS	13089	13090	06/11/2024	PRODUCTION	Stage 16
FORT HAYS	13137	13138	06/11/2024	PRODUCTION	Stage 16
FORT HAYS	13185	13186	06/11/2024	PRODUCTION	Stage 16
FORT HAYS	13233	13234	06/11/2024	PRODUCTION	Stage 16
FORT HAYS	13281	13282	06/11/2024	PRODUCTION	Stage 16
FORT HAYS	13329	13330	06/11/2024	PRODUCTION	Stage 16
FORT HAYS	13377	13378	06/11/2024	PRODUCTION	Stage 16
CODELL SAND	13423	13424	06/10/2024	PRODUCTION	Stage 15
CODELL SAND	13473	13474	06/10/2024	PRODUCTION	Stage 15
CODELL SAND	13521	13522	06/10/2024	PRODUCTION	Stage 15
CODELL SAND	13569	13570	06/10/2024	PRODUCTION	Stage 15
CODELL SAND	13617	13618	06/10/2024	PRODUCTION	Stage 15
CODELL SAND	13664	13665	06/10/2024	PRODUCTION	Stage 15
CODELL SAND	13712	13713	06/10/2024	PRODUCTION	Stage 15
CODELL SAND	13760	13761	06/10/2024	PRODUCTION	Stage 15
CODELL SAND	13808	13809	06/10/2024	PRODUCTION	Stage 14
CODELL SAND	13858	13859	06/10/2024	PRODUCTION	Stage 14
CODELL SAND	13904	13905	06/10/2024	PRODUCTION	Stage 14
CODELL SAND	13952	13953	06/10/2024	PRODUCTION	Stage 14
CODELL SAND	14000	14001	06/10/2024	PRODUCTION	Stage 14
CODELL SAND	14048	14049	06/10/2024	PRODUCTION	Stage 14
CODELL SAND	14096	14097	06/10/2024	PRODUCTION	Stage 14
CODELL SAND	14144	14145	06/10/2024	PRODUCTION	Stage 14
CODELL SAND	14192	14193	06/09/2024	PRODUCTION	Stage 13
CODELL SAND	14240	14241	06/09/2024	PRODUCTION	Stage 13
CODELL SAND	14287	14288	06/09/2024	PRODUCTION	Stage 13
CODELL SAND	14337	14338	06/09/2024	PRODUCTION	Stage 13

KERR-MCGEE OIL AND GAS ONSHORE LP

LIZZY NORTH 36-9HZ

-- -- 36 1N 68W 2,224' FNL 993' FEL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 11/16/2023

Date TD Reached: 01/27/2024

STEP ID: 308222

AFE/WO#: C23-88946.02.10 API#: 0512352254

GL: 5110

KB: 5130

MTD: 19315

TVD: 7864

LOG MD:

PBMD: 19254

PBTVD: 7856

Directions:

CR 13 AND CR 4, S 1/10, W 2/10, S 1/10 INTO

CODELL SAND	14383	14384	06/09/2024	PRODUCTION	Stage 13
CODELL SAND	14431	14432	06/09/2024	PRODUCTION	Stage 13
CODELL SAND	14479	14480	06/09/2024	PRODUCTION	Stage 13
CODELL SAND	14527	14528	06/09/2024	PRODUCTION	Stage 13
CODELL SAND	14575	14576	06/09/2024	PRODUCTION	Stage 12
CODELL SAND	14623	14624	06/09/2024	PRODUCTION	Stage 12
CODELL SAND	14671	14672	06/09/2024	PRODUCTION	Stage 12
CODELL SAND	14719	14720	06/09/2024	PRODUCTION	Stage 12
CODELL SAND	14767	14768	06/09/2024	PRODUCTION	Stage 12
CODELL SAND	14815	14816	06/09/2024	PRODUCTION	Stage 12
CODELL SAND	14863	14864	06/09/2024	PRODUCTION	Stage 12
CODELL SAND	14911	14912	06/09/2024	PRODUCTION	Stage 12
CODELL SAND	14958	14959	06/08/2024	PRODUCTION	Stage 11
CODELL SAND	15006	15007	06/08/2024	PRODUCTION	Stage 11
CODELL SAND	15054	15055	06/08/2024	PRODUCTION	Stage 11
CODELL SAND	15102	15103	06/08/2024	PRODUCTION	Stage 11
CODELL SAND	15150	15151	06/08/2024	PRODUCTION	Stage 11
CODELL SAND	15198	15199	06/08/2024	PRODUCTION	Stage 11
CODELL SAND	15246	15247	06/08/2024	PRODUCTION	Stage 11
CODELL SAND	15294	15295	06/08/2024	PRODUCTION	Stage 11
CODELL SAND	15342	15343	06/08/2024	PRODUCTION	Stage 10
CODELL SAND	15390	15391	06/08/2024	PRODUCTION	Stage 10
CODELL SAND	15438	15439	06/08/2024	PRODUCTION	Stage 10
CODELL SAND	15484	15485	06/08/2024	PRODUCTION	Stage 10
CODELL SAND	15534	15535	06/08/2024	PRODUCTION	Stage 10
CODELL SAND	15581	15582	06/08/2024	PRODUCTION	Stage 10
CODELL SAND	15629	15630	06/08/2024	PRODUCTION	Stage 10
CODELL SAND	15677	15678	06/08/2024	PRODUCTION	Stage 10
CODELL SAND	15725	15726	06/07/2024	PRODUCTION	Stage 9
CODELL SAND	15773	15774	06/07/2024	PRODUCTION	Stage 9
CODELL SAND	15821	15822	06/07/2024	PRODUCTION	Stage 9
CODELL SAND	15869	15870	06/07/2024	PRODUCTION	Stage 9
CODELL SAND	15920	15921	06/07/2024	PRODUCTION	Stage 9
CODELL SAND	15965	15966	06/07/2024	PRODUCTION	Stage 9
CODELL SAND	16013	16014	06/07/2024	PRODUCTION	Stage 9
CODELL SAND	16061	16062	06/07/2024	PRODUCTION	Stage 9
CODELL SAND	16109	16110	06/07/2024	PRODUCTION	Stage 8
CODELL SAND	16157	16158	06/07/2024	PRODUCTION	Stage 8
CODELL SAND	16205	16206	06/07/2024	PRODUCTION	Stage 8
CODELL SAND	16252	16253	06/07/2024	PRODUCTION	Stage 8
CODELL SAND	16300	16301	06/07/2024	PRODUCTION	Stage 8
CODELL SAND	16350	16351	06/07/2024	PRODUCTION	Stage 8
CODELL SAND	16396	16397	06/07/2024	PRODUCTION	Stage 8
CODELL SAND	16444	16445	06/07/2024	PRODUCTION	Stage 8
CODELL SAND	16492	16493	06/06/2024	PRODUCTION	Stage 7
CODELL SAND	16540	16541	06/06/2024	PRODUCTION	Stage 7
CODELL SAND	16588	16589	06/06/2024	PRODUCTION	Stage 7
CODELL SAND	16636	16637	06/06/2024	PRODUCTION	Stage 7
CODELL SAND	16686	16687	06/06/2024	PRODUCTION	Stage 7
CODELL SAND	16732	16733	06/06/2024	PRODUCTION	Stage 7
CODELL SAND	16780	16781	06/06/2024	PRODUCTION	Stage 7
CODELL SAND	16828	16829	06/06/2024	PRODUCTION	Stage 7
CODELL SAND	16876	16877	06/05/2024	PRODUCTION	Stage 6
CODELL SAND	16923	16924	06/05/2024	PRODUCTION	Stage 6

KERR-MCGEE OIL AND GAS ONSHORE LP

LIZZY NORTH 36-9HZ

-- 36 1N 68W 2,224' FNL 993' FEL

WELD,COLORADO

08/20/2024

WINS No.:

Spud: 11/16/2023

Date TD Reached: 01/27/2024

STEP ID: 308222

AFE/WO#: C23-88946.02.10 API#: 0512352254

GL: 5110

KB: 5130

MTD: 19315

TVD: 7864

LOG MD:

PBMD: 19254

PBTVD: 7856

Directions:

CR 13 AND CR 4, S 1/10, W 2/10, S 1/10 INTO

CODELL SAND	16971	16972	06/05/2024	PRODUCTION	Stage 6
CODELL SAND	17019	17020	06/05/2024	PRODUCTION	Stage 6
CODELL SAND	17068	17069	06/05/2024	PRODUCTION	Stage 6
CODELL SAND	17115	17116	06/05/2024	PRODUCTION	Stage 6
CODELL SAND	17163	17164	06/05/2024	PRODUCTION	Stage 6
CODELL SAND	17207	17208	06/05/2024	PRODUCTION	Stage 6
CODELL SAND	17259	17260	06/04/2024	PRODUCTION	Stage 5
CODELL SAND	17307	17308	06/04/2024	PRODUCTION	Stage 5
CODELL SAND	17355	17356	06/04/2024	PRODUCTION	Stage 5
CODELL SAND	17403	17404	06/04/2024	PRODUCTION	Stage 5
CODELL SAND	17451	17452	06/04/2024	PRODUCTION	Stage 5
CODELL SAND	17499	17500	06/04/2024	PRODUCTION	Stage 5
CODELL SAND	17546	17547	06/04/2024	PRODUCTION	Stage 5
CODELL SAND	17594	17595	06/04/2024	PRODUCTION	Stage 5
CODELL SAND	17642	17643	06/04/2024	PRODUCTION	Stage 4
CODELL SAND	17690	17691	06/04/2024	PRODUCTION	Stage 4
CODELL SAND	17738	17739	06/04/2024	PRODUCTION	Stage 4
CODELL SAND	17790	17791	06/04/2024	PRODUCTION	Stage 4
CODELL SAND	17834	17835	06/04/2024	PRODUCTION	Stage 4
CODELL SAND	17882	17883	06/04/2024	PRODUCTION	Stage 4
CODELL SAND	17930	17931	06/04/2024	PRODUCTION	Stage 4
CODELL SAND	17978	17979	06/04/2024	PRODUCTION	Stage 4
CODELL SAND	18026	18027	06/03/2024	PRODUCTION	Stage 3
CODELL SAND	18074	18075	06/03/2024	PRODUCTION	Stage 3
CODELL SAND	18122	18123	06/03/2024	PRODUCTION	Stage 3
CODELL SAND	18166	18167	06/03/2024	PRODUCTION	Stage 3
CODELL SAND	18217	18218	06/03/2024	PRODUCTION	Stage 3
CODELL SAND	18265	18266	06/03/2024	PRODUCTION	Stage 3
CODELL SAND	18313	18314	06/03/2024	PRODUCTION	Stage 3
CODELL SAND	18361	18362	06/03/2024	PRODUCTION	Stage 3
FORT HAYS	18409	18410	06/03/2024	PRODUCTION	Stage 2
FORT HAYS	18457	18458	06/03/2024	PRODUCTION	Stage 2
FORT HAYS	18505	18506	06/03/2024	PRODUCTION	Stage 2
FORT HAYS	18553	18554	06/03/2024	PRODUCTION	Stage 2
FORT HAYS	18604	18605	06/03/2024	PRODUCTION	Stage 2
FORT HAYS	18649	18650	06/03/2024	PRODUCTION	Stage 2
FORT HAYS	18697	18698	06/03/2024	PRODUCTION	Stage 2
FORT HAYS	18745	18746	06/03/2024	PRODUCTION	Stage 2
FORT HAYS	18793	18794	06/02/2024	PRODUCTION	Stage 1
FORT HAYS	18840	18841	06/02/2024	PRODUCTION	Stage 1
FORT HAYS	18888	18889	06/02/2024	PRODUCTION	Stage 1
FORT HAYS	18936	18937	06/02/2024	PRODUCTION	Stage 1
FORT HAYS	18984	18985	06/02/2024	PRODUCTION	Stage 1
FORT HAYS	19032	19033	06/02/2024	PRODUCTION	Stage 1
FORT HAYS	19080	19081	06/02/2024	PRODUCTION	Stage 1
FORT HAYS	19128	19129	06/02/2024	PRODUCTION	Stage 1

Comments: