

**FORM
INSP**

Rev
X/20

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

02/26/2025

Submitted Date:

02/26/2025

Document Number:

715800800

FIELD INSPECTION FORM

Loc ID 318206 Inspector Name: Revas, Robbie On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

ECMC Operator Number: 46290
Name of Operator: KP KAUFFMAN COMPANY INC
Address: 1700 LINCOLN ST STE 4550
City: DENVER State: CO Zip: 80203

Findings:

6 Number of Comments
0 Number of Corrective Actions
 Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
		cogcc@kpk.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
240871	WELL	PR	04/01/2023	GW	123-08659	DITLEV-SIMONSEN B 1	SI

General Comment:

[This is a Plug & Abandon / Audit/Inspection.](#)

Location

Overall Good:

Signs/Marker:

Type	WELLHEAD		
Comment:	adequate		
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action: Date: _____

Overall Good:

Spills:

Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

Venting:

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Inspected Facilities

Facility ID: 240871 Type: WELL API Number: 123-08659 Status: PR Insp. Status: SI

Cement

Cement Contractor

Contractor Name: Duco Contractor Phone: 970-629-1906

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): 642 ft. to 0 ft. Cement Volume (sx): 188

Good Return During Job: YES Cement Type: G 15.8 lbs

Comment: Duco Cement crew Pressure test lines, Batch up 247 sxs type G cement to 15.8 lbs and pump the surface plug from 642 ft to 0 ft. with good cement to the pit.

Corrective Action: _____ Date: _____

Workover

Comment: KP Kauffman WO rig laying down tubing to RD the BOP, so Duco Cement crew can RU their equipment to pump the the surface plug.

Corrective Action: _____ Date: _____

The subreport 'InspWellFlowline' could not be found at the specified location \\10.14.12

ECMC Comments

Comment	User	Date
This Audit/Inspection is due to a form 42 PA doc #404188585. Witnessed Duco Cement crew pump a surface plug from 642 ft. to 0 ft. with good cement to the pit. Weather: Cloudy & windy Temperature: 51* Location: Dry.	revasr	02/26/2025

Attached Documents

You can go to ECMC Images (<https://ecmc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
715800801	location photos	https://ecmc.state.co.us/weblink/DownloadDocumentPDF.aspx?DocumentId=6936313