



Andrews, David

From: Bascom, Brent [Brent.Bascom@Williams.com]
Sent: Saturday, September 25, 2010 9:05 AM
To: Bascom, Brent; Jackson, Jim; Beougher, Justin; Scharf, Allan; Cass, Lynn; Andrews, David; Bascom, Kenneth; Ragsdale, Ted; Longworth, Mike; Hancock, Scott; Kellerby, Shaun
Subject: RE: Post Surface casing & cementing TR 513-26-597
Follow Up Flag: Follow up
Flag Status: Flagged

Williams Production RMT Co. Drilled 14 3/4" Surface hole to a total depth of 3025' ,@ 06:30 AM, 09/23/2010,on the TR 513-26-597, API# 05-045-18339-00, Sec.27-T5S-R97W,Garfield County Co. and set 9 5/8",32.3# H-40 surface casing @ 3006' on saturday 09/24/2010.

Cement details.

Single stage cement.

457 BBL (1123 SX) 12.3 ppg. Poz-A, 2.21 ft3/sk, Lead Cement + 94 bbl (257 sx) 2.6 ppg. Poz/A ,2.06 ft3/sk Tail cement. Displace w/ 233 bbl fresh water. Lift pressure 481 psi @ 1 bbl/min, Land plug w/ 980 psi . Floats held. No returns.

Top out to surface w/ 90 bbl(305 sx) 14.2 ppg. 1.65 ft3/sk RFC cement.Hole stayed full.

Please call or email with any questions.

Thanks,
Brent Bascom
Williams Production
Cyclone 32
281-840-6548