

## Golden Eagle Mine GE-72-93

**8/4/2010**

MIRU SL. ND xo & vlv. RIH w/5.746 IB, 1- 1/2" sb & jars. Tgd @ 85' FS. Found half moon indent on side of IB. RIH w/4.5 IB, 1- 1/2" sb & jars. Tgd @ 85'. Found half moon indent on side of IB. NU xo & vlv. RDMO SLU. SWI. Suspend rpt for engr eval.

**8/11/2010**

Contacted Mr. John Duran w/COGCC & advised that P&A procedures were commencing. SICP 0 psig. MIRU. ND WH. NU stripping head. TIH 22 jts 1-1/4" tbg. Tgd @ 701' FS. TOH & LD 1 jt 1-1/4" tbg. EOT @ 670' FS. MIRU Allied Cementers. PT lines to 3,000 psig w/1 BPW. Estb inj rate dwn 1-1/4" tbg @ 1050 psig & 2 BPM w/2 BPW. Ppd 5 BPW w/3% cacl. Ppd 35 sks class A cmt w/2% cacl & 1# per sk Kol-seal mixed @ 15.6 ppg. Ppd cmt @ 1500 psig & 2 BPM. No circ. TOH & LD 22 jts 1-1/4" tbg. SWI. SDFN.

**8/12/2010**

SICP 0 psig. TIH 22 jts 1-1/4" tbg. Tgd @ 701' FS. TOH & LD 1 jt 1-1/4" tbg. EOT @ 670' FS. RU cementers. PT lines to 3,000 psig w/1 BPW. Estb inj rate dwn 1-1/4" tbg @ 1500 psig & 2 BPM w/2 BPW. Ppd 5 BPW w/3% cacl. Ppd 35 sks class A cmt w/2% cacl & 1# per sk Kol-seal mixed @ 15.6 ppg. Ppd cmt @ 1500 psig & 2 BPM. No circ. TOH & LD 21 jts 1-1/4" tbg. Found fld on OD of 1-1/4" tbg @ 380' FS. SD 2 hrs. TIH 17 jts 1-1/4" tbg. Tgd @ 575' FS. TOH & LD 1 jt 1-1/4" tbg. EOT @ 535' FS. Ppd 5 BPW 1/3% cacl. Ppd 140 sks class A cmt w/2% cacl & 1# per sk Kol-seal mixed @ 15.6 ppg. Ppd cmt @ 1500 psig & 2 BPM. Circ 2 sks to pit. TOH & LD 16 jts 1-1/4" tbg. RDMO cemeters & rig. WO const.

**8/23/2010**

MI. Dig cellar and WH, cut & rmv 6-5/8 csg 4' below ground surf, weld blind cap w/well information, backfill cellar, inst loc sign. WH P&A complete.