





Tubing Summary

Well Name Beezley 6X22	Lease Beezley	Field Name Rangely	Business Unit Mid-Continent/Alaska	
Ground Elevation (ft) 5,594.00	Original RKB Elevation (ft) 5,618.00	Current RKB Elevation (ft) 5,618.00	Mud Line Elevation (ft)	Water Depth (ft)
Current KB to Ground (ft) 24.00	Current KB to Mud Line (ft)	Current KB to Csg Flange (ft)	Current KB to Tubing Head (ft)	

Prod Tree Loc: - Original Hole, 11/23/2010 5:30:00 PM

ftKB (MD)	ftKB (TVD)	Incl	Schematic - Actual
0	0	0.0	
24	24	0.3	
25	25	0.4	
25	25	0.4	
28	28	0.4	
30	30	0.4	
31	31	0.4	
105	105	1.5	
1,953	1,952	0.9	
1,955	1,954	0.9	
2,003	2,002	0.8	
2,030	2,029	0.8	
3,554	3,538	11.4	
3,931	3,909	11.7	
4,045	4,020	13.9	
4,726	4,686	11.6	
4,839	4,797	8.5	
4,968	4,924	10.4	
5,687	5,628	12.5	
5,780	5,719	12.5	
5,892	5,828	11.0	
6,088	6,022	7.4	
6,307	6,239	6.2	
6,307	6,239	6.2	
6,371	6,303	2.7	
6,371	6,303	2.7	
6,435	6,367	1.1	
6,441	6,373	1.0	
6,456	6,388	0.7	
6,463	6,394	0.6	
6,476	6,408	0.3	
6,481	6,413	0.3	
6,505	6,436	0.9	
6,506	6,438	0.9	
6,580	6,512	2.4	
6,598	6,530	2.5	
6,600	6,532	2.5	
6,615	6,547	2.6	
6,837	6,768	3.5	
7,260			

Tubing Strings

Tubing Description		Planned Run?		Set Depth (ftKB)		Set Depth (TVD) (ftKB)		
Tubing - Production		No		6,481.3		6,412.9		
Run Date		Run Job		Pull Date		Pull Job		
11/23/2010		Complete, 11/5/2010 16:00						
Jts	Item Description	OD (in)	ID (in)	Wt (lbs/ft)	Grade	Top Thread	Len (ft)	Top (ftKB)
	Tubing Hanger	7 1/16	2.480				0.80	24.0
	Tubing Pup Joint	2 7/8	2.401				5.74	24.8
196	Tubing	2 7/8	2.438	6.50	J-55		6,276.39	30.5
	Tubing Drain	3.668	2.000				0.50	6,306.9
2	Tubing	2 7/8	2.438	6.50	J-55		63.57	6,307.4
	Check Valve	3.668	2.000				0.52	6,371.0
2	Tubing	2 7/8	2.438	6.50	J-55		63.67	6,371.5
	Tubing Pup Joint	2 7/8	2.401	6.50	J-55		6.15	6,435.2
	ESP - Pump	5 3/8					14.90	6,441.3
	Seal Assembly	5 3/8					6.30	6,456.2
	ESP - Motor	5 5/8					13.86	6,462.5
	Centralizer	5.67					4.96	6,476.4
	EOT							6,481.3