

IMPORTANT: SOME DATA FIELDS HAVE BEEN MODIFIED.

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	24	18		0	65	24	0	65	VISU
SURF	13+1/2	9+5/8		0	1,139	320	0	1,139	CALC
1ST	7+7/8	4+1/2		0	8,776	1,030	7,200	8,776	CBL

ADDITIONAL CEMENT

Cement work date: _____

Details of work:

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom
SQUEEZE	1ST	6,821	90	6,820	6,821

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
J SAND	2,663		<input type="checkbox"/>	<input type="checkbox"/>	
MESAVERDE	5,154		<input type="checkbox"/>	<input type="checkbox"/>	
CAMEO	7,770		<input type="checkbox"/>	<input type="checkbox"/>	
ROLLINS	8,694		<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

SURFACE PRESSURE = 0#

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: SANDRA SALAZAR

Title: PERMIT TECHNICIAN

Date: 8/31/2010

Email: SANDRA.SALAZAR@WILLIAMS.COM

Attachment Check List

Att Doc Num	Document Name	attached ?	
<u>Attachment Checklist</u>			
2517174	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
2517173	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<u>Other Attachments</u>			
2517171	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

User Group	Comment	Comment Date

Total: 0 comment(s)