

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 10/27/2010

Document No. 2577593

Personnel On Location

COGCC:	Kevin King	8:00 AM	5:10 PM
	Jay Krabacher	8:35 AM	12:00 PM
RACS:	Josh Brown	7:00 AM	5:10 PM
	Edward Scartezini	7:00 AM	11:00 AM
	John Thompson	7:00 AM	5:10 PM
	David Simens	7:00 AM	5:10 PM

Weather: M. Cloudy (AM), P. Cloudy (PM)
Calm (AM)
30's - 40's (AM), 50's (PM)

Work Summary

Clean out hole to 660', at witch point it seemed as though we starting to drill new hole
Circulate the well clean with fresh water and flocculent
Pull tubing out of hole and shut well in for the night

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		12.5%	937.5
2	Rig Hours	Hr	380		30	11400
3	Cement	Sacks	22			0
Current Total =>					\$	12,337.50