

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 11/12/2010

Document No. 2577606

Personnel On Location

COGCC:	Kevin King	7:55 AM	4:30 PM
RACS:	Josh Brown	7:00 AM	4:30 PM
	David Simens	7:00 AM	4:30 PM
	John Cook	7:00 AM	4:30 PM

Weather: Sunny
Calm (AM), Lt. Breeze (PM)
20's - 30's (AM), 30's - 40's (PM)

Work Summary

Rig up on Ballpark well
Tag at 357'
run in hole with tubing and bit, clean out down to 420'
Circulate wellbore clean and shut down

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500	Rig up on DB Orphan Ballpark #7	62.5%	4687.5
2	Rig Hours	Hr	380	9.5 Rig Hours	133	50540
3	Cement	Sacks	22		712	15664
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
Current Total =>					\$	75,741.50