

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 11/13/2010

Document No. 2577607

Personnel On Location

COGCC:	Kevin King	7:05 AM	3:00 PM
RACS:	Josh Brown	6:50 AM	3:00 PM
	David Simens	6:50 AM	3:00 PM
	John Cook	6:50 AM	3:00 PM

Weather: P. Cloudy (AM), M. Cloudy (PM)
Calm (AM), Lt. Breeze (PM)
20's - 40's (AM), 40's (PM)

Work Summary

Continue cleaning out hole
Cannot c'lean out past 420'
Mix and pump 1500 gals of 10 lb/gal mud to kill well
Pull tuing out of hole and remove bit
Shut in well for the weekend

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		62.5%	4687.5
2	Rig Hours	Hr	380	8 Rig Hours	141	53580
3	Cement	Sacks	22		712	15664
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
Current Total =>					\$	78,781.50