



**IMPORTANT: SOME DATA FIELDS HAVE BEEN MODIFIED.**

### CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	26	16	Linepipe	0	41	4	0	40	VISU
SURF	12+1/4	9+5/8	36	0	1,284	360	0	1,284	CALC
1ST	7+7/8	4+1/2	11.6	0	10,194	893	5,280	10,194	CBL

### ADDITIONAL CEMENT

Cement work date: \_\_\_\_\_

Details of work: \_\_\_\_\_

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom

21. Formation log intervals and test zones:

### FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
WILLIAMS FORK	6,981	10,128	<input type="checkbox"/>	<input type="checkbox"/>	Top of Gas @ 8135'
ROLLINS	10,129	10,210	<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

Conductor Cement is 4 yards of Redimix.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Judith Walter

Title: Regulatory Analyst Date: 2/11/2011 Email: judith.walter@encana.com

### Attachment Check List

Att Doc Num	Document Name	attached ?			
<u>Attachment Checklist</u>					
400132601	CMT Summary *	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Core Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
400132600	Directional Survey **	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	DST Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
	Logs	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Other	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
<u>Other Attachments</u>					
400132593	FORM 5 SUBMITTED	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
400132595	LAS-NEUTRON	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
400132596	LAS-MUD	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>

**General Comments**

<b><u>User Group</u></b>	<b><u>Comment</u></b>	<b><u>Comment Date</u></b>
Permit	Digital cbl is with neutron log. Changed sfc csg to 9 5/8", changed conductor pipe to 16", both to match well bore diagram.	3/2/2011 10:25:42 AM

Total: 1 comment(s)