

IMPORTANT: SOME DATA FIELDS HAVE BEEN MODIFIED.

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	26	16	42	0	40		0	40	CALC
SURF	12+1/4	9+5/8	36	0	806	240	0	825	CALC
1ST	7+7/8	4+1/2	11.6	0	7,658	1,025	3,110	7,659	CBL

ADDITIONAL CEMENT

Cement work date: _____

Details of work:

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
WILLIAMS FORK	3,645		<input type="checkbox"/>	<input type="checkbox"/>	
ROLLINS	7,337		<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

Conductor cemented with grout. The 72 Hour Bradenhead Pressure is 0 psig.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Brady Riley

Title: Permit Analyst Date: 12/28/2010 Email: briley@billbarrettcorp.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
<u>Attachment Checklist</u>			
	CMT Summary *	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
400119347	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<u>Other Attachments</u>			
400119346	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Permit	Cement summary is part of doc # 2611026.	3/21/2011 7:39:35 AM

Total: 1 comment(s)