

FORM  
5Rev  
02/08State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

400177114

## DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☒ Final completion ☐ Preliminary completion

1. OGCC Operator Number: 69175

4. Contact Name: Jeff Glossa

2. Name of Operator: PETROLEUM DEVELOPMENT CORPORATION

Phone: (303) 831-3972

3. Address: 1775 SHERMAN STREET - STE 3000

Fax: (303) 860-5838

City: DENVER State: CO Zip: 80203

5. API Number 05-123-20977-00

6. County: WELD

7. Well Name: WELLS RANCH

Well Number: 33-34

8. Location: QtrQtr: NWSE Section: 34 Township: 6N Range: 63W Meridian: 6

Footage at surface: Distance: 2005 feet Direction: FSL Distance: 1974 feet Direction: FEL

As Drilled Latitude: As Drilled Longitude:

GPS Data:

Data of Measurement: PDOP Reading: GPS Instrument Operator's Name:

\*\* If directional footage

at Top of Prod. Zone Distance: feet Direction: Distance: feet Direction:

Sec: Twp: Rng:

at Bottom Hole Distance: feet Direction: Distance: feet Direction:

Sec: Twp: Rng:

9. Field Name: WATTENBERG

10. Field Number: 90750

11. Federal, Indian or State Lease Number:

12. Spud Date: (when the 1st bit hit the dirt) 07/18/2004 13. Date TD: 14. Date Casing Set or D&amp;A:

15. Well Classification:

☐ Dry ☒ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

16. Total Depth MD 6954 TVD 17 Plug Back Total Depth MD 6943 TVD

18. Elevations GR 4770 KB 4782

One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:

CBL

20. Casing, Liner and Cement:

## CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status

## ADDITIONAL CEMENT

Cement work date: 04/11/2011

Details of work:

4/11/2011

Set RBP @ 6681', pressure test casing to 5000 lbs for 15 min, test good.

TIH with 1 1/4" workstring down annulus, tagged original cmt at 1644', broke circ and condition hole, pump 217 sks 11.3 ppg returned 10 bbl cmt to tank

Run CBL 1800' to Surface.

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom
1 INCH	SURF	1,644	217	0	1,644

21. Formation log intervals and test zones:

### **FORMATION LOG INTERVALS AND TEST ZONES**

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Jeff Glossa

Title: Sr Engineering Tech Date: \_\_\_\_\_ Email: jglossa@petd.com

Based on the information provided herein, this Drilling Completion Report (Form 5) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_ Director of COGCC Date: \_\_\_\_\_

### **Attachment Check List**

Att Doc Num	Name
400177115	CEMENT JOB SUMMARY

Total Attach: 1 Files

### **General Comments**

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)