

IMPORTANT: SOME DATA FIELDS HAVE BEEN MODIFIED.

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	24	18		0	79	30	0	79	VISU
SURF	13+1/2	9+5/8		0	1,149	330	0	1,149	VISU
1ST	7+7/8	4+1/2		0	7,705	1,024	2,490	7,705	CBL

ADDITIONAL CEMENT

Cement work date: _____

Details of work:

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
GREELEY SAND	1,404		<input type="checkbox"/>	<input type="checkbox"/>	
MESAVERDE	3,941		<input type="checkbox"/>	<input type="checkbox"/>	
CAMEO	6,679		<input type="checkbox"/>	<input type="checkbox"/>	
ROLLINS	7,624		<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: SANDRA SALAZAR

Title: PERMIT TECHNICIAN Date: 1/31/2011 Email: SANDRA.SALAZAR@WILLIAMS.COM

Attachment Check List

Att Doc Num	Document Name	attached ?	
<u>Attachment Checklist</u>			
1633983	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
1633982	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<u>Other Attachments</u>			
1633981	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

User Group	Comment	Comment Date

Total: 0 comment(s)