



**IMPORTANT: SOME DATA FIELDS HAVE BEEN MODIFIED.**

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	12+1/4	8+5/8	24	0	424	300	0	424	CALC
1ST	7+7/8	4+1/2	11.6	0	7,410	1,010	500	7,410	CBL

ADDITIONAL CEMENT

Cement work date: \_\_\_\_\_

Details of work:

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
SUSSEX	4,117		<input type="checkbox"/>	<input type="checkbox"/>	
SHANNON	4,671		<input type="checkbox"/>	<input type="checkbox"/>	
NIOBRARA	6,932		<input type="checkbox"/>	<input type="checkbox"/>	
FORT HAYS	7,233		<input type="checkbox"/>	<input type="checkbox"/>	
CODELL	7,255		<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Jeff Glossa

Title: Sr Engineering Tech Date: 5/19/2011 Email: jglossa@petd.com

**Attachment Check List**

Att Doc Num	Document Name	attached ?	
<u>Attachment Checklist</u>			
400167004	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
400167005	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<u>Other Attachments</u>			
400166999	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

**General Comments**

User Group	Comment	Comment Date

Total: 0 comment(s)