

**FORM
5A**Rev
02/08State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

400173889

COMPLETED INTERVAL REPORT

The completed interval Report, Form 5A, shall be submitted within thirty (30) days of completing a formation (successful or not), when a formation is temporarily abandoned or permanently abandoned, for a recompletion, reperforation or restimulation, or when a formation is commingled. Fill out a section for each formation. Attach as many pages as required to fully describe the work. List in order of completion.

1. OGCC Operator Number: 66571 4. Contact Name: Joan Proulx
2. Name of Operator: OXY USA WTP LP Phone: (970) 263.3641
3. Address: P O BOX 27757 Fax: (970) 263.3694
City: HOUSTON State: TX Zip: 77227

5. API Number 05-045-19279-00 6. County: GARFIELD
7. Well Name: Cascade Creek Well Number: 697-17-14
8. Location: QtrQtr: SWSW Section: 9 Township: 6S Range: 97W Meridian: 6
9. Field Name: GRAND VALLEY Field Code: 31290

Completed IntervalFORMATION: WILLIAMS FORK - CAMEO Status: PRODUCING

Treatment Date: 03/16/2011 Date of First Production this formation: 12/08/2010
Perforations Top: 7462 Bottom: 8746 No. Holes: 243 Hole size: 35/100

Provide a brief summary of the formation treatment: Open Hole: ☐8 stages of slickwater frac with 18,134 bbls of frac fluid and 582,656 lbs of 30/50 white sand proppantThis formation is commingled with another formation: ☐ Yes ☒ No**Test Information:**

Date: 04/03/2011 Hours: 24 Bbls oil: 0 Mcf Gas: 1442 Bbls H2O: 228
Calculated 24 hour rate: Bbls oil: 0 Mcf Gas: 1442 Bbls H2O: 228 GOR: 0
Test Method: Flowing Casing PSI: 1067 Tubing PSI: 594 Choke Size: 28/64
Gas Disposition: SOLD Gas Type: DRY BTU Gas: 1016 API Gravity Oil: 0
Tubing Size: 2 + 3/8 Tubing Setting Depth: 8310 Tbg setting date: 03/25/2011 Packer Depth: _____

Reason for Non-Production:

On 9/1/2010 during stage 2 completions operations, the perf gun misfired and when workers tried to pull it out of the hole it became stuck. On 9/20/2010 fish in hole was at 8216'; waiting on rig. On 12/23/2010 set up completions rig. On 3/8/2011 per'fd stage 2 and continued with perf'ing/frac'ing operations.

Date formation Abandoned: _____ Squeeze: ☐ Yes ☐ No If yes, number of sacks cmt _____

Bridge Plug Depth: _____ Sacks cement on top: _____

Comment:

Subsequent Form 5A.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Joan Proulx

Title: Regulatory Analyst Date: 6/10/2011 Email joan_proulx@oxy.com
:

Attachment Check List

Att Doc Num	Name
400173889	FORM 5A SUBMITTED

Total Attach: 1 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)