



**BRADENHEAD TEST REPORT**

Step 1. Record all tubing and casing pressures as found. Step 2. Sample now. If intermediate or surface casing pressure > 25 psi. In sensitive areas, 1 psi.  
Step 3. Conduct Bradenhead test. Step 4. Conduct intermediate casing test. Step 5. Send report to BLM within 3 days and to OGCC within 10 days. Include wellbore diagram if not previously submitted or if wellbore configuration has changed since prior program. Attach gas and liquid analyses if sampled.

1. OGCC Operator Number: 34725      3. BLM Lease No: \_\_\_\_\_  
 2. Name of Operator: GOSNEY & SONS INC  
 4. API Number; 05-007-06208-00      5. Multiple completion?     Yes     No  
 6. Well Name: CONLEY      Number: 6  
 7. Location (QtrQtr, Sec, Twp, Rng, Meridian): NENW,24,32N,6W,N  
 8. County ARCHULETA      9. Field Name: IGNACIO BLANCO  
 10. Minerals:     Fee     State     Federal     Indian

11. Date of Test: 07/25/2011  
 12. Well Status:     Flowing  
                           Shut In     Gas Lift  
                           Pumping     Injection  
                           Clock/Intermitter  
                           Plunger Lift  
 13. Number of Casing Strings:  
 Two     Three     Liner?

**14. EXISTING PRESSURES**

Record all pressures as found	Tubing: <u>92</u> Fm: _____	Tubing: _____ Fm: _____	Prod Csg <u>114</u> Fm: _____	Intermediate Csg: _____	Surf. Csg _____ <u>0</u>
-------------------------------	--------------------------------	----------------------------	----------------------------------	----------------------------	-----------------------------

**BRADENHEAD TEST**

Buried valve?     Yes     No  
 Confirmed open?     Yes     No  
 With gauges monitoring production, intermediate casing and tubing pressures, open surface casing (bradenhead) valve (if no intermediate casing, monitor only the production casing and tubing pressures.) Record pressures at five minute intervals Define characteristics of flow in "Bradenhead Flow" column using letter designations below:  
 O = No Flow; C = Continuous; D = Down to 0; V = Vapor  
 H = Water H2O; M = Mud; W = Whisper; S = Surge; G = Gas

Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermedia Csg PSIG	Bradenhead Flow:
00:00	92		114		O
05:00	93		114		O

BRADENHEAD SAMPLE TAKEN?  
 Yes     No     Gas     Liquid  
 Character of Bradenhead fluid:     Clear     Fresh  
 Sulfur     Salty     Black  
 Other:(describe) \_\_\_\_\_  
 Sample cylinder number: \_\_\_\_\_

Instantaneous Bradenhead PSIG at end of test: > 0

**INTERMEDIATE CASING TEST**

Buried valve?     Yes     No  
 Confirmed open?     Yes     No  
 With gauges monitoring production, intermediate casing and tubing pressures, open the intermediate casing valve. Record pressures at five minute intervals Characterize flow in "Intermediate Flow" column using letter designations below:  
 O = No Flow; C = Continuous; D = Down to 0; V = Vapor  
 H = Water H2O; M = Mud; W = Whisper; S = Surge; G = Gas

Elapsed Time (Min:Sec)	Fm: Tubing	Fm: Tubing:	Prod Csg PSIG	Intermedia Csg PSIG	Bradenhead Flow:

INTERMEDIATE SAMPLE TAKEN?  
 Yes     No     Gas     Liquid  
 Character of Intermediate fluid:     Clear     Fresh  
 Sulfur     Salty     Black  
 Other:(describe) \_\_\_\_\_  
 Sample cylinder number: \_\_\_\_\_

Instantaneous Intermediate Casing PSIG at end of test: >

Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Test Performed By: Willard Hottell Title: Contractor Phone: ( )

Signed: Willard Hottell Title: Contractor Date: 7/25/2011

Witnessed By: \_\_\_\_\_ Title: \_\_\_\_\_ Agency: \_\_\_\_\_